


# Cabling work and module installation plan for the injector

F.Brinker, DESY



HELMHOLTZ  
| ASSOCIATION



As everybody knows a clean and well documented cabling is crucial for the reliable operation of every larger system. Nevertheless the effort is often underestimated.


At DESY the work is mostly done by companies with a fixed long term contract providing technicians with a lot of experiences with the kind of work at DESY.

Tools have been developed to provide a thorough documentation of all cables which are installed.

D	E	F	G	H	I	J	K	L	M	N	O	P	R	
Raum	Zweck	Positionen im Tunnel (ca.)	Anzahl (St.)	Anschlussart	Nennspannung	Sonderspannung	Leistungsbedarf der Verbr	Gleichzeitigkeitsfaktor [%]	Leistungsbedarf [VA]	Not-Aus	Notstromversorgung	Usy	Verantwortlicher	Workpackage
008	Special Diag.	26	1	Festanschluss	Drehstrom 400 V		3000	100	3000	Nein	Nein	Nein	Wojciech Wierba / MSK	WP02
008	Special Diag.	26	1	Festanschluss	Drehstrom 400 V		3000	100	3000	Nein	Nein	Nein	Wojciech Wierba / MSK	WP02
008	Kicker	24	2	Festanschluss	Wechselstrom 230 V		100	100	200	Ja (Personel	Nein	Nein	Obier	WP02
008	Kicker	53	3	Festanschluss	Wechselstrom 230 V		100	100	300	Ja (Personel	Nein	Nein	Obier	WP02
008	Kicker	55	3	Festanschluss	Wechselstrom 230 V		100	100	300	Ja (Personel	Nein	Nein	Obier	WP02
008	Kryoracks	45	1	Festanschluss	Wechselstrom 230 V		2000	100	2000	Nein	Ja	Ja	WP13, O. Korth	WP13
008	Meßgeräte	45	5	Schuko 230 V, 16 A	Wechselstrom 230 V		200	100	1000	Nein	Nein		WP13, D. Sellmann	WP13
008	Geräte wie Laptop, Lecksucher, Heißflu	45	5	Schuko 230 V, 16 A	Wechselstrom 230 V		2000	20	2000	Nein	Nein		WP13, D. Sellmann	WP13
008	Schweißgerät bei Montage u. Reparatur	45	2	CEE 400 V, 16 A	Drehstrom 400 V		16000	10	3200	Nein	Nein		WP13, D. Sellmann	WP13
008	Schweißgerät bei Montage u. Reparatur	45	1	CEE 400 V, 32 A	Drehstrom 400 V		32000	5	1600	Nein	Nein		WP13, D. Sellmann	WP13
008	Vakuumpumpstand bei Montage u. Rep	45	2	CEE 400 V, 16 A	Drehstrom 400 V		4000	40	3200	Nein	Nein		WP13, D. Sellmann	WP13
008	INJ-Dump Temp.-Mess.	64	2	Schuko 230 V, 16 A	Wechselstrom 230 V		500	100	1000	Nein	Ja	Nein	M. Schmitz	WP20
008	INJ-Dump Strahldiagnose	64	2	Schuko 230 V, 16 A	Wechselstrom 230 V		500	100	1000	Nein	Nein	Nein	M. Schmitz, K. Wittenburg	WP20
008	Vakuum CATH1	23	4	Schuko 230 V, 16 A	Wechselstrom 230 V		5000	100	20000				D. Hoppe	WP08
008	Vakuum GUN1	25	6	Schuko 230 V, 16 A	Wechselstrom 230 V		4500	50	13500				D. Hoppe	WP08
008	Vakuum Modul1	26	4	Schuko 230 V, 16 A	Wechselstrom 230 V		5000	50	10000				D. Hoppe	WP08
008	Vakuum Modul1	28	3	CEE 400 V, 16 A	Drehstrom 400 V		5000	100	15000				D. Hoppe	WP08
008	Vakuum 13xQuad,MSPEC, Diag	46-74	13	Schuko 230 V, 16 A	Wechselstrom 230 V		7100	50	46150				D. Hoppe	WP08
008	Vakuum 13xQuad,MSPEC, Diag	46	2	CEE 400 V, 16 A	Drehstrom 400 V		3000	100	6000				D. Hoppe	WP08
008	Vakuum 13xQuad,MSPEC, Diag	?	1	Schuko 230 V, 16 A	Wechselstrom 230 V		300	100	300			Ja	D. Hoppe	WP08
008	Kompressor, Fahrzeuge	64	1	CEE 400 V, 63 A	Drehstrom 400 V		25000	1	250	Nein	Nein	Nein	N. Meyners	WP33
008	Dumpwechselfahrzeug	64	1	CEE 400 V, 32 A	Drehstrom 400 V		10000	1	100	Ja (Anlagen	Ja	Nein	M. Schmitz	WP20
008	Messgeräte Gunbereich	20	5	Schuko 230 V, 16 A	Wechselstrom 230 V		200	100	1000	Nein		Nein	Hüning	WP14
008	Messgeräte Laserheater	49	5	Schuko 230 V, 16 A	Wechselstrom 230 V		200	100	1000	Nein		Nein	Hüning	WP14
008	Messgeräte Dump	64	5	Schuko 230 V, 16 A	Wechselstrom 230 V		200	100	1000	Nein		Nein	Schmitz	WP14
008	5 Modular bpm Units + 1 TCA in eine	55	1	Festanschluss	Wechselstrom 230 V		2000	100	2000	Nein	Nein		D. Nölle	WP 17
* (alle)	Betrieb von Vermessungsinstrumenten	49	1	Schuko 230 V, 16 A	Wechselstrom 230 V		100	0	0	Nein	Nein	Nein	G. Neubauer, MEA	WP32

Handling of all requests for electricity, water, IT-network, climatization etc.


# Tool for signal cables: Cable documentation system




All signal cables have to be requested over the KDS-system from which the order to the cable companies is automatically produced.

Example for a cable description:

- What are the endpoints?
- Type of cable
- Type of plugs
- Descriptive text for the signals



## Description of the endpoints ( Racks, devices, patch panels ... )



For standard components graphical views are available

For standard components graphical views are available

# Different views answer questions like : what's in this room?

Suche Zonen Stockwerk: UG 7 Raum: 008 Raum: 010 Raum: 015 Raum: 012 Raum: 001

Raum: 001



XTIN [DESY XFEL]  
XTL [DESY XFEL]  
Tunnel [Tunnel]  
001 [(89,55 - 141,55)/L1]  
002 [(141,55 - 193,55)/L1]  
003 [(193,55 - 245,55)/B1]  
004 [(245,55 - 297,55)/L2]  
005 [(297,55 - 349,55)/L2]  
006 [(349,55 - 401,55)/L2]  
007 [(401,55 - 453,55)/B2]  
008 [(453,55 - 505,55)/B2]  
009 [(505,55 - 557,55)/L3]  
010 [(557,55 - 609,55)/L3]  
011 [(609,55 - 661,55)/L3]  
012 [(661,55 - 713,55)/L3]  
013 [(713,55 - 765,55)/L3]  
014 [(765,55 - 817,55)/L3]  
015 [(817,55 - 869,55)/L3]

**Zoneninhalt**  
XFEL / XTL / Tunnel / 001

	Position	Anzeige ID	Objekttyp
		▶ 1. Diagnostics - 93,8 m (04 m)	Kontroll-Schrank
		▶ 2. Diagnostics - 107,8 m (18 m)	Kontroll-Schrank
		▶ 3. PS - 110,2 m (21 m)	Vakuum-Schrank
		▶ 4. Vacuum - 116,59 m (27 m)	Cryo-Schrank
		▶ 5. Cryo/Vacuum - 122,9 m (01 m)	Cryo-Schrank
		▶ 6. Coupler - 127,7 m (04 m) Rack #6	LLRF-Schrank
		▼ 7. LLRF I - 130,55 m (07 m) [L1.A2.M	LLRF-Schrank
		PPS-M12	Rack Side Patch Panel XTL LLRF L1,2,3 for I
		ppt-1004	XFEL_LLRF_PPT_1 (1-XFEL_LLRF_PPT_1)
		ppt-1006	XFEL_LLRF_PPT_1 (2-XFEL_LLRF_PPT_1)
		PPT-M12 Master Main	PPT-XTL-LLRF-L1-MM - Rack Top Patch Pan
		PPT-M12 Master Spare	PPT-XTL-LLRF-L1-MS - Rack Top Patch Pan
		▼ XTL_L1.A2_R07.1	Schroff Schrank 800 x 600 x 1400, 28 HE (X
	1.0 / 1.0	TR150-1003	Wagner, TR1-50 - Titanus Rack Sens Fire de
	4.5 / 1.0	MTCA-1120	MicroTCA.4_XFEL , 19", 9 HU/12 Slot/ 84 TE
	14.0 / 1.0	P-2669	RM-48RJ45-1 - Patchfeld, 48x RJ45, 1 HE (R
	15.0 / 1.0	P-3596	RM-48RJ45-1 - Patchfeld, 48x RJ45, 1 HE (R
	16.0 / 1.0	P-3597	RM-48RJ45-1 - Patchfeld, 48x RJ45, 1 HE (R
	18.0 / 1.0	ID-2871	Knuerr, 1-117-044-1 - 19" Kabelfuehrungsp



# Whats already finished ? (only injector) RF- and Interlock cables for the XFEL-Gun











# Complete gun instrumentation incl. UV-laser beamline





9






# Cables from diagnostics to patch panels finished for most devices










- Magnet cabling
- Power and IT connections to the diagnostic racks
- Connection of diagnostic cables from patch panels to the racks
- Cabling for special beam diagnostics ( kickers, screens, cameras ... )
- Cabling of 1.3 GHz module
  - RF-cables for LLRF
  - Tuner motors
  - Cold diagnostics
  - Cold magnets
  - Interlock signals
  - Vacuum signals
- Cabling of 3.9 GHz module ( like 1.3 GHz )
- Cabling for 3.9 RF-station ( modulator and klystron )







<b>Shutdown May – July</b>	<b>9 weeks</b>
• Electric power and IT to the new racks	2.5 weeks
• Completion of diagnostics cables	3 weeks
• 1.3 GHz module cabling	3 weeks
• Personal interlock	3 weeks
<b>Shutdown August - October</b>	<b>8 weeks</b>
• 3.9 GHz module cabling	3 weeks

} Partially in parallel

# A few words to the SC-module installation




# Shutdown from May 11<sup>th</sup> until mid of July: Installation of the 1.3GHz Module XM29

- Final work on the endcap by BINP
- Installation and alignment of the module
- Connection of waveguides
- Vacuum connection to the gun
- Complete cabling
- Radiation shielding of the racks
- Technical tests

*Since the module is standing on its supports instead of hanging, two rails for 5 t each have been mounted*





New schedule:

week 22: preparation of string assembly in hall 3 clean room

week 22: **last coupler pair arrives at DESY**

week 23 and 24: string assembly with roll out at June 12<sup>th</sup>

week 25 and 26: assembly of tuner and magnetic shields

week 27 to 31: attaching cold mass to return pipe, survey,  
thermal shields,

cabling, cold mass into other module vessel, etc.

week 32 and 33: warm coupler assembly

**August 17th: 3.9 GHz module ready for tunnel installation**



Duration determined by the cryogenics and vacuum connections –  
time estimation : 8 weeks


*For details about the work on cryo connections see talk from S. Barbanotti – next session*

Installation of RF-station, waveguide connection and cabling can be done in parallel

Afterwards 1 week of warm conditioning will follow

After that we are ready for cool down.





- The start of the complete injector commissioning will be clearly delayed by about 4 months
- The risk of any further delays is small – starting significantly earlier is not excluded but also not likely
- Part of it can be compensated by using the beam from the gun (April/May and July/August) since most of the diagnostic is already in use there
- We have to reschedule the commissioning plan and will adapt it to the final schedule of the main linac.