




Optical Laser Systems for Experiments – SASE 1 Laser Installation

Max Lederer, WP78, European XFEL

Overview





- Pump-probe laser R&D status
- Laser Group - project interfaces and responsibilities
- Procurement
- Planning
 - Work Breakdown Structure
 - Detailed WP-78 work schedule for SASE 1 PP-laser installation
- SASE 1 pump-probe laser installation
- Summary and outlook



Pump-probe laser R&D status

Pump-Probe laser concept: *fs-pumped NOPA*







1. A. Dubietis, G. Jonusauskas, and A. Piskarskas, "Powerful femtosecond pulse generation by chirped and stretched pulse parametric amplification," *Opt. Commun.* **437**–440 (1992)
2. G. Cerullo and S. De Silvestri, "Ultrafast optical parametric amplifiers," *Rev. Sci. Instrum.* **74**, No. 1 (2003)
3. M.J. Lederer, M. Pergament, M. Kellert, and C. Mendez, "Pump-probe laser development for the European X-Ray Free-Electron Laser Facility," *Paper 8594-2*, SPIE Conference on Optics and Photonics 2012, 12–16 August 2012, San Diego, invited talk.
4. M. Pergament, M. Kellert, K. Kruse, J. Wang, G. Palmer, L. Wissmann, U. Wegner, and M. Lederer, "High power burst-mode optical parametric amplifier with arbitrary pulse selection," *Optics Express*, Vol. 22, Issue 18, pp. 22202-22210 (2014)
5. M. Pergament, M. Kellert, K. Kruse, J. Wang, G. Palmer, L. Wissmann, U. Wegner, M. Emons, M.J. Lederer, "340W Femtosecond Burst-mode Non-collinear Optical Parametric Amplifier for the European XFEL Pump-probe-laser," *Advanced Solid State Lasers*, 04-09. October 2015, Berlin, Germany, ATu4A.4

Working points:


4.5MHz and 1MHz: NOPA I + II (BBO)

200kHz and 100kHz: NOPA I + II + III (BBO)


NOPA I + II





- **Pulse energies:**
 - ⇒ 80 μJ @ 4.5MHz
 - ⇒ 330 μJ @ 1.1MHz
- **Burst power:** 360W (600 μs)
- **Pulselwidth:** 15fs
- **Spectrum:** 13.8 fs Fourier-limited pulse
- **Burst-noise:** 2.5 % rms (scope, high air flow conditions)
- **Burst shape:** clean, arbitrary sequences possible



Beam quality NOPA I + II





Waist Scan






- Gaussian fit >94% for 15 Rayleigh ranges
- Close to diffraction limited Gaussian beam: $M^2 < 1.1$


NOPA I + II + III




- **Pulse energy:** 1.7mJ @ 188kHz
2.5mJ @ 100kHz
- **Burst power:** >250W (600 μ s)
- **Pulsewidth:** <15fs
- **Beam quality:** similar to NOPA I + II




Dispersion management




Short pulse dispersion management: 15fs pulse duration





Long pulse dispersion management: 25-300fs pulse duration





Long pulses from the NOPA





60 fs pulse (Treacy compressor)




280 fs pulse (No compressor)




1030nm pump beam and mixed-mode



1030nm uncompressed




1030nm compressed



Mixed-mode: e. g. 100kHz, 1mJ / 15fs / 800nm and 10mJ / 400ps / 1030nm

Planned PP-laser deliverables to ILHs



Parameter	@800nm	@1030nm
E_{pulse}	0.05, 0.3, 1, 2 mJ	1, 4, 20, 40 mJ
$f_{\text{intra-burst}}$	4.5, 1, 0.2, 0.1 MHz	4.5, 1, 0.2, 0.1 MHz
$\Delta\tau$	<15 ... 250fs (compressed)	$\approx 900\text{fs}$ or $\approx 0.4\text{ns}$ chirped
$\Delta\lambda$	$\approx 100 \dots 5\text{nm}$	$\approx 2\text{nm}$
f_{burst}	10Hz	10Hz
T_{burst}	$\leq 600\mu\text{s}$	$\leq 600\mu\text{s}$
Tuning	ca. 100nm dep. on $\Delta\tau$	-
Arbitrary pulse picking	yes	yes
Pulse-to-pulse stability	$\leq 2.5\%$ rms	$\leq 2\%$ rms
Beam quality, M^2	<1.5	<2
Timing jitter / drift	<20fs rms / 10fs(12h)	<20fs rms / 10fs(12h)
Pointing jitter / drift	< $\Theta/10$ rms	< $\Theta/10$ rms

Achievable specifications such as energy stability, pointing and timing drift / jitter are subject to experimental confirmation in hutch.



Laser Group - project interfaces and responsibilities

Laser group at European XFEL GmbH




■ Foundation: project WP-78, November 2010

■ Mission:



- ⇒ *Provide and operate laser equipment for the x-ray beam line experiments*
- ⇒ *In-house developments*
- ⇒ *Industrial and academic collaborations*

■ Personnel:


- Construction phase: **10**
- Installation, commissioning, operation: **13**



Major interfaces during R&D and construction




Interface: PSPO – Laser Group




Infrastructure:


- R&D-lab
- Laser hutches
- Installation planning
-
- **Laser Group staff:**
 - Guido Palmer
 - Moritz Emons
 - Martin Kellert
 - Max Lederer



Interface: Instruments – Laser Group




SASE 1



Beam delivery:

- ILH design
- Components selection
- Common procurement
-
- Laser Group staff:
 - Guido Palmer
 - Moritz Emons



Interface: Control, Electronics – Laser Group




Dedicated „control engineers“ in Laser Group:

- Laurens Wissmann (LW)
- Daniel Kane (DK)

Task:

- Laser integration into fledgeling control system „Karabo“.





Procurement

Procurement for all PP-lasers



■ Subsystems and long lead items all under way or already in house

- ✓ Seed oscillators
- ✓ Front-Ends (two suppliers)
- ✓ Power amplifiers
- ✓ MLD-gratings
- ✓

■ Calls for tender (*common*)

- ✓ Laser tables (PP, ILH, labs)
- ✓ Special optics, mirrors (PP, ILH)

■ Bread and butter

- ✓ Optics, optomechanics

■ Control

- Hardware: in progress (80%)


■ Sync

- Hardware: contractual arr. with DESY (in legal dept.)

■ Hutches


- Tools, furniture, equipment: in progress (80%)

large
component
variety...



Planning

Work Breakdown Structure (WBS) for PP-laser installation



- Identified stake holders and their function as:

- ⇒ „coordinator“

- ⇒ „executor“

- ⇒ „customer“

- Identified 5 phases with associated tasks:

- I. Before installation of laser tables (Start hutch construction -> May 2016)


- II. Installation of laser tables and additional (under-table) infrastructure (June -> Aug. 2016)

- III. Installation and commissioning of laser components in PP-Hutch (Sept. 2016 -> June 2017)

- IV. Final Commissioning of AC (Dec. 2016)



- V. Beam delivery to ILH and experiment (Sept. 2016 -> June 2017)

WBS SASE 1: major tasks and responsibilities




WP-78	Responsibilities				
	Coordinator	Executor	Customer	Location	Comments
Time line and major interface dependencies to WBS document SASE 1					
Activity:					
I. Hatch installation of laser tables (Start Hatch construction -> May 2016):					
Procurement of PP-laser sub-systems and components	WP78	WP78	WP78	AER-19, HERA-S	Ideally finished by the time the laser tables are installed in D.07
Procurement of beam-delivery and -routing sub-systems and components	Instrument groups, WP78	Instrument groups, WP78	Instrument groups, WP78	AER-19, HERA-S, XHEXP1, XHQ	Ideally finished by the time the laser tables are installed in ILH
Procurement of equipment required for laser installation	WP78	WP78	WP78	HERA-S, XHEXP1, XHQ or AER-19	Tools, cabinets instruments, etc. Storage available in XHEXP 1 or XHQ (ca. 50m²)
Workshop and engineering support	TS	"Hall engineering crew"?	WP78	D.07	Ad hoc parts and small ancillary installations
Risk analysis (general and laser safety)	WP78, XFEL Safety	WP78	XFEL Safety	D.07	General- and Laser-Safety
Mains connections for electricity, water, gas, air, network connectivity	PSPO + TS	DERU + TGA contractors	WP78	D.07	All wall plugs and outlets, emergency shutdown
Electrical grounding access to mesh in concrete slab for tables, racks	PSPO	WTM + DERU + Electro contractor	WP78	D.07	Additional copper sheet on floor needed?
Air conditioning installed	PSPO + TS	DERU + AC contractor	WP78	D.07	incl. preliminary test of AC
Preparation for separation wall / curtains	PSPO + TS, OIE	DERU + AC contractor	WP78	D.07	Fine / coarse climate zones, installation after table installation
Holes for beam delivery pipes	PSPO, TS, OIE	WTM + Hatch contractor	WP78, Instrument groups	D.07 / ILH	Position of holes t.b.d., location of vac. pump and vac. delivery pipes
Pre-installations laser safety	XFEL Safety	IL WIR, DESY	WP78	D.07	Double door interlock, shutter control, warning lamps, etc.
Pre-installations general safety and access control	XFEL Safety	Contractor	WP78	D.07	Fire extinguisher, DAOIS
Fiber link for synchronization	PSPO, WP18	WP 18	WP78, WP81	SS-Hutch / D.07 / ILH	Fibers to be installed from SyncSub-Hutch into SASE 1 PP-laser-hutch and WP81 ILH
Observation of acoustic noise, specific dampening	WP78	Contractor	WP78	D.07	Hutch walls receive covering for acoustic dampening
Cleaning (GR-style)	TS	Contractor	WP78	D.07	First cleaning round: dust free
Preliminary test of AC	DERU	AC contractor	WP78	D.07	AC is tested under preliminary conditions.
Inspection	DERU	Contractors	WP78	D.07	AC, TGA, safety, etc. (supervised by special company)
III. Installation of laser tables and additional infrastructure (May 2016 -> Sept. 2016):					
Transport and installation of laser tables	TS, WP78	TS + specialized company	WP78	D.07 / ILH	Clear way ensured, sufficient lift capacity. Laser tables remain covered for dust protection.
Under-table installations (media via cable bridge)	DERU, WP78	Contractors	WP78	D.07	Media bridge, electrical, water and network outlets, cable/media trays, grounding, AC-inlet piping (if required)
Installation of mounts of beam delivery pipes	WP78, Instrument groups + OIE	WP78, Instrument groups	WP78, Instrument groups	D.07 / ILH	vacuum pump for beam tube, sleeves for hole closure and sealing
Installation of separation walls / curtains	DERU	DERU + contractors	WP78	D.07	Using prepared mounts (see line 16)
Pre-commissioning of AC	DERU	AC contractor	WP78	D.07	AC is tested after table and climate separation installation. Particle and flow measurement above tables.
Final installation and commissioning of laser safety	XFEL Safety	IL WIR, DESY	WP78	D.07	Shutters and interlocks tested
Final installation and commissioning of general safety and access control	XFEL Safety	Contractors	WP78	D.07	safety system and access control tested
Final cleaning (GR-style)	TS	Contractors	WP78	D.07	Clean room style cleaning
Inspection	DERU	Contractors	WP78	D.07	AC, TGA, safety, etc. (supervised by special company)
III. Installation and commissioning of laser components in D.07 (Sept. 2016 -> Jan. 2017):					
Installation of laser and beam delivery pipe components	WP78	WP78	WP78	D.07	All sensitive optical and electronic components and sub-systems required for laser operation
Installation and commissioning of sync module	WP18, WP78	WP18	WP78, WP81	D.07	Might require additional under-table installations.
Software and Control HW	WP78, WP76	WP78, WP76	WP78	D.07	
Commissioning and characterization of pump-probe laser in D.07	WP78	WP78	WP78	D.07	
IV. Final commissioning of FAC (Dec. 2016):					
	DERU	AC contractor	WP78	D.07	AC is tested under nominal heat load conditions. Particle and flow measurement above tables.
V. Beam delivery to ILH and experiment (Sept. 2016 -> Jan. 2017):					
Installation of beam routing components in ILH	Instrument groups, WP78	Instrument groups, WP78	Instrument groups	ILH	All sensitive optical and electronic components and sub-systems required for day-1 experiment scenario
Installation of beam routing components (day-one scenario) to experiment	Instrument groups, WP78	Instrument groups, WP78	Instrument groups	ILH and X-ray Hutch	All sensitive optical and electronic components and sub-systems required for day-1 experiment scenario
Commissioning and characterization of pump-probe laser for day-1 scenario in ILH and X-ray Hutch	Instrument groups, WP78	Instrument groups, WP78	Instrument groups	ILH and X-ray Hutch	

WBS SASE 1: major tasks and time line



Detailed (Phase III) WP-78 work schedule for SASE 1 PP-laser installation



SASE 1 Phase III planning including details per task.


Status: V6, May 2016

Changes V3-W6:
Changes V4-W5:
Changes V5-W6:

new facility owner, has small timing adjustments. Detailed description of each task to be done by individuals in separate files.
more detail
changed timing according to new facility milestones

Tasks General			2016												2017																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
	Comments, Milestones, etc.	Month	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
		KW	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Facility, R&D, etc.	Working on SASE1 Lower energy T40 cells Preparation T40 cells J40-100	0	All																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													</

Detailed (Phase III) WP-78 work schedule for SASE 1 PP-laser installation



SASE 1 Phase III planning including details per task.

Status: V6, May 2016

Changes V3 \Rightarrow V4:

Changes V4 \Rightarrow V5:

Changes V5 \Rightarrow V6:


new facility dates; few small timing adjustments. Detailed description of each task to be done by individuals in separate files.

more detail

changed timing according to new facility milestones

Tasks General				2016																																																			
			Month	Apr				May				June				July				Aug				Sept				Oct				Nov				Dec																			
	comments, milestones, etc.		KW	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52													
Facility, R&D, etc.:	Moving to Schenfeld, Laser tables XHQ-Lab, Equipment XHQ-Lab, Lab 49d	0	All																																																				
Tasks SASE 1				2016																																																			
			Month	Apr				May				June				July				Aug				Sept				Oct				Nov				Dec																			
			KW	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52													
WBS Phase II:	Laser tables SASE 1 hutches, Equipment	1	All																																																				
Laser table installation			ME																																																				
Under-table installation DERU	LW monitor cable channel installation		DERU																																																				
Equipment			All																																																				
Commissioning (AC, safety, CR, Dache)			GPa, ME																																																				
Pre-assembly according to CAD:	complete laser inst. Sync and Control	2	All																																																				
Installation of control rack, electronics assembly			LW, DK																																																				
Under-table Installation and cabling WP78	cable ducts, rack w. PLC's & opt. Electr. in place.		LW, DK																																																				
Under-table water installation	Facility water		MK																																																				
Network, control rack, basic Beckhoff functionality	Network PP installation in rack only!		LW, DK																																																				
Front-End and seeder installation	Sync rack in place.		KK																																																				
Laser interlock installation finished and tested	24V power supply																																																						
Amphos installation	Facility water, 400V power supply		MK																																																				
All components on table	Sync components?		All																																																				
Beam pipe, alignment laser, vacuum and shutter:		3	GPa, ME																																																				
Shutter installation	responsibility not clear!		Witt ?																																																				
Installation of beam pipe supports and wall mounts	Need MK2 for drilling holes		GPa, ME, DESY																																																				
Installation of vacuum pipes and system for both FXE and SPB			GPa, ME																																																				
Alignment lasers 790nm & 1060 nm	Operational PLC and completion of Phase II cabling. check 28		GPa, ME, LW, DK																																																				
Comissioning of vacuum system with Karabo control	Operational PLC and completion of Phase II cabling. check 28		GPa, ME, LW, DK																																																				
Seeder, long delay, FC:		4	JW, KK																																																				
Front-End:		5	KK																																																				
XF2 compressor, AOM:		6	KK, MK, MP																																																				
TEM XF2:	trigger, 24V power supply	7	KK, MK																																																				
Amphos commissioning:		8	MK, UW																																																				
	10/20Hz HZ trigger																																																						
SCG and Dispersion:		9	MP, UW																																																				
Imaging of 1030nm XF2 and delay installation																																																							
Alignment of SCG stage																																																							
Alignment of DCM																																																							
Collimation of the beam and imaging to I stage																																																							
Diagnostics installation and test																																																							
Documentation of the reference points																																																							
Control and monitoring commissioning:		10	LW, DK																																																				
Ongoing bugfixing of all integrated components.																																																							

Interface: Sync (WP18) – Laser Group



WP 18:

- Ch. Gerth, C. Sydlo

Task:


- L2RF- and/or L2L synchronization of PP- and other lasers

■ Meeting on 15. 09. 2015:

- 3 x PP laser (L2L): Origami-10, 1030 nm, 170 fs, 54.16 MHz
- 1 x TW-laser (L2L): type t. b. d., 800nm, 15fs , 81.25 MHz
- 1 x FXE (L2RF): Tangerine, 1030nm, 400 fs, 54.16 MHz
- Clarified WP18 requirements and technical interfaces (power, beam height, space, etc.)
- Subsequent clarification of cabling responsibilities (fiber from sync sub-hutch to laser hutches): lies with WP18
- Cable routing inside laser hutch is clarified.
- Procurement of laser table for sync sub-hutch as part of WP78 order
- Step wise synchronization: first L2RF then L2L (latest May 2017)


■ Next steps:

- Ratification of reimbursement agreement (currently with DESY legal department).
- Origami-10 synchronization test by WP18: details follow in meeting on 23rd May
- Reassess time schedule for sync commissioning in SASE 1.



SASE 1 Pump-probe laser installation


Production system SASE 1



to SPB-
Experiment


- **SASE 1 Layout**
- **1 laser for 2 experiments**
- **Installation schedule:**

- **laser tables:** July 2016
- **Components + commissioning:** Sept 2016
- **Beam at experiment:** June 2017




to FXE-
Experiment


Pump-probe laser hutch SASE 1



29



XHEXP 1 with laser installations




I: Before installation of laser tables (-> May 2016)



At the end of phase I we have:

- Electricity, network, water, gas at access points
- AC installed and GR condition




II: Installation of laser tables and additional (under-table) infrastructure (Jun. -> Sept. 2016)




At the end of phase II we have:

- Laser tables and furniture installed
- Under-table installation complete as specified (incl. Grounding of tables)
- Beam delivery pipes installed
- Climate separation
- Hutch access control
- Safety (general and laser)
- Sync-cable (WP-18)
- AC initial comm. and CR conds.



III and IV: Installation and commissioning of laser components in PP-Hutch (Sept. 2016 -> June 2017)




At the end of phase III we have:

- Operative PP-laser with synchronization and Karabo-control
- Beam delivered to ILH


Phase IV (Dec. 2016):

- Fully commissioned AC



At the end of phase V we have:

- Beam delivered to first experiment
- Combined effort WP-81/84 and WP-78




General PP-laser installation schedule:

Task 1:	Laser tables and infrastructure in PP and ILH-hutches	month 1-3
Task 2:	Components + commissioning in PP and ILH-hutches	month 4-11
Task 3:	Beam at experiment for day-1	month 12

SASE-specific infrastructure milestones (status April 2016):


SASE 1	Milestone	Date
	„sensitive equipment (start Task 1)	19.05.2016
	„infrastructure complete“ (start Task 2)	26.09.2016
SASE 3		
	„sensitive equipment (start Task 1)	29.10.2016
	„infrastructure complete“ (start Task 2)	23.12.2016
SASE 2		
	„sensitive equipment (start Task 1)	14.01.2017
	„infrastructure complete“ (start Task 2)	10.03.2017

Summary and outlook



■ PP-laser installation at SASE 1

- ⇒ **PP-laser R&D status:** **advanced, on schedule**
- ⇒ **PP-laser procurement (all):** **advanced, on schedule**
- ⇒ **Installation planning:** **WBS and detailed planning**
- ⇒ **Hutch construction:** **currently phase II (WBS)**
- ⇒ **Start of phase III (WBS):** **September 2016**



Thank you!

WP78:

Mikhail Pergament
Martin Kellert
Kai Kruse
Jin Wang
Guido Palmer
Gerd Priebe
Laurens Wissmann
Ulrike Wegner
Moritz Emons
Daniel Kane
Max Lederer