

Introduction

Tobias Haas
Technical Meeting
6 Jan 2017

20*C&M&B*17?







U&A&A or A&M&B!



Schedule Update

6


- SASE3 AC schedule from Caverion now available
 - Hutches handed to instruments: 3 Jul
 - Step1 (+AC, + Laser interlock. +Phase1): 12 Sep
 - Step2 (+Phase2 + Rad interlock +...): 1 Nov
 - SASE3 dates are driven by infrastructure installations (mostly AC)

- SASE2
 - Hutches handed to instruments: 5 May
 - Step 1: 11 Sep
 - Step 2: 6 Dec
 - SASE2 dates are driven by electronics and cabling

SASE1: Infrastructure, Electronics, Cabling etc...


7

now




SASE1 Detector Integration

now




SASE3: Infrastructure, Electronics, Cabling etc...

9



SASE2: Infrastructure, Electronics, Cabling etc...

10





- Cool down of LINAC reached 4K on 28 Dec
- Some remaining work on CS8 and magnet current test this week and on the weekend
 - XS1 will be closed and it is not possible to go from XTD2 to XTD1 via XS1
- Beam into XTL possibly next week
- Commissioning of injector already started

First beam in the injector on 4 Jan

12



Status XTD2



- All SASE1 undulators closed to 10mm gap within 3 days from 19 – 22 Dec



PBS Installations in XTD2

	CADRoom	NAME - FUNC. LABEL	Criteria	Crit (GRD UP/W P)	DEVICE _ CLASS	TYPE	LA - Z	calendar week	support, installation place ready	is on its position	is aligned	is connected to supplies	functionality tested locally	device related tests installed	device is connected to supplies	control via feedback tested locally	connected to network	integrated in control system (feedback loop)	integrated into control software (Easysite)	remotely tested	is connected to vacuum on both sides	the device is fully integrated	combined installation done	ready for integrating commissioning	commissioning of complete machine without beam	commissioning complete
T9	XTD2_011		PB-device	74	Transmissive Imager (OTR-G)	IMAG	2615.0639	01								DESY		F Q3 F DESY								
T9	XTD2_011		PB-device	74	Transmissive Imager (filter cham.)	IMAG	2615.0640																			
T9	XTD2_011	SIA.2632.T9	PB-device	73	SIA	SIA	2631.5671																			
T9	XTD2_012		PB-device	74	SR-Imager	IMAG	2634.0000																			
T9	XTD2_012	XMCR.2634.T9	PB-device	74	X-Ray Monochromator system (XN100DN40)	XMCR	2634.0271																			
T9	XTD2_012	COLL1.2635.T9	PB-device	73	Collimator 20mm (DN40/DN40) bellows dis.	COLL1	2635.3671																			
T9	XTD2_012		VAC-GIT	73	DIFF. Pump DN40 upstream	START	2635.9271																			
T9	XTD2_013		VAC-GIT	73	DIFF. Pump DN40 upstream	END	2641.9271																			
T9	XTD2_013	XGM.2643.T9	PB-device	74	XGM (bellows + 2x DN40 flange)	XGM	2643.4271																			
T9	XTD2_013	OP.2656.T9	VAC-GIT	74	DIFF. Pump WFT4 (PE3)	OP	2656.4271		later	later																
T9	XTD2_013	PE3.2654.T9	PB-device	74	PE3	PE3	2653.7271		later	later																
T9	XTD2_013		VAC-GIT	73	DIFF. Pump DN40 downstream	START	2654.5271																			
T9	XTD2_013		VAC-GIT	73	DIFF. Pump DN40 downstream	END	2660.5271																			
T9	XTD2_013	ATT.2661.T9	PB-device	73	Isol. attenuator (DN63/63) rubber-bellows	ATT	2661.3671																			
T9	XTD2_013	CR1.2663.T9	PB-device	73	CR1a (DN63/63) bellows incl. + GVs incl.	CR1	2662.9371																			
T9	XTD2_013	IMAG.2676.T9	PB-device	74	2D-Imager (DN63/63) bellows (DN63) incl.	IMAG	2676.2771																			
T9	XTD2_013	COLL1.2677.T9	PB-device	73	Collimator 12mm (DN63/100) bell. DN63 dis. upstream	COLL1	2677.3271																			
T9	XTD2_013	WFR.2680.T9	PB-device	73	1st offset mirror (M1) (first chamber, then...)	WFR	2680.2771																			
T9	XTD2_013	PELM.2689.T9	PB-device	73	Photon Beam loss mon. x=+32mm type-I	PELM	2688.6071																			
T9	XTD2_014	WFR.2691.T9	PB-device	73	2nd offset mirror (M2) x=+32mm; (first chamber...)	WFR	2691.6371																			
T9	XTD2_014	MCP.2693.T9	PB-device	74	MCP detector x=+55mm (roughing incl.)	MCP	2693.4366																			
T9	XTD2_014	IMAG.2694.T9	PB-device	74	Prop-In Monitor x=+55mm (type B-45)	IMAG	2694.4286																			
T9	XTD2_014	ABS.2702.T9	PB-device	73	Absorber x=+55mm (DN180/180)	ABS	2702.2461																			
CTC CADRoom	NAME1 - FUNC. LABEL				GRDDEVICE _ CLASS	TYPE	LA - Z		time	scale																
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
									2-Jan								27-Feb					27-Mar				1-May


List by S. Cunis

- Everything installed and aligned
- Almost everything is cabled
- A lot of testing and commissioning still needed

PBS Installations in XTD9

SEC ID	CAD ID	NAME1 + FUNC. LABEL	NAME2 - Exp.	Criterion	exp monitored	Git (GPRO UPIW P)	DEVICE_CLASS	TYPE	LA = Z	calendar week	support, installation phase ready	is on to position	is aligned	is connected to topology	functionality tested locally	device related code finished	device is connected to control	control via backbus tested locally	connected to network	integrated in control system (Backbus)	integrated into control software	remotely tested	is connected via backbus to downstream/interpreting components	the device is fully integrated	included automatic test done	ready for integration commissioning	commissioning of complete beamline	commissioning of complete beamline
79	X03	PES.2704.T9		land	SPB/SFX, F30	79	Front end beam splitter (Dichroic Mirror)	PES	2775.8040	49																		
79	X03	RACK.2704.T9		Rack		79	Rack 1.8 (Dichroic)	RACK	2795.8120																			
79	XTD9_R01	SPB.2704.T9		PB-device	SPB/SFX, F30	79	SPB (Dichroic Mirror) (Dichroic)	SPB	2795.1470																			
79	XTD9_R01	POL.2800.T9		PB-device	SPB/SFX, F30	79	Photon Beam loss monitor	POL	2800.4470																			
79	XTD9_R01	MAG.2804.T9		PB-device	SPB/SFX, F30	79	Distribution mirror F30 (M) s=5mm	MAG	2805.7770																			
79	XTD9_R01	MAG.2805.T9		PB-device	SPB	79	Pop-in Monitor (Type 0) s=5mm	MAG	2806.7770																			
79	XTD9_R01	RACK.2810.T9		Rack		79	Rack 1.9	RACK	2810.8111																			
79	XTD9_R02	RACK.2802.T9		Rack	SPB / SFX	79	Rack 1.10	RACK	2802.8111																			
79	XTD9_R02	RACK.2806.T9		Rack	SPB / SFX	79	Rack 1.11	RACK	2806.8110																			
79	XTD9_R02	RACK.3005.T9		Rack	SPB / SFX	79	Rack 1.12	RACK	3005.8100																			
79	XTD9_R02	RACK.3009.T9		Rack	SPB / SFX	79	Rack 1.13 (new rack)	RACK	3009.8100																			
79	XTD9_R02	RACK.3010.T9		Rack	SPB / SFX	79	Rack 1.14	RACK	3010.8107																			
79	XTD9_R02	POL.3002.T9		PB-device	SPB / SFX	79	Photon Beam loss monitor s=5mm type 0	POL	3002.4770																			
79	XTD9_R02	COL.3003.T9		PB-device	SPB / SFX	79	Collimator 30mm s=5mm	COL	3003.1070																			
79	XTD9_R02	START.3004.T9		vac-off	SPB / SFX	79	DR. Pump DN40 up (gate valve DN40 incl.)	START	3003.8070																			
79	XTD9_R02	POL.3005.T9		PB-device	F30	79	Photon Beam loss monitor type 0	POL	3004.5470																			
79	XTD9_R02	COL.3005.T9		PB-device	F30	79	Collimator 30mm (DN40/DN40)	COL	3005.2870																			
79	XTD9_R01	END.3002.T9		vac-off	SPB / SFX	79	DR. Pump DN40 up and	END	3003.8070																			
79	XTD9_R01	KSM.3011.T9		PB-device	SPB / SFX	79	KSM (Dichroic Mirror) s=5mm	KSM	3011.5700																			
79	XTD9_R01	RACK.3015.T9		Rack	SPB / SFX	79	Rack 1.15	RACK	3015.6100																			
79	XTD9_R01	START.3016.T9		vac-off	SPB / SFX	79	DR. Pump DN40 down s=5mm	START	3015.7000																			
79	XTD9_R01	END.3002.T9		vac-off	SPB / SFX	79	DR. Pump DN40 down and	END	3015.7000																			
79	XTD9_R01	RACK.3005.T9		Rack	SPB / SFX	79	Rack 1.17 (new 1.15)	RACK	3004.3100																			
79	XTD9_R01	MOR.3005.T9		PB-device	F30	79	Si-Monochromator (Si source) s=5mm (MOR)	MOR	3004.8040																			
79	XTD9_R01	RACK.3008.T9		Rack	F30	79	Rack 1.18 (new 1.17)	RACK	3008.1100																			
79	XTD9_R01			SPB / SFX	PB-device	SPB	3006.1000		3006.1000																			
79	XTD9_R01			SPB / SFX	PB-device	SPB	3007.8000		3007.8000																			
79	XTD9_R01			SPB / SFX	PB-device	SPB	3009.8000		3009.8000																			
79	XTD9_R01			SPB / SFX	PB-device	SPB	3010.8000		3010.8000																			
79	XTD9_R01	F30.3003.T9		PB-device	SPB	81	F30 devices (Dichroic Mirror) (Dichroic)	F30	3003.8040																			
79	XTD9_R01			SPB / SFX	PB-device	SPB	3004.2040		3004.2040																			
79	XTD9_R01			F30	PB-device	F30	3004.2040		3004.2040																			
79	XTD9_R01			SPB / SFX	SPB	79	Front end s=5mm (Type 0) (DN40/DN40)	F30	3005.3400																			
79	XTD9_R01			F30	land	F30	79	Front end type 0 (DN40/DN40)	F30	3005.3400																		

- Installations and alignment done (a few problems remain)
- Some cabling and a lot of commissioning and testing needed



- Undulators beam line is being re-aligned using the SLRS
- Commissioning of undulators is next
 - Removal of Safety covers, Safety Precautions
 - Fine alignment of the vacuum chambers,
 - Closing the gap to 10.000mm
 - Fine adjustment of limit switches, CALs, Hardstops,
 - Installation of Radfets, Air Coil

17

[illegible]

Status XTD10

- Almost everything is in place
- Alignment needed
- A lot of cabling is missing
- (Almost) no testing and commissioning so far
- Priorities: XTD2 -> XTD9 -> XTD10

Status Southern Branch



- Some infrastructure work is still ongoing
- Electron beam line is making good progress
- Photon beam line installations are starting
 - Holes are drilled
 - Racks will arrive in February
 - XGM support is built
 - SDL is in the tunnel



Experiment Hall



- Laser interlocks for SASE1 are built
 - Tests are ongoing
- Drinking water system for SASE1 was declared safe
 - Humidification for SASE1 can start
- Smoke extraction test is scheduled for mid Jan
- All “VOB Abnahme” (formal handover) for SASE1 infrastructure including Phase I cabling should conclude in January
 - Power was already done before Xmas
- SASE2 infrastructure works go into full swing
- SASE3 infrastructure works should go into full swing in February

Main Dump ready to take beam in XS1

21





A lot of feedthroughs have been closed


22



Progress in XTD2



Undulator Beamline in XTD1



PBS Situation in XTD1



Laser Interlocks in SASE



Photodocumentation has been updated

27



XFEL Construction Virtual Tour

Get permalink

Current virtual tour 1: XTD06 > 2016-12-22




EUROPEAN_XFEL ▾
PSU ▾
VACUM ▾
XHEXP1 ▾
XHQ ▾
XS1 ▾
XS2 ▾
XS3 ▾
XS4 ▾
XSDU01 ▾
XSDU02 ▾
XSE ▾
XTD01 ▾
XTD02 ▾
XTD03 ▾
XTD04 ▾
XTD05 ▾
XTD06 ▾
XTD07 ▾
XTD08 ▾
XTD09 ▾
XTD10 ▾
XTIN ▾
XTL ▾

Full window

<http://xfelmd.desy.de/vtour/>

Congratulations to Jana Stammerjohann



Uschi and Frederike are collecting signatures etc...

Next Meetings



- Make appointments with Michael Malso for measurements for Control Room Furniture ***early next week!***
- Vacuum Controls Commissioning Task Force and Tunnel Coordination
 - Today 09:30 after TechMeet in XTOB
- Final design review of SASE3 laser interlocks
 - Monday
- Meeting with Caverion&Spetec on details of AC curtains and plenums in SASE3
 - Tuesday 10:00 in XTOB
- Next XHEXP1 hall coordination meeting
 - Friday, 13 Jan 8:30