




Recent and Coming PXD Activities at KEK

1. VXD Test Installation in Tsukuba Hall
2. Installation of IBBelle
3. Installation of the CO2 Flexlines
4. Plans for the Roll-In and thereafter


1. VXD Test Installation



Mounting Tube Extension (MTE)
(FWD and BWD regions)



Alignment of Support Columns




Installation Ready for Move-In






Installation of Pins on FWD




Pin installation on left side OK,
Problems on the right side






Aligning and Fixing of VXD on BWD

VXD raised by adjustment too




Mouting tube is extracted

VXD position centered on CDC ring, using the vertical and lateral shift mechanism



Try to mount the brackets:
not possible since CDC rings are
apparently twisted

Measure CDC & VXD Rings



Isamu Nakamura took the measurements
BWD and FWD

BWD CDC Inner


3h -0.16314 -0.00118

9h 0.16877 -0.00146

FWD CDC Inner


3h 0.16653 -0.00077

9h -0.16489 -0.00138





VXD Mockup with Cables ...





Summary / Conclusion of Installation




VXD Test installation very important, went very smoothly

Lessons learned:

- BWD cable tray need slight modification (radius too big)
 - Another Mounting tube will be fabricated (improved roundness)
 - Problem with Sheet metal cylinder of the CDC in FWD
 - Several problems with the sheet metal cylinder in BWD (will need machining) -> EDI test was not possible
 - CDC inner rings are rotated relative to each other: needs careful redesign of the receiving holes on the FWD side and needs specially manufactured brackets for the BWD fixation. Agreement with Kohriki-san: MPI compensates for FWD rotation via the pin holes in the VXD installation ring
- KEK machines the BWD sheet metal cover and prepares the BWD fixations at 0° and 180°

Next chance to get EVERYTHING right: B-field measurement robot



IBBelle installed in
Tsukuba Hall, B1
Level

Arrival: Oct. 20

Junction Box and
Manifolds installed
(Oct. 28)


- First cold operation successful
- CO₂ circulated up to junction box (40m downstream from IBBelle)
- **IBBelle is able to cool >2500 W @ -30°C (required: 1100 W)**




Installation Work



Dock Boxes, Flex Lines and N₂ manifolds installed by DESY Team (K. Gadow)
December 12-16




Dock box and flex lines (BWD)



N₂ manifold (FWD)

Lines were
pressure tested
Insulation tubes
under vacuum



CO₂ manifold (BWD)


Repositioning for Access to CDC

CDC has problems with the cooling scheme for the FPGAs. Repair planned to be finished by Jan. 10.

In order to allow access to the CDC for repair dock boxes and flex lines can be removed temporarily.

Same repositioning on FWD, since several CDC HV lines not operational.


Before ECL installation the CO2 box and the flexlines have to be put back



Next Actions at KEK



For the preparation of the ECL installation, the CO2 Dock box, the flexlines and N2 pipes, as well as the SVD H2O cooling on BWD needs to be put back into the correct position




In addition, the heaters and NTC sensors for the CO2 lines in the dock box need to be installed -> Jan. 17 – 22 (prod: heaters by MPI, NTC by DESY)
 In parallel: connection of manifolds to the junction box
 -> first cold test in that week (?)



Next Actions at KEK



Adjustment of Belle position relative to the machine: critical for the VXD position relative to the QCS (no adjustment possible: fixed at FWD CDC side)




Important action end March / beginning April:
insert Bfield Robot -> Teams from MPI and DESY / Krakow
(no final schedule yet)




Backup



Principle of VXD Support in CDC




FWD: VXD is fixed by pins in azimuth, can slide in z (CTE)




BWD: VXD is adjusted in height and lateral position by aligning to one pin (right), finally fixed by two brackets at 0° and 180°



Aligning and Fixing of VXD on BWD




Next step:
adjust height and
lateral position with
our tool



VXD is supported at
this point only on top
of CDC ring (yellow
circle)

FEM calculation:
sag of ring by $40\text{ }\mu\text{m}$
at full weight

Layout of the Heaters and NTCs



Short circuits, if
no sensors are
connected

The diagram shows a 3D perspective of the wiring. A grey connector at the top left is connected to a blue cable that runs horizontally. This cable then branches into two paths. One path goes through a blue connector and then a blue cable to a brown cylindrical NTC. The other path goes through a blue connector and then a blue cable to a larger brown cylindrical heater. Both the NTC and the heater have multiple colored wires (blue, green, orange) protruding from their ends. The background is a solid blue color.

NTC

Heater

Heaters are installed for commissioning to simulate the thermal load of the various modules (PXD and SVD)

For the BEAST operation they are also essential (only a few CO₂ lines of the SVD connected)

For Phase 3: with the heaters we can fine tune and balance the heat load on each CO₂ line

Additional cables no problem (from dock to the outside)