

Introduction

Tobias Haas
Technical Meeting
17 Feb 2017

Topics



- Status Accelerator
- FXE Commissioning (C. Bressler)
- Air pad tests (J.-T. Delitz)
- XHEXP1 status report



Status Accelerator: Achievements




- Beam operation with energies up to 2210 MeV with 1 bunch @ 0.5 nC
 - Excellent transmission to BD2
- Work is ongoing on tuning RF and modules
- Emittance measurements and improvements in the injector





Activities in XTDs




- Activity in XTD9 is coming to an end
 - Big remaining item is the installation of the mirrors (waiting for holders)
- Intense activity on Beckhoff and software integration
 - Karabo is now running the Vacuum and the Motion loop
 - Some issues are remaining
 - Interface PLC/Karabo
 - EPS loop needs to be brought up next
 - Lots of testing required




XFEL Karabo operating V10240G (AS from his desk)







Experiment Hall



- Second smoke extraction test (with authorities) was successful
- Radiation interlock installations both in XTD tunnels and SASE1 instruments is ongoing
- Networks in FXE and SPB racks is running
- Servers are installed and running
- FXE is about to start testing crates
 - See talk by CB
- AC installations in SASE3 have started



XFEL Radiation Interlock in SPB Optics







XFEL Servers running in FXE







XFEL Test setup for FXE








XFEL Cooling Water installation SASE2 progressing







XFEL Interlock setup at XTD9









- SASE1 Readiness by invitation
 - Today 09:00 after TechMeet in this room
- Next XHEXP1 hall coordination meeting
 - Friday, 24 Feb 8:30