

Introduction

Tobias Haas
12 May 2017



- On-Call Duty Organisation
- Time Schedule for finishing SASE3/XTD10
- Status tunnels and hall


On-Call Organisation




3

- An effective and economical On-Call Organisation is needed
 - Commissioning of tunnels and instruments needs to be adequately supported
 - ➔ Response time should be short in case of immediate need
 - ➔ Clear instructions for shift crews must be available
 - Sensitive equipment must be protected
 - ➔ Intervention might be required on weekends or holiday
 - Key infrastructure groups should also be protected from a major resource drain

Basics in the OCD Works Agreement



- Regular service time on working days from 08:00 until 19:00
- OCD on working days from 19:00 until 08:00 next day
- OCD on Saturdays, Sundays and public holidays from 08:00 until 08:00 next day
- If a colleague with OCD had no continuous rest period of 11 hours during the time from 08h00 until 08h00 of the following day, he/she must have this rest period after the last OCD assignment during this period
 - e. g. if a person is called to work from 3 - 4 AM, the person should not work until 15:00 again
 - This is a problem for some groups with few experts that are needed also for regular work during the day



- Result of a discussion between H. Sinn, J. Grünert, P. Gessler and THa:
 - The first point of contact from BKR will always be made via the CAS person on call
 - this was already foreseen previously
 - CAS expert on call will analyse the issue and
 - solve it if it is a software problem
 - forward it to the AE expert, ITDM, VAC, or Hardware experts on call if it appears to be an AE/ITDM/Hardware issue
 - Photon commissioning team will try to avoid calling the OCD between 2300 and 0800

Time Schedule SASE3/XTD10

6

- XTD10 is now closed
 - except for maintenance periods
- A lot of work remains
 - Some mechanical work
 - Alignment of components
 - A lot of cabling
 - All of technical commissioning
- PSPO would like to generate a detailed schedule
 - Reasonable estimate of time required to finish
 - ➔ Possibly ask for an appropriate contiguous period
 - Allow planning for a dedicated finishing effort



7


[illegible]

Schedule for SASE3/XTD10




- Start from Sabine's Tunnel list
- Fine tune the workflow
- Assign group and personal names to all components
- Sort list by group:
 - Individual interviews with component responsible
 - ➔ Vacuum (M. Dommach, J. Eidam, R. Villanueva)
 - ➔ Diagnostics (J. Grünert, A. Koch)
 - ➔ Optics (H. Sinn)
 - Identify current status, missing steps and estimates for each step
 - Identify dependencies
 - Come up with a minimum required time

Accelerator Status - Activities Last Week



- Beam-based alignment started in order to have better conditions for lasing
- There was a longer access this week
 - Fix a vacuum leak in the TLD dump
 - Continue installation of SASE3
- Interlocks in XTD2/4/10 were reset yesterday
- Beam operation started for photon commissioning today
 - Photon Commissioning team is on shift now
- A special effort was made by AE to get MCP integrated
 - Tool for SASE search
- We expect to close XTD9 some time next week
 - Depends on progress with photon commissioning

Longer term plans according to W. Decking



- Next maintenance days:
 - 30.05
 - 19.06-28.06
 - 25.07
 - 14.08-20.08 (tentative)
 - 03.10-22.10



- All TGA work is done and handed over
 - Big cleaning effort on all horizontal surfaces including under air ducts etc...
- Phase II Cabling is still ongoing in SPB/ Instruments
- WP75 started to wire the AGIPD power cables
- SPB finishing tests of the tunnel components
 - CRL, Attenuator, Monitor and Pulse Picker
- FXE continues testing in the instrument hut

Phase II Cabling SPB/SFX



SASE1: Cleaning on top of SPB/SFX




SASE1: Cabling for AGIPD by WP75






- We received a significantly reduced offer by Caverion (and ENGIE for SASE2) for modifications to AC curtains and plenums
- Cable pulling for main supplies and individual supplies is in full swing
- SCS Sample chamber arrived together with the big HED chamber

SASE3: Main power cables being pulled



SASE3: Pulling of Electricity Cables




SASE3: SCS Sample Chamber





- Big cost reduction for AC curtains and plenums by ENGIE
- Ceiling of A.23 (High Power Laser) was cast
- Chicanes in HED were closed with lead bricks
- The big HED sample chamber arrived and is being prepared for installation

SASE: Ceiling of A.23



SASE: Unloading HED chamber



SASE2: HED chamber



SASE2: HED chamber being opened



Next meetings



- SASE1 Readiness (Focus on Instruments, Laser, Detectors)
 - 09:00 here
- SASE1 Readiness Dispatch
 - Mo 09:00 @ DESY BKR
 - Van leaves XFEL @ 0830
 - Wed 09:30 @ Mockup Control Room in XHQ
 - Fr 09:00
- XHEXP1 Coordination
 - Fr 19 May 08:30
- No TC/S1R Meetings on 26 May
 - Ascension day on Thursday