

A detailed wireframe model of a particle accelerator, likely the FAIR facility. It shows a large, oval-shaped main ring with several smaller, more complex structures branching off, including a series of smaller rings and a large, rectangular building-like structure. The model is rendered in a light gray wireframe style, showing the internal structure and layout of the facility.

# Status of FAIR Project


**MT ARD STR 3 Annual Meeting  
16 October 2019**


**Jörg Blaurock**

*Technical Managing Director FAIR GmbH & GSI GmbH*

## Four strategic objectives

- Construction of FAIR
- FAIR phase 0 research program
- Upgrade of existing accelerators
- Campus development





## FAIR Recent Highlights

### FAIR Project Progress

- a. Accelerator
- b. Civil Construction
- c. Experiments

# FAIR Recent Highlights (Part 1)



Celebration ceremony for testing of 55<sup>th</sup> SIS100 dipole magnet (50% of series) delivered by company BNG to GSI/FAIR




Ceremonial release to transport first batch of 67 pc. HEBT Power Converters from ECIL (India) to FAIR



In-Kind Contracts signed for  
SIS100 Cryo Bypass Line and SIS100  
Feedbox with WUST (Poland)



PANDA solenoid magnet:  
Construction of all octants of the yoke  
completed at BINP (Russia)



# FAIR Recent Highlights (Part 3)




Tendering of further Technical Building Installation packages covering the full area AP1 started in the market



FAIR Project Level 1 Workshop on 16th & 17th Sept. 2019

## Key Objective

- Focus on next key challenges / steps
- Strategy for S-FRS prioritization



## FAIR Recent Highlights

## FAIR Project Progress

- a. Accelerator
- b. Civil Construction
- c. Experiments

# FAIR Project Progress – ACC

## SIS100



- In-Kind Contracts signed for SIS100 Cryo Bypass Line and Feedbox with WUST (Poland)
- Production of Cryogenic Bypass Lines started
- Half of s.c. dipole series (55 pieces) manufactured and tested
- Integration of FOS quadrupole module completed
- Contract series testing of integrated modules with INFN (Salerno, Italy) signed
- Series production for thin wall dipole chambers progressing
- Production of injection septa power converters completed
- Series production of Cryo- Catchers started
- Tendering for main dipole- and quadrupole power converter ongoing



Cryo catcher Pfeiffer Vacuum



55. s.c. dipole magnets tested at STF



Integration of FOS quadrupole module




Acceleration cavities at RI

# FAIR Project Progress – ACC SuperFRS



- Test FoS sc magnets: cool down successful: magnets are under stable cold temperature, in liquid helium. Powering ongoing.
- Local cryogenics: Inkind contracts drafted and under discussion with Poland.
- Status of BINP IK-Contribution:
  - Kick off for NC dipoles in May 2019
  - Kick off for diagnostic vacuum chambers in May 2019
  - Contract for SC dipoles vacuum chambers signed (11/09/2019), kick off done.
  - NC multipoles: contract signed for R&D study prior to contract's signature, decision on IK due Nov. 2019
  - Negotiation ongoing for NC magnet chambers, other vacuum elements, and BPM detectors.
- Lateral iron shielding (relevant for shell construction): call for bids closed (20/09/2019), negotiations started
- Super-FRS Quench Detection system development will be used also at SIS100. Test system production ongoing



*Cool down of first SC magnet at CERN*




*Delivery of first SC magnet at CERN*

# FAIR Project Progress – ACC

## pLinac/ pbar Target



- Ladder-RFQ opened and machined to final geometry after first low level RF tests and succeeding simulations. Tuning continuing
- After successful copper plating tests for first CCH cavity preparation of copper plating with drift tube dummy
- Specification for pbar shielding flask for exchange of highly radioactive targets released



# FAIR Project Progress – ACC Collector Ring



- Series production of RF – debunchers has been finished. SAT of 2<sup>nd</sup> System under preparation
- Series production of Power Amplifiers (PA) for Stochastic Cooling is ongoing. 1<sup>st</sup> batch (8 from 34 pieces has been delivered)
- 8 CDRs and 2 FDRs have been accepted from BINP
- Production of FoS CR dipole magnet started
- 3rd BINP - FAIR Workshop will take place covering all aspects of all subprojects in Novosibirsk from 24<sup>th</sup> – 29<sup>th</sup> November 2019



RF-debuncher



Power amplifiers for Stochastic Cooling


# FAIR Project Progress – ACC HESR




- All Dipoles are in Jülich. 39 (of 46) are delivered to FAIR
- All 84 Quadrupoles are in Jülich
- Romania: 31 (of 66) Sextupoles, 26 (of 53) steerers, 20 (of 87) power converters for these magnets are in Jülich
- Most other power converters are in Jülich
- RF cavity production has started
- Injection kickers in production
- 6 (of 7) Stochastic cooling tanks produced, beam position monitor and ion clearing chamber productions released



Sextupole & steerer  
power converters



Barrier bucket and  
acceleration cavity



Injection kicker assembly



Stoch. cool. kicker  
with girder

# FAIR Project Progress – ACC COMMONS



- Delivery of first batch (67 pcs.) of HEBT Quadrupole Power Converters from ECIL (India)
- 7 further Dipole magnets delivered from NII-EFA (total delivery 33 out of 51 to be delivered in total)
- First Prototype of Diagnostic Vac. Chamber (Indian In-Kind Contribution) delivered to GSI
- New Test facility for BPM Data Acquisition for software development of Slovenian In-Kind partner Cosylab @GSI



## FAIR Recent Highlights


### FAIR Project Progress

- a. Accelerator
- b. Civil Construction
- c. Experiments

# FAIR Project Progress - Civil Construction



## FAIR Site & Buildings



# FAIR Project Progress - Civil Construction

## FSB Procurement & Contracting




Pos.	Awarding Item	Company	Status	Contract Award Date
VE 300-025	Excavation Building Area „North“	ABN consortium	awarded	26.05.2017
VE 300-026	Building Shell Construction Area „North“	PORR	awarded	29.01.2018
VE 300-027	Site Logistics and Temporary Services	ZÜBLIN	awarded	19.03.2018
VE 300-028a	Elevators	TAG	awarded	09.04.2018
VE 300-029	Site Power Supply and Site Security	GAT	awarded	29.01.2018
VE 300-031	Building Shell Construction Area „South“	-	Under negotiation	forecast Dec. 2019
VE 400-008	Special Cranes	Rudolf Fritz	awarded	24.06.2019
VE 400-009	Normal Cranes	AXXIA	awarded	27.08.2019

# FAIR Project Progress - Civil Construction

## FSB Procurement & Contracting



Contracting strategy for Technical building Installations (Mechanical & Electrical & Process (MEP))



# FAIR Project Progress - Civil Construction

## FSB Procurement & Contracting




Mechanical & Electrical & Process (MEP) Awarding Package AP1

Pos.	Awarding Item	Specifications	Status	Planned Contract award date
VE 400-001	Ventilation	Ventilation	published on 26.09.2018	forecast Q1 / 2020
VE 400-003	Sanitary / Technical Gases	Water and Wastewater, Compressed Air	published on 25.09.2018	forecast Q1 / 2020
VE 400-005	Heating/ Cooling	Heating and Cooling, Chilling Process	published on 10.10.2018	forecast Q2 / 2020
VE 400-0021	Electrotechnical	Mainpower supply	published on 29.07.2019	forecast Q2 / 2020
VE 400-0022	Electrotechnical	Power distributions (north 1)	published on 29.07.2019	forecast Q2 / 2020
VE 400-0023	Electrotechnical	Power distributions (north 2+south)	publishing 28.10.2019	forecast Q3 / 2020
VE 400-0024	Electrotechnical	VE 400-0024: machines cables (user cables)	publishing 18.10.2019	forecast Q3 / 2020
VE 400-027	Safety and Security Systems	Fire Detection System, BOS- Radio, Access Control / Door Controls	published on 14.03.2019	forecast Q2 / 2020
VE 400-004	Firefighting Systems	Firefighting Systems, High Pressure Water-mist Systems	published on 22.10.2018	forecast Q1 / 2020
VE 400-006	Building & Process Automation Systems	Automation Systems, Control panels, Operation Facilities, various Building Automation Systems	published on 30.07.2019	forecast Q2 / 2020

# FAIR Project Progress

## Civil Construction

### Overview of Excavation Pits area north



# FAIR Project Progress

## Civil Construction



### Area North: Pit 1 (BG1) Pit 2 (BG2)

#### Construction work in pit 1 (BG1) Tunnel SIS100



- concrete works for ground slabs completed.
- concrete works for walls and columns in level U30 completed.
- concrete works for ceilings in level U30 completed.
- sealing and backfill works in progress.

#### Construction work in pit 2 (BG2) Tunnel SIS100 & Transfer Building G004



- concrete works for ground slabs completed.
- concrete works for walls and columns in level U30 completed.
- concrete works for ceilings in level U30 completed.
- sealing and backfill works in progress.

# FAIR Project Progress

## Civil Construction



Area North: Pit 3 - 6 (BG3 – BG6) work is ongoing

Excavation work @ pit 3 (BG3)



Excavation work @ pit 4 (BG4)



Excavation work @ pit 5 (BG5)



Excavation work @ pit 6 (BG6)



# Civil Construction – Next Steps



- Continuation of civil detailed design process
- Continuation of civil works in area north
- Award of civil works construction area south in Dec. 2019
- Continue tender process for technical building installation packages (MEP) targeting at contract award mid 2020




## FAIR Recent Highlights

### FAIR Project Progress

- a. Accelerator
- b. Civil Construction
- c. Experiments

## Main Achievements

- Final Design Reviews for two large systems of APPA HED@FAIR and SPARC were successfully completed, construction of components progressing. For SPARC the CARME construction is very advanced.
- The CBM collaborations has successfully demonstrated the viability of its future data acquisition concept through the analysis of data taken with the mini-CBM setup in the FAIR Phase-0 beam time.
- The NUSTAR collaboration has concluded the technical design of several components and submitted TDRs for evaluation by the ECE.
- For PANDA, the construction of all octants of the yoke of the large solenoid magnet was completed at the manufacturing company in Russia and the tender for the Barrel DIRC quartz bars was successfully concluded.



# Thank you for your attention !

