



Update of the FERMI@Elettra Project

S. Milton for the FERMI Team

ESLS 2008
27 November 2009
DESY

FERMI@Elettra is a single-pass FEL user-facility covering the wavelength range from 100 nm (12 eV) to 4 nm (310 eV).

The main machine characteristics are:

- High peak power (~GW) optical pulses with synchronization to external laser sources.
- Ultrashort pulses (100 fs to 10 fs).
- APPLE II-type undulators to enable flexible tuning of both photon wavelength and polarization.
- Implementation of seeded harmonic cascade FEL schemes for tunable and controlled short-wavelength photon pulse production.
- Advanced feedback and feed-forward systems to improve output stability.

Low Density Matter (Coordinator: C. Callegari)


- Cluster and Nanoparticle Spectroscopy
 - Spokespersons: F. Stienkemeier, B. von Issendorff (Univ. of Freiburg)
- Ultrafast Processes and Imaging of Gas Clusters and Nanoparticles
 - Spokespersons: T. Möller, C. Bostedt (TU-Berlin)
- Atomic, Molecular and Optical Science Beamline
 - Spokesperson: K. Prince (Sincrotrone Trieste)
- Spectroscopic Studies of Reaction Intermediates
 - Spokesperson: S. Stranges (University of Rome La Sapienza)




Diffraction and Projection Imaging (Coordinator: M. Kiskinova)

- Ultrafast Coherent Imaging at FERMI
 - Spokesperson: H. Chapman (CFEL-DESY), J. Haidu (Stanford Univ. and Uppsala Univ.)
- Full Field X-ray Microscopy and Lensless Imaging
 - Spokespersons: M. Kiskinova, B. Kaulich (Sincrotrone Trieste), T. Wilhein, IXO, Rhein Ahr Campus Remagen, Germany

Elastic and Inelastic Scattering (Coordinator: C. Masciovecchio)


- TIMER and TIMEX
 - Spokespersons: C. Masciovecchio (Sincrotrone Trieste), A. Di Cicco (UNICAM and Univ. Paris IV), G. Ghiringhelli (POLIMI)









SASE



Seeded FEL
Short pulse











Seeded FEL
Long pulse



Seeded FEL
Fresh bunch

10^{13} photons at 10 nm
5 meV bandwidth (1.5xFTL)

Slide Courtesy
of S. Di Mitri



Wavelength Range

- 100 nm to 4 nm (Fundamental)

Pulse Duration

- 100 fs to 20 fs


Polarization


- Fully Variable

Seeded Operation

- Strong longitudinal and full transverse coherence


Parameter	FEL-1	FEL-2
HGHH Stages	1	2 (fresh bunch on 2nd stage)
Fundamental Wavelength range [nm]	100 to 20	20 to 4 (1.3 at 3rd harm.)
Output pulse length (rms) [fs]	< 100	20 \lesssim 100 (< 10 future goal)
Bandwidth (rms) [meV]	17 (at 40 nm)	100 (at 4.2 nm)
Polarization	Fully Variable	Fully Variable
Repetition rate [Hz]	50	50
Peak power [GW]	1 to >5	0.5 to 2
Harmonic peak power (% of fundamental)	~2	~0.2 (at 4.2 nm)
Photons per pulse	10^{14} (at 40 nm)	2×10^{12} (at 4.2 nm)
Pulse-to-pulse stability	± 30 %	~40 %
Pointing stability [μ rad]	< 20	< 20
Virtual waist size [μ m]	250 (at 40 nm)	120
Divergence (rms, intensity) [μ rad]	50 (at 40 nm)	10 (at 4.2 nm)





Lines predicted using M.Xie formulae for expected FERMI parameters assuming 40fs pulse length
Points Ginger and Genesis simulations for S2E files

General design layout



Civil Construction

- Linac Building Extension completed
- "Main FERMI" construction began 25 March 2009
 - Completion Scheduled by Summer 2010












Undulator and Experiment Halls



Undulator and Experiment Halls







Electrical and Mechanical Plants



- ❑ Undulator and Experiment Hall Roofs
 - 30 December 2009
- ❑ Co-Occupancy Undulator Hall
 - 3 February 2010
- ❑ Co-Occupancy Service Gallery
 - 13 March 2010
- ❑ Co-Occupancy Experimental Hall
 - 18 April 2010
- ❑ Electrical/Mechanical Plants Fully Commissioned
 - 30 May 2010
- ❑ Beneficial Occupancy All Buildings and Services
 - 30 June 2010
















Photo electron extraction:

Slide Courtesy of M. Trovò



28 May 08:
First photoelectron beam
extraction!
180 pC by 50 μJ



Electron beam on the YAG screen with 80 MV/m RF gradient and $I_{\text{solenoid}} = 110$ A (the horizontal and vertical scales represent the number of the CCD pixel).

	ST	INFN (*)
Number of work trips	10	4
Presence at MAX-lab	76 dd	17 dd
Personnel at MAX-lab	20 p.	10 p.
number of man days	297 dd	77 dd
Number of Gun runs - shifts	5 - 36	2 - 10

(*) figures estimated from the logbook.

Slide Courtesy of M. Trovò


Trip date	days	Activity
12 Oct. '07	2	Collaboration agreement definition
24 Nov. '07	2	Technical meeting and tunnel inspection
14 March '08	9	Supports placement and control station installation
27 March '08	7	Gun system installation
21 May '08	12	Cavity conditioning and first beam
30 June '08	15	Beam measurements and E-meter installation
26 Sept. '08	10	E-meter measurements
15 Dec. '08	5	Beam characterization and test of new Toroid acq. system
11 Feb. '09	8	Cerenkov radiator installation and test
5 Apr. '09	6	Disassembling and packaging.

QuickTime™ and a
TIFF (LZW) decompressor
are needed to see this picture.

**Associated Electron beam
Spot on Screen**


QuickTime™ and a
TIFF (LZW) decompressor
are needed to see this picture.

**Early Laser Virtual Cathode
Measurement**




*Cathode surface
sampled by a 200 μm
laser spot. and about
10 μJ .*


• 26 October 09, after
2 operation months




Slide Courtesy of M. Trovò



Slide Courtesy of G. Penco






QuickTime™ and a
decompressor
are needed to see this picture.

Energy jitter
(short term) about
3keV (rms)
@5MeV


QuickTime™ and a
decompressor
are needed to see this picture.

First laser longitudinal ramp profile as measured with cross-correlator (head on the right):




Setting the RF phase of the gun in order to have a linear correlation between time and energy, it is possible to investigate the longitudinal structures with the gun spectrometer


Slide Courtesy of G. Penco



Exotic pulse shaping to prove the principle




Slide Courtesy of G. Penco



QuickTime™ and a
decompressor
are needed to see this picture.


Slide Courtesy of G. Penco



Optimizing the laser pointing (monitoring on the virtual cathode) to minimize the bunch transversal drift when scanning the gun solenoid.

Less than 50 μ m drift in both planes

Slide Courtesy of G. Penco



QuickTime™ and a
decompressor
are needed to see this picture.

Measurements of the emittance in X and Y varying the gun solenoid strength


Y-plane:


Min. value of $1.08 \mu\text{rad}$ for
175Amps

X-plane:

Min. value of $1.3 \mu\text{rad}$ for
165Amps



Slide Courtesy of G. Penco





Slide Courtesy of G. Penco

In this example: beam energy = 85 MeV, $Q=100\text{pC}$. (not optimized)



The goal is to match the optics to the nominal one:

- measured optics parameters,
- backtrack up to the L0 exit,
- readjust the 4 quads
- re-measure

Slide Courtesy of G. Penco

Project ← → Operations

QuickTime™ and a
TIFF (LZW) decompressor
are needed to see this picture.

“Shaded” areas merely underline the fact that there are many areas involved, some of which are phased to start earlier or later than other areas

FERMI INTEGRATED INSTALLATION AND COMMISSIONING PLAN		2009												2010												2011														
Civil Engineering	Linac tunnel works, Niche for BC1 spectrometer																																							
	Linac above ground works																																							
	Main FERMI construction: 25/03/09 - 30/06/2010																																							
	1 st Installation Phase 2009																																							
	1 st Commissioning Phase 2009																																							
Installation 2 nd phase, Linac Tunnel and Klystron Gallery SEP 2009 - JAN 2010	L2 (C6-C7), L3-L4 (S1-S7) ACC sections install.																																							
	10 Hz RF plants: KG03, KG05, KG06 and KG07																																							
	Waveguides: KG03,05 (new); KG01,02 (upgrade)																																							
	Tertiary Water System for L1 Acc Sec and WGs																																							
	LH chicane dipoles and diagnostics; undulator																																							
	Support tables from L1 through BC1																																							
	L1 intrasections: magnets, diagnostics, vacuum																																							
	BC1 (no chicane): magnets,diagnostics,vacuum																																							
	Cabling from L1 through BC1																																							
	Timing optical cabling through BC1																																							
Power supplies, controls, interlock, T&S L1-BC1																																								
Com 2 nd phase	Commissioning: LH, L1, BC1 diagnostic																																							
Installation 3 rd phase, Linac Tunnel and Klystron Gallery JAN 2010 - JUN 2010	50 Hz RF Plants from KG08 through KG14																																							
	Waveguides: KG06 to KG14																																							
	Tertiary Water System for L2, L3, L4																																							
	L2-L4 intrasections, TLS, DBD: support tables																																							
	L2-L4 intrasections, TLS, DBD: magnets																																							
	L2-L4 intrasections, TLS, DBD: diagnostic, vac.																																							
	L2-L4 intrasections, TLS, DBD: cabling																																							
	L2-DBD:power supplies, controls, interlock, T&S																																							
	Timing optical cabling through L4																																							
	Remove temporary wall and reinstall plants																																							
	Acc section C5 and intrasection, waveguides																																							
	BC1 chicane: tables, magnets, diagnostics, vac.																																							
	Installation 3 rd phase, Undulator Hall, Service Gallery JAN 2010 - AUG 2010	Undulator Hall: Network and Layout																																						
SCL, SFEL1e2, FEL-1 (up to MBD) support tables																																								
UH, SSA, USA, ESA: cabling																																								
SCL, SFEL1e2, FEL-1: magnets																																								
SCL, SFEL1e2: vacuum and diagnostics (partial)																																								
FEL-1: vacuum, diagnostics (partial in IU-FEL-1)																																								
PADReS Front - End																																								
SCL, SFEL1, FEL-1, MBD: power supplies																																								
SCL, SFEL1, FEL-1, MBD: controls and interlock																																								
UH and SG Timing&Synchronization system																																								
Seed Laser System																																								
Com. 3 rd phase	BC1 chicane, L2, L3 and L4, TLS and DBD																																							

FERMI INTEGRATED INSTALLATION AND COMMISSIONING PLAN		2009												2010												2011														
Installation 4 th phase JUL 2010- AUG 2010	RF Plant KG15 and waveguides to HE RF deflec.																																							
	High Energy RF deflectors in linac tunnel																																							
	FEL-1 intraundulator diagnostics and vacuum																																							
	Main Beam Dump (tabl., mag., vac., diag., PS....)																																							
	Continue PADReS Front - End																																							
Com. 4 th phase	SCL, SFEL1, beam transport in FEL-1 and MBD																																							
Installation 5 th phase OCT 2010	FEL-1 undulators																																							
	FEL-1 phase shifters																																							
	Collimators linac and spreader (FEL-1)																																							
Com. 5 th phase	FEL-1 and PADReS commissioning																																							
Installation of Beamlines and Experimental Stations in EHF	PADReS optical transport system																																							
	DIPRoI																																							
	EIS TIMEX																																							
	EIS TIMER																																							
	LDM																																							
Installation, Commissioning and User Experiments	2011: FERMI TRANSITION TO OPERATION																																							
	FERMI FEL-1 first user experiment from 01.01.11																																							
	X-band accelerating section in linac tunnel																																							
	Completion of SFEL-2 installation																																							
	FEL-2 installation without undulators																																							
	Commissioning FEL-1, FEL-2, User Exp FEL-1																																							
	FEL-2 undulators installation																																							
	Commissioning FEL-1, FEL-2, User Exp FEL-1																																							
	Maintenance and installation																																							
	50 Hz PC Gun installation																																							
	Commissioning FEL-2, User Experiment FEL-1																																							
FERMI FEL-2 first user experiment from OCT 11																																								

LEGENDA - Colour coding	
	Civil Engineering
	Installation activities in Linac Tunnel and Klystron Gallery
	Installation activities in Undulator Hall, SG (SSA, USA), ESA
	Installation activities in Experimental Hall
	Commissioning phases in 2009 and 2010
	Commissioning and users' experiments in 2011 transition phase
	Modifications compared to previous release of the Master plan: new tasks, delays or advances on existing tasks
	Past activities
	Present date line

LEGENDA - Acronyms	
CO	Co-Occupancy
BO	Beneficial Occupancy
EM	Electric and Mechanic plants commissioned
LT	Linac Tunnel
Lm	Linac Sector number m
LH	Laser Heater
BC	Bunch Compressor
DBD	Diagnostic Beam Dump
TLS	Transport Line Straight
KG	Klystron Gallery
KGnn	RF Plant number nn
SG	Service Gallery
SSA	Spreader Service Area
SLR	Seed Laser Room
UTDR	Undulator Timing and Diagnostic Room
USA	Undulator Service Area
UH	Undulator Hall
SCL	Spreader Common Line
SFEL-1	Spreader FEL-1
SFEL-2	Spreader FEL-2
IUFEL-1	IntraUndulator sections FEL-1
MBD	Main Beam Dump
PADReS	Photon Analysis Delivery and Reduction System
EH	Experimental Hall
ESA	Experimental Service Area
DIPRoI	Diffraction and PRojection Imaging
EIS	Elastic and Inelastic Scattering
LDM	Low Density Matter

LEGENDA: Shutdown periods: NO BEAM

Commissioning through MBD: parallel installation only in Experimental Hall

Milestones MAIN FERMI Yard (Collini)

For details of installation and commissioning phases see FERMI MASTER PLAN



117 people in the picture, but not everyone was able to make it out that day