

Status of ALBA

Dieter Einfeld / CELLS




Big Milestones in 2009


- 1.) Installation of the booster Synchrotron**
- 2.) Movement from the University to the final building.**
- 3.) Mechanical Installation of the storage ring**
- 4.) Commissioning of the subsystems**
- 5.) Restart of the Linac**


and upcoming in 2009


- 6.) Start of the booster commissioning**














Network Measurement



564 AI References
123 Laser Tracker
setup
52 Digital level setup
2148 Observations



Network Evolution along the year



Point Error:
Overall RMS: ± 0.020 mm
Average: 0.014 mm
Max: 0.105 mm


Uncertainty Magnitude
Average: **0.082 mm**
Max: 0.201 (Front Wall Windows)

| Statistic | dX | dY | dZ | Magnitude |
|-----------|---------|---------|---------|-----------|
| Min | -2.9801 | -2.6451 | -2.4036 | 0.7889 |
| Max | 2.4055 | 2.6276 | 0.4250 | 3.8130 |
| Average | 0.0373 | 0.0070 | -0.5868 | 1.9360 |
| StdDev | 1.3533 | 1.2972 | 0.5784 | 0.6593 |
| RMS | 1.3515 | 1.2950 | 0.8233 | 2.0448 |








The racks for the RF-system.
Timing system, network, power
supplies, etc have been installed



Booster Mechanical Installation

- ❑ **Unit cell installation test done on 18.01.09 already at the tunnel**
- ❑ **Vacuum chamber assembled and baked in the laboratory**
- ❑ **Started magnet installation on 15.01.09**
- ❑ **Finished mechanical installation on 26.03.09**



Booster and LTB vacuum installation

- ✧ The preparation for the installation inside the vacuum lab started on Sep 2008.
 1. The booster was divided into 43 parts.
 2. Each part was assembled and tested on assembly tables.
 3. then moved to the oven and baked.
 4. then vented with dry nitrogen and stored.
- ✧ The mechanical installation started end of Jan. 09 and finished mid. Mar. 09.
- ✧ Once the magnets are aligned and open the chambers were placed and connected to each other under laminar flow tent.

Chambers assembled and under testing.



Chambers assembled on the assembly tables



Chambers under bakeout in the oven



Movement to the tunnel



Each section is moved under nitrogen to the tunnel.



Magnets are open and assembly is ready to be placed.

Connection to each assembly done under laminar flow tent.



Assembly in the magnets

Movement to the tunnel




Each section is moved under nitrogen to the tunnel.



Magnets are open and assembly is ready to be placed.

Connection to each assembly done under laminar flow tent.



Assembly in the magnets

Pressure profile of the booster (23rd Nov. 2009)

The average pressure from the ion pumps is 7.7×10^{-10} mbar.
And from the gauges is 1.9×10^{-9} mbar.

TauplotConfig.2profilesAndLabels.pck





Storage Ring Mechanical Installation

- ❑ Objective: 1 sector (2 girders) per week.**
- ❑ No straights**
- ❑ Vacuum chamber assembled in the Lab**
- ❑ Baking oven in the Experimental Hall**
- ❑ Magnets onto the girders in the Experimental Hall**
- ❑ Moving girders into tunnel, but without the dipole**
- ❑ Open magnets**

- ❑ First sector into tunnel: 28.04.09**
- ❑ Last sector into tunnel: 01.09.09**
(completed on time, after the summer break)

Storage Ring Mechanical Installation



Status of ALBA





Geometrical Checking

All 32 SR Girders have been measured:

Flatness and holes positions




| Results | |
|-----------------|-----------------------------|
| DEVIATION STATS | |
| Mean = 0.000000 | RMS = 0.010998 Millimeters |
| Magnitude | |
| Max = 0.063520 | Min = 0.000000 Millimeters |
| Signed | |
| Max = 0.063520 | Min = -0.053475 Millimeters |



| Point Name | Shim size |
|------------|-----------|
| 2M | 0.030 |
| 3M | 0.003 |
| 5M | -0.005 |
| 6M | -0.019 |
| 8M | -0.015 |
| 9M | -0.024 |
| 11M | -0.009 |
| 12M | -0.033 |


| Point Name | Shim size |
|------------|-----------|
| 13M | -0.053 |
| 14M | -0.040 |

| Point Name | Shim size |
|------------|-----------|
| 18M | 0.003 |
| 19M | 0.006 |
| 21M | -0.007 |
| 22M | -0.013 |
| 24M | -0.021 |
| 25M | -0.020 |



- ✧ The assembly was done in a clean room.
- ✧ Assembly tables were used and were aligned up to 50um.
- ✧ The chambers were assembled with all the components (gauges, pumps, valves...etc) and tested in the vacuum lab.
- ✧ The sector (13m) is connected to a frame and moved to the oven where it is baked to 220C for at least 48 hours.
- ✧ then cooled and moved under vacuum to the tunnel.
- ✧ The average pressure in the tunnel is mid 10^{-10} mbar range.
- ✧ The process (from assembly to movement to tunnel) for each sector is one week.
- ✧ The last sector was placed on the 1st of Sep. 2009.

One sector assembled
in the tables and
under testing



Sector connected to
the frame

Storage ring.


Status of ALBA



Sector moved to the tunnel to be placed in the girder.



When two adjacent sectors are placed the straight in between is assembled and baked in-situ



once the sector is tested, the magnets are closed and the FE is placed.



After installation of the vacuum sector:

- ☐ **Alignment of vacuum chamber @ BPM's**
- ☐ **Vacuum leak test**
- ☐ **Connecting ion pumps**
- ☐ **Closing of magnets**



Finishing the booster



...and the storage ring!







BO & SR SEPTA

Main characteristics

- ✓ Full sinus
- ✓ 180 μ s pulse length BO-INJ
- ✓ 300 μ s pulse length BO-EXT
- ✓ $I_{\max} = 1755$ A BO-INJ
- ✓ $I_{\max} = 9600$ A BO-EXT
- ✓ 0.2% p-p current stability
- ✓ 5 ns p-p time jitter

BO septa: installed and running
SR septa: ready for installation

(nom. 1550 A)

(nom. 6800 A)


(spec ± 0.2 %)

(spec ± 5 ns)



Saved: 22 AUG 2008 11:46:53

Current pulse



BO KICKERS

Main characteristics:

- ✓ fall time 150 ns (from 10 to 90%) (specs 200 ns)
- ✓ flat top 350 ns (specs 300 ns)
- ✓ 1.3 ns p-p time jitter (specs ± 5 ns)
- ✓ 0.08% @ I_{max} A current stability (specs 0.1 %)
- ✓ $\pm 1\%$ variation in flat top (specs $\pm 1\%$)

BO kickers: installed and running

SR KICKERS

Main characteristics

- ✓ half sinus
- ✓ 6 μ s pulse length
- ✓ I_{nom} = 4750 A
- ✓ 0.5% p-p current stability
- ✓ 0.7 ns p-p time jitter

SR kickers: Ti coating under production



2 KI mounted on one girder

HAZEMEYER POWER CONVERTERS

DIPOLE

- **SR-BEND (750V/600A)**

QUADRUPOLES (16 cabinets/112un)

- **SR-QUAD-1 (25V/225A)**
- **SR-QUAD-2 (15V/200A)**

SEXTUPOLES (9 units)

- **SR-SEXT-1 (100V/215A)**
- **SR-SEXT-2 (125V/215A)**
- **SR-SEXT-3 (190V/215A)**
- **SR-SEXT-4 (350V/215A)**

FAT finished and approved.

All power supplies delivered.


In house tests on all power supplies, except the dipole

Installation completed


Connection in progress

SR CORRECTORS FROM OCEM

- ❑ cPCI bus used for the communication and control of PSI regulation cards
- ❑ Transition board design and prototype completed by CELLS Computing Div.
- ❑ Tests have been successful
- ❑ FAT to be completed, Jan 2010



PSI VME communication link



ALBA's transition board connected to cPCI crate

BRUKER POWER CONVERTERS

LT TRANSFERLINE

- LT-BEND-1(30V/200A)
- LT-BEND-2 (12V/12A)
- LT-QUAD (20V/15A)
- LT-CORR (2V/2A)

BT TRANSFERLINE

- BT-BEND (60V/180A)
- BT-QUAD (15V/170A)
- BT-CORR (10V/6A)

BOOSTER

- BO-BEND (1000V/750A)
- BO-QUAD(100,200,750V/180A)
- BO-SEXT(60V/8A)
- BO-CORR (12V/6A)

All power supplies delivered.

Installation completed

LT&BO PS connected

LT is running


BO is running, but

- ☐ adjusting the tracking
- ☐ working on controls

BRUKER POWER CONVERTERS

BOOSTER

- **BO-BEND (1000V/750A)**
- **BO-QUAD(100,200,750V/180A)**
- **BO-SEXT(60V/8A)**
- **BO-CORR (12V/6A)**



RF Cavities

RF Booster 5-cell cavity:

- ✓ Cavity installed and aligned
- ✓ Conditioned up to 40 kW inside the tunnel

RF SR DAMPY cavities:

- ✓ DAMPY_01 to 04 conditioned and ready to be installed
- ✓ DAMPY_05 and 06 still to be conditioned in the RF High power Lab




RF Transmitters and WG elements



RF Booster operational

RF SR status


- ✓ Transmitters installed (2 x 12) and DC commissioned
- ✓ IOTs commissioning waiting for water collectors installation
- ✓ CaCos, Circulators & Loads installed



BOOSTER + LTB DIAGNOSTICS: hardware installed



SR DIAGNOSTICS: hardware installed



- + 120 BPMs installed
- + 6 screen monitors
- + 1 Front End for Pinhole
- + 1 Front End Streak Camera

Control Software will profit BO+LTB Software

ID time schedule

| | Company | FAT done | FAT expected | Date of delivery | Expected delivery | SAT |
|--------|---------|--------------------|-----------------------|------------------|-------------------|---------------|
| EU61 | Elettra | wk 12 (March 2009) | | 27/04/2009 | | Finished |
| EU71 | | | wk 35 (August 2009) | 07/09/2009 | | December 2009 |
| SC-W31 | BINP | | wk 4 (January 2010) | | 28/02/2010 | March 2010 |
| IVU-21 | ACCEL | | wk 48 (December 2009) | | 7/12/2009 | January 2010 |
| IVU-21 | | | wk 3 (January 2010) | | 25/01/2010 | February 2010 |
| MPW-80 | ADC | wk 23 (June 2009) | | 29/06/2009 | | In process |

| | Company | Delay | Comments on current situation |
|--------|---------|-------------|-------------------------------------------------|
| EU61 | Elettra | - 1 month | ID fully fulfills specs |
| EU71 | | 1.5 months | According FAT, it fulfills specifications |
| SC-W31 | BINP | 14.5 months | FAT delayed due to manufacturing problems |
| IVU-21 | ACCEL | 13 months | Magnetic optimization finished on 20/11/2009 |
| IVU-21 | | 12 months | Mechanical acceptance test passed on 23/07/2010 |
| MPW-80 | ADC | 7 months | Up to now it fulfills specifications |

Apple-II undulators EU62, EU71

EU62 for CIRCE


| Magnitude | Simplex |
|--------------------|-------------|
| Period [mm] | 62.76 |
| W x H [mm x mm] | 32 x 32 |
| L [mm] | 1769 |
| Full period blocks | 108 |
| Bmax, K (V) | 0.86 , 5.02 |
| Bmax, K (H) | 0.61 , 3.60 |
| Bmax, K (C) | 0.50 , 2.94 |

EU71 for XMCD

| Magnitude | Simplex |
|--------------------|-------------|
| Period [mm] | 71.36 |
| W x H [mm x mm] | 32 x 32 |
| L [mm] | 1655 |
| Full period blocks | 89 |
| Bmax, K (H) | 0.92 , 6.14 |
| Bmax, K (V) | 0.73 , 4.69 |
| Bmax, K (C) | 0.56 , 3.76 |

Status

- Production on time
- 1st undulator measured at CELLS - OK
- 2nd undulator received - FAT OK
- Mechanical errors within tolerances
- Field and phase errors within tolerances




Conventional wiggler W80

Main characteristics

- Hybrid structure, NdFeB magnet blocks
- 12,5 mm minimum gap
- Block size: 90 x 70 mm. Pole size: 55 x 55 mm
- Num. periods full size: 25
- Length: 1.070 m
- Bmax: 1.782 T
- K: 13.32
- Ripple @ low energies ~6%

Status

- Currently at CELLS
- SAT ongoing
- Results show it fulfils specifications



Superconducting wiggler SC-W31



Cryostat shield



Liner



Support



Cryostat

Main characteristics

- Superconducting wiggler
- 12,6 mm magnetic gap
- Period: 30,16 mm
- Num. poles full field: 117
- Length: 1.764 m
- Bmax: 2.16 T
- K: 6.08

Status

- 14.5 monts delay
- Assembly ongoing

Problems with vacuum chamber discovered on July 2009. New manufacturing needed.


In-vacuum undulators IVU-21


Main characteristics

- PPM undulator
- SmCo magnet blocks.
- 5,7 mm minimum gap
- Block size: 50 x 16 mm
- Period length: 21.8 mm
- Num. Periods full size: 92
- Length: 2.1 m
- B_{eff} : 0.797 T
- K : 1.62

Status

- 12-13 monts delay
- Shimming of IVU-1 done
- Final magnetic tests IVU-1, wk 48
- Assembly foreseen for wk 49





Testing in FEs lab



Installation in tunnel



Alignment & vacuum assembly






Bake-out







- Multipole components of ALL quadrupoles and sextupoles measured in BINP. Results cross checked at Soleil and ALBA.
- Simulations with AT, including the measured HOM.
- DA, FMAP and energy acceptance.
- No impact in predicted performance.
- See 2nd NLBD workshop presentation.



- Effect of the IDs modelled with different techniques: hard edge model, multipoles, kicks maps.
- All models agrees in the results for the Radia models.
- Developing a model based in the real measures.
- Detected reduction of lifetime due to the superconducting wiggler, can be compensated by moving slightly the working poing.
- For more details, see the IDs presentation.

Among SLSources ALBA has one of the smallest standard vacuum chambers: 28(V)x72(H)mm² of stainless steel
Furthermore due to the slanted form the dipole chamber is in fact slimmer than the standard vacuum chamber




Resistive wall impedance(RW) will be large right from the beginning

The installation of 7 low-gap chambers (phase I: 3 in-vac's + 3 NEG-coated Al-chambers+1 SS-chamber of 9mm gap)
changes the transverse RW budget vertically only by 10% and horizontally by only 22%.

RW-thresholds: 37mA $\xrightarrow{\text{phase I}}$ 33.7mA (vertical)


164.5mA $\xrightarrow{\text{phase I}}$ 134.8mA (horizontal)

Without transverse feedback the maximum current will be quite limited since the first aid cure:
increase of chromaticity ξ does not help much neither.





Demonstration:
the RW-thresholds of SOLEIL
are more sensitive to increase of
chromaticity than those of ALBA
the slope of the threshold I vs. $\xi|_{\xi=0} \sim K$

$$\text{Key parameter: } K := \frac{1}{h} \sqrt{\frac{(1-[Q_{\perp}])\delta}{\alpha \cdot v_s}} Q_{\perp}$$



K of ALBA is ~2.3 times smaller than the K of SOLEIL(resp. smaller than most other SLSources)



Thank you very much

Hopefully pretty soon the electron beam will make it around ALBA through the middle of the magnets under good vacuum conditions

