

#### 17-th ESLS Workshop 2009

**PETRA II** 





## Balewski , DESY - MPE







ile fertitetet

Installation and work on personal interlock completed March 20 Not all power supplies available at the beginning

THE REPORT OF THE PARTY OF THE

#### Wigglers in parking position

**Regular cells in PETRA North** 



## Transferline





#### First beam through transferline on 24.03

Optics about correct, i.e. measured profiles agree with theoretical within 10%



6:42:47 Operations Mode [Betrieb] Serveranwahl [Default] (5)KeinelniDatei





## **Stored beam**



## Beam was stored on April 13 (one bunch with 20 $\mu$ A i.e. about 10<sup>9</sup> e+) RF – phase right and orbit empirically corrected in the new octant











- Tests of several procedures for example
  - BBA
  - Orbit & dispersion correction
  - ORM
  - Machine protection system
  - ...
- Installation of wigglers in steps; finished August 15
- Summary of findings during commissioning with all wigglers

## Beta beating horizontal (2nd iter.)







## Beta beating vertical (2nd iter.)

DES







## Dispersion



#### **Corrected Horizontal Dispersion**



Spurious vertical dispersion in Damping wiggler sections ≈ 1mm



## **Emittance Measurement**





ε<sub>x</sub> ≤ 20 pm rad



### First test of Orbit feedback horizontal plane







## First test of orbit feedback vertical plane

















## **Momentum acceptance**





## Current limitations coupled bunch





**Transverse broadband FB is working well** Longitudinal FB: at least 5 out of 8 broadband amplifiers destroyed! Why?



**Undulator Installation** 



#### Undulator PU 10



Undulator PU 8 & 9



Undulator PU 4 APPLE II



8 of 14 Undulators have been installed









- Base line parameters
  - Small emittance
  - Current at least 50 mA
  - Orbit stability
  - Top-up not from the start
- Restart on February 15
  - User run start on March 1 (basically beam line commissioning)
  - Until summer friendly users
- Service days and weeks parallel with DORIS





Parameter	Design	Achieved
Energy (GeV)	6	6
ε <sub>x</sub> (nm rad)	1	1
ε <sub>y</sub> (pm rad)	10	< 20
Current (mA)	100	89
Orbit stability	10% of beam size	X okay Y almost
# undulators	14	8





# Thank you for your attention



### Current limitations absorber temperatures



**New Octant Damping wiggler sections** Machine: PETRA 1 Subsystem: PT 100 Temperatures Configuration: Vacuum Chamber Temps -Multi-Channel Display Options Scale mns.Vac 17:05:46.546 70 History I Live Cursor 60 Calendar Interval Recent Past 50 40 Minutes 10 30 20 2 Hours 10 0 -10 NL\_153 NR 74 SR 69 WL\_117 NUR 25 Apply Cancel OL\_103,5\_u **History Display** Scale Vacuum Chamber Temps archive 70. NL\_153 -Add 60-Save Load 50 40 Item Cursor Now 30 NOR\_42\_u [C] 30.89 31.13 NOR\_65\_u [C] 35.21 35.42 20-NOR\_88\_0 [C] 31.81 32.29 10-NOR 111 u... 34.01 34.22 0---10 7 -0.6 -2 -1.8 -1.6 -1.4 -1.2 -1 -0.8 -0.4 -0.2 Remove Remove All Sat Sep 19 17:05:44 CEST 2009 Hours **Overview Display** Scale OverView of PETRA operations 100 Hide 80 19.09.2009 17:05:47 Now: Cursor: 19.09.2009 15:05:16.000 60 CurDC [mA] 41.85 NaN 40 TauDC [hr] 5.93 4.13 Energy [GeV] 6.08 6.08 20 0 -1.8 -1.6 -1.4 -1.2 -1 -0.8 -0.6 -0.4 -0.2 -2 Sat Sep 19 17:05:44 CEST 2009 Hours



## **Absorber temperatures**





Temperature distribution for Absorber B @ 200 mA

Temporarily solution: water flow increased so that current of more than 100 mA possible but certainly not 200 mA











**Temperature threshold beyond 100°** 



### Impact of ID's PU 8 wo / w feed-forward tables



500

500

600

600



K. Balewski: PETRA III STATUS