# Status of the SXFEL commissioning

Chao Feng, on behalf of the FEL commissioning group November. 04, 2021







European XFEL





# Outline

- Introduction of the SXFEL
- Construction of the SXFEL user facility
- Commissioning status
  - ≻Linac
  - SASE line
  - Switchyard to the seeding line
- Summary



# SXFEL: Shanghai Soft X-ray FEL Facility

- **SXFEL Facility**, located at the SSRF campus, is being developed in two steps:
- **SXFEL-TF** was initiated in 2006 and funded in 2014, its 840 MeV linac and main undulators started to be installed in 2016, the commissioning of SXFEL-TF was finished in 2020;
- SXFEL-UF (+SBP) was funded to upgrade the linac energy to 1.5 GeV for building two undulator lines with 5 experimental stations in the water window region.



# From test facility to user facility

Upgrade the linac energy to ~1.5 GeV, and have two undulator beamlines: one is based on SASE, another one is based on single stage EEHG or EEHG-HGHG cascade



**FEL parameters** 

	SASE line	Seeding line	
Beam energy/GeV	1.5	1.5	
FEL wavelength/nm	2 nm	3 nm	
FEL pulse/fs	100-300	100 - 200	
FEL power/MW	>100	>100	
Rep. rate/Hz	50	50	
	-	XFEL	



### From test facility to user facility: Linac



Adding: 1) 1 S-band klystron and 2 SLEDs | 2) 1 C-band RF unit | 3) 2<sup>nd</sup> bunch compressor | 4) 3 C-band RF units

# Beam distribution system : layout & main parameters



- SBP(SASE) line -> Seeding line ~ 3 m in horizontal
- Symmetrical lattice, total length about 39 m
- Dual-DBA dog-leg, total deflecting angle 6°
- Kicker with 3° & 25 Hz for beam separation
- Optics balance for suppressing CSR effect
- micro-bend in the middle of DBA for R<sub>56</sub>=0



# From test facility to user facility: switchyard and undulators

## FEL1: SASE FEL line (new): build 10 IVU (16 mm) sections



FEL2: Seeded FEL line: add 7 undulator units



□ The basic operation mode is single stage EEHG (60th to 90th)

□ Can also operate with EEHG-HGHG mode (30\*3th)



# **SASE line: layout & main parameters**



DESY

**XFEL** 

- Ten in-vacuum undulators (IVU16) for SASE@2nm
- Movable quadrupoles, high-resolution cavity BPMs, phase shifters, small chicanes, correctors and Profiles between undulator segments
- > X-band deflecting cavity and beam dump after the undulator line

# Seeding line: layout & main parameters

EEHG @ 3-6nm (1.4 GeV, U30, Gap: 10.6 mm; 1GeV, U235, Gap: 9.2 mm)



EEHG-HGHG @ 3nm (1.4 GeV, U30, Gap: 16.9 mm, K=1; U235, Gap: 9.4 mm, K=1.33)

- Can be operated with SASE, EEHG and EEHG-HGHG cascade
- 2 modulators (U80)+1 diagnostic undulator (U30/50)+17 radiator unds (U30\*5+U235\*10+EPU\*2)
- Movable quadrupoles, high-resolution cavity BPMs, phase shifters, correctors and Profiles between undulator segments
- X-band deflecting cavity and beam dump after the undulator line

Parameters	Values
Modulator	80 mm*2
DS1	12 m, max R56~20 mm
Other DSs	3 m, max R56~1 mm
Radiator	U30*6+U235*10+EPU*2
FEL wavelength	3-6 nm
Peak power	> 100 MW

#### Construction of the main building was finished in 2019





Apr. 2019 Installation of switchyard



Aug. 2020 Installation of IVUs



Jan. 2021 Installation of electric equipment



Jan. 2021 SASE beamline



Feb. 2021 X-band TDS

Mar. 2021 MPS system



DESY





#### > switchyard



#### FEL1: SASE FEL line



FEL2: Seeded FEL line

beam dump





X-ray beamline and end-stations



#### X-ray beamline and end-stations



# **Commissioning progress**

- Jan. 25-Mar. 29 linac optimization
- Mar. 29 Apr. 9 beam to the final dump, hardware online test
- Apr. 9-24 beam matching
- Apr. 24 first lasing @5.6 nm (890 MeV)
- May 11 3.5 nm saturation (1130 MeV)
- May 13-14 lasing at 2.4 nm and 2.0 nm successively (1357 MeV)
- May 19 first signal on the online X-ray spectrometer
- Jun. 21 first diffraction image with 2.4 nm FEL
- Oct. 27 Realized dispersion free of the switchyard
- Nov. 3 Resolution of the single particle imaging < 20 nm

# **Commissioning of the linac**



Installation: Nov. 2020~Jan. 2021 RF commissioning: Jan. 22, 2021~Feb.10, 2021 Linac optimization: Jan. 25, 2021~Mar. 29, 2021

Jan. 25, gun/S1/S2 120MeV@BC2 Jan. 26 recover C2~C7 815MeV Jan. 29 passing through130m long drift Feb. 06 injector ~0.8mm-mrad Apr. 15 beam energy1.35GeV

# Linac performances after upgrade

Parameters	SXFEL-TF (achieved)	SXFEL-UF (design)	SXFEL-UF (achieved)
Beam energy (GeV)	0.84	1.5	~1.38
Energy spread (rms)	≤0.15%	≤0.15%	< 0.05%
Nor. emittance (mm-mrad, rms)	≤2.5	≤1.5	~1.5
Bunch length (ps, FWHM)	≤1.0	≤0.7	< 0.5
charge (nC)	0.5	0.5	> 0.5
Peak current (A)	≥500	≥700	> 1000
Rep-rate (Hz)	10	50	2







# Linac performances after upgrade

# Feedback system for drive laser, bunch length and beam energy

				Form - FyDi	1			-
View Hist	ory Tools							
& Forward	Home							
N	Sensor Init	Sensor Now	Actuator 1 Init	Actuator 1 Now	Actuator 2 Init	Actuator 2 Now	Total Move	Capability
. •	132533.220	132470.150	10.887	10.777	0.000	0.000	-0.103	-1.034
HF				13:14:11	Hold on.			
133	2000	and the property of the second		avrill <sup>orri</sup> llega d <sub>e</sub> a	Jahn P. H. J. Shirthad	م من من العلي المالي الم	hall my row has	ĨĥIJĸŊħĸĸĸŊſĸ
N	Sensor Init	Sensor Now	Actuator 1 Init	Actuator 1 Now	Actuator 2 Init	Actuator 2 Now	Total Move	Capability
	3.296	3.440	4.300	4.113	92.000	91.813	-0.231	-4.627
-				13:14:11 Bunl	en FB Trigged.			
	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~							
2								
<u></u>								
-	Sensor Init	Sensor Now	Actuator 1 Init	Actuator 1 Now	Actuator 2 Init	Actuator 2 Now	Total Move	Capability
	-1.186	-1.241	79.335	79.596	79.482	79.773	0.318	6.369
r				13:14:09 INJ En	ergy FB Trigged.			
0.								
0.								
0.								
	Sensor Init	Sepsor Now	Actuator 1 Init	Actuator 1 Now	Actuator 2 Init	Actuator 2 Now	Total Move	Canability
۰ <u>م</u>	117.875	117.820	4432 000	4732 000	Account 2 mile	Accuación 2 Mon	224 000	2240.000
F	1111070	11/1020	11521000	13:14:09PIL	X FB Trigged.		2211000	22101000
			·····					
11								
	12:20:00		12:36:4	)	12:5	3:20	1	3:10:00
4	Sensor Init	Sensor Now	Actuator 1 Init	Actuator 1 Now	Actuator 2 Init	Actuator 2 Now	Total Move	Capability
F	243.255	243.186	8038.000	8218.000	v na zdenod		194.000	1940.000
25	0			13:14:12PIL	T FB Ingged.			
240								
	12-20-00		12-36-41					

#### **Fast orbit Feedback**



# Beam trajectory and jitter along the whole machine, jitter:10-20 µm (rms)



# **Commissioning of the SASE line: TWISS matching**



**Target:** FODO in the undulator with  $\bar{\beta}_{x,y} \sim 10$ m **Procedures:** 

- 1. Emittance and Twiss parameters measurement after the linac
- 2. Pre-match in the long drift section
- 3. Emittance and Twiss parameters measurement after the long drift
- 4. Matching for the undulator section

#### Control the beam size in the whole undulator



# First lasing at 5.6 nm! (Apr. 24)

#### Beam energy: 890 MeV



- Left: April 24, First Lasing at 5.6 nm (after one hour of SASE commissioning)
- Right: April 29, FEL @5.6 nm after optimization

# X-ray beamline commissioning (Apr. 29-May. 9)

## FEL passing through the whole beamline to the end-station (May. 9)



## FEL saturation at 3.5 nm (May 11)

Beam energy: 1.13 GeV



# FEL lasing at 2.4 nm and 2 nm (May 13-14)

Beam energy: 1.36 GeV

# Lasing @2.4 nm ----- 2021.05.13







# FEL saturation @ 2 nm (May 19)

Compress the bunch (peak current > 1kA)

# SASE spectrum from online spectrometer



# **Coherent diffractive imaging with SASE beam (Jun. 21)**

# First single-shot coherent diffraction imaging experiments at SXFEL with SASE@ 2.4 nm (6.21-25)



Round



Square



Nautiloidea

#### ShanghaiTech University team

# Recent results of SASE @ 2.4 nm

# Further compress the electron beam for higher pulse energy and shorter pulse duration



#### **Reconstruction of the FEL pulse**



- Shorter saturation length (last 3 undulator used for tapering)
- Maximal beam energy loss>2MeV
- FEL peak power~2GW (Peak current~1kA, with only BC1)
- Pulse duration (FWHM)~200fs, only a small fragment in the head lasing, may due to the strong Wakefield of the undulator)
- Pulse energy~400µJ



# Recent results of SASE @ 2.4 nm

# Short-term stability ~12% Long-term stability ~20%



# **Recent results from end-station**

### Focusing with optical microscope

#### Multiple particles, single shot imaging



Beam shape on SiN: ~10µm Beam shape on Si frame: ~8µm Experimental diffraction pattern reconstruction

# Commissioning of the switchyard to seeding line: matching



- Entrance parameter matching from the end of the linac
- Set the QUADs based on the matching results
- Slightly modified the Quads value (~0.2A) from the calculated values



# Commissioning of the switchyard to seeding line: matching

## • Entrance parameter matching from the end of the linac



Needs further optimization

# Commissioning of the switchyard to seeding line

- $I_Q$  vs  $D_x$  response curve
- Find disp. free conditions for DBAs

 theoretical values of DBAs were set and optimized for dispersion free. (difference between design value and optimized value < 10%)</li>



• Next step: optimization of matching for the whole beamline, reduce the CSR effects and maintain the emittance, Global matching to the seeding line

# Seeding line: tasks & plan

Goal: external seeding for fully coherent radiation at 3 nm



EEHG @ 3-6nm (1.4 GeV, U30, Gap: 10.6 mm; 1GeV, U235, Gap: 9.2 mm)



EEHG-HGHG @ 3nm (1.4 GeV, U30, Gap: 16.9 mm, K=1; U235, Gap: 9.4 mm, K=1.33)



# Seeding line: SASE @ 6-3 nm



# Seeding line: EEHG @ 6 nm



# Seeding line: EEHG @ 3 nm



# Seeding line: EEHG-HGHG@ 3 nm



# Summary

- The SXFEL user facility is under commissioning, aiming at serving users next year.
- Commissioning of SASE line has been finished. Commissioning of switchyard and seeding line was just started.
- Problems: (1) conflicts between the requirements of high peak current for SASE and uniform phase space for seeding. (2) Stability issues.
  (3) Only a fraction of the electron beam lasing. (4) shorter pulse length.



# Thanks for your attention!