

PIP-II 650 MHz Cryomodules Transportation Plan

Saravan K. Chandrasekaran & Jeremiah Holzbauer, on behalf of the 650 MHz team

TESLA Technology Collaboration Meeting

26 January 2022

A Partnership of:

US/DOE

India/DAE

Italy/INFN


UK/UKRI-STFC

France/CEA, CNRS/IN2P3


Poland/WUST



PIP-II Linac









1 + 3

HB650

Need for Transportation









- Majority of Production 650 MHz CMs to be assembled in UK & France
- These CMs are to undergo transatlantic shipment by road & air
- Prototypes used to validate designs of CMs, transport frames, and logistics

	Assembly	Pre-Transport Cold Test	Transport from	Transport to	Post-transport Cold Test
Proto. HB650	FNAL	\checkmark	USA	UK	_
		_	UK	USA	✓
Proto. LB650	CEA	\checkmark	France	USA	✓
Prod. HB650	UKRI (3)	_	UK	USA	✓
	FNAL (1)	_	_	_	_
Prod. LB650	CEA	√	France	USA	√

S.K. Chandrasekaran I PIP-II 650 MHz CM Transport Plans I TTC Meeting 2022



PIP-II Team's CM Transport Experience

- LCLS-II
 - 1.3GHz & 3.9GHz
 - Shipping CM's to SLAC
 - Partnership with JLab
 - Onsite transport
- PIP-II
 - SSR1
 - Onsite Transport
 - HWR
 - Transport from Argonne National Lab
 - Onsite transport
- 650 MHz CM & Transport specifications defined based on these experiences & ESS





HB650 CM Design for Transport




Vertical 3g

Transverse 1.5g


Overseas transportation requirement applied to components & assemblies


Extensive analyses done, with model built to represent whole cryomodule

Several components' design optimized as a result of these analyses










HB650 CM Transport frame



 Designed by STFC-UKRI, & first frame procured by Fermilab

- MIL-STD-810H air & road; ISO 13355:2016
 road; ASTM D4169 16 road
- Frame shock input defined by MIL-STD-810H worst case on-road transport shock





Shock direction	CM design	Frame spec.	Frame design output	
Vertical	3.5g	2.5g	0.8g	√
Transverse	1.5g	1.5g	1.0g	\checkmark
Longitudinal	5.0g	3.5g	0.7g	√



HB650 Transportation Validation Plan


❖ Fermilab Science and **Technology Facilities Council**

Using Dummy Load

- √ Transportation frame for prototype HB650 CM has been procured.
- 'Dummy load' representative of the CM interfaces & weight being procured
- Transportation frame with dummy load will be shipped in Q1/Q2 CY22 from Fermilab to STFC-UKRI & back, validating the complete transport process

S.K. Chandrasekaran | PIP-II 650 MHz CM Transport Plans | TTC Meeting 2022

- Logistics (customs, oversight, loading, and other handling)
- Mechanical design of the frame
- Instrumentation
- Valuable experience at STFC-UKRI:
 - Experience with loading/unloading
 - Drop testing to MIL-Standard (tentative)







HB650 Transportation Validation Plan

Using Proto-CM

- Local Road Testing to validate system in Q3 CY22
 - Using demonstrated frame and CM internal sensors
 - Escalating road tests to full speed
- Shipment to and from UK is final demonstration of full system in Q3/Q4 CY22
 - Overseas shipping logistics
 - Custom-made covers for module/frame
 - Instrumentation systems validation
- Validation of Acceptance Testing
 - Fermilab and STFC-UKRI both do incoming & outgoing inspections







26-Jan-2022

Design Optimization & Feedback







- Production HB650 CM,
- Second HB650 transport frame,
- LB650 CM, &
- LB650 transport frame design.





- LB650 CM & transport frame validation to include
 - Road test at CEA using frame & prototype LB650 CM
 - Shipment of prototype LB650 CM in frame from CEA to Fermilab
 - Cold-testing before and after transportation at CEA and Fermilab, respectively

S.K. Chandrasekaran I PIP-II 650 MHz CM Transport Plans I TTC Meeting 2022



Summary







- Majority of PIP-II 650 MHz CMs to undergo transatlantic shipment after assembly
- Dedicated, custom transport frames to be used for transporting CMs
- Transport frame design to be validated using dummy load
 - Shipment from Fermilab to STFC-UKRI & back
- Prototype CMs to be used to validate design & transportation system
 - HB650: Shipment from Fermilab to STFC-UKRI & back
 - LB650: Shipment from CEA to Fermilab
- Prototype HB CM transport system validation is to be done in CY22, & is to feed into LB CM & frame design



11

Thank you!