PETRAIN. NEW DIMENSIONS

Accelerators report

PETRA IV TDR Phase - Progress Review Meeting

Riccardo Bartolini

PETRA IV Machine Project Leader

Hamburg, May 11th, 2023









- Present status and organization of the PETRA IV machine project The TDR phase The project phase
- Highlights of technical activities
 Updates on prototype programme
 Measures to reduce the requirements on PETRA IV infrastructure
- Conclusion and future work

PETRA III is one of the core facilities at DESY

Each year ~5000h of operation serve more than 3300 users

Ada Yonath Hall

Extension Hall East



Max von Laue Hall

PETRA IV project:

Paul P. Ewald Hall Extension Hall North

replacing PIII with an ultra-low emittance ring, adding a new Experimental Hall in two more octants, replacing DESY II with a new low emittance booster

DESY. PETRA IV TDR Phase – Progress Review Meeting, 11th May 2023, R. Bartolini



Parameter	PETRA III
Energy [GeV]	6
Circumference [m]	2304
Emittance (hor./vert.) [nm]	1.3 / 0.013
Total current [mA]	100

PETRA III emittance 1300 pm



PETRA IV emittance 20 pm

enabling 500 times larger X-ray beams brightness

Status of the **PETRA IV TDR phase project**



PETRA IV TDR phase: the organisational structure (WBS) and timeline is settled since May 22.

The WBS is based on four WPGs (civil engineering, machine, beamlines, technical coordination).

Deliverables:

Design and prototype activity should be completed in order to start the call for tender.

Write up of the TDR in parallel.

Project structure and cost estimates.

The timeline hinges on project approval by ~June 2024 (t=0) anm 2 years dark time.

Progress in all technical activities

- civil infrastructure: PXW, RF hall, GAB, tunnel access and service buildings
- consolidate logistic plan and first draft installation plans
- engineering integration (including DESY IV and transfer lines)
- beamline portfolio finalised

Major effort went into the write up of the project proposal to be submitted to the BMBF.

Progress since fall 2022 – the project proposal



We wrote a project proposal to be submitted to the funding agency (BMBF)

- sound cost estimate (\pm 10% error) should be ready by December 2022

[completed – external(DESY) assessment planned]

- funding decision necessary by Q2 2024 June 2024 is fixed as time t = 0 [still valid]
- expectation for budget availability is Q1 2025.

The TDR project will continue for the Q2 2024 with bridging funds from DESY The submission of the project proposal is decoupled from the publication of the TDR

After the go-ahead from TAC, MAC and PSC, the project proposal was written in December 22 - March 23. Summary of the science case was submitted to the DESY Directorate on March 7th and evaluated by the DESY Scientific Council on March 15th. Evaluation by DESY Council happened on 29th March (Scope and Budget). FIAC review on May 5th 2023.

Submission to the BMBF ready by end May 2023. However it is still unclear what funding call or route we should follow.

The project proposal took a large effort from all the team!



- Appendix 1: Project Budget
- Appendix 2: Financial Structure
- Appendix 3: Operation & Decommissioning Budget
- Appendix 4: Economic Risks
- Appendix 5: Project WPG 1 Civil Construction
- > Appendix 5: Project WPG 2 Accelerators and Storage Ring
- > Appendix 5: Project WPG 3 Photon Science Experiments
- Appendix 5: Project WPG 4 Technical Coordination and Logistics
- Appendix 6: Project Management Concepts
- Appendix 7: Governance
- Appendix 8: Project Risks
- Appendix 9: Requirements & Stakeholder Analysis
- Appendix 10: Access Management
- Appendix 11: Business Model
- Appendix 12: Data Management
- Appendix 13: Competitors
- Appendix 14: Code of Conduct
- Appendix 15: Sustainability

The document counts ~1000 pages (~300 in the accelerators section)

It is supported by cost estimates for all WPs (subsystems)

It forms an excellent basis for the TDR

We still maintain the starting date of the project to June 2024 (t=0).

All design effort in the meantime will focus on measure to reduce the power consumption and the requirements on the infrastructure.

The cost envelope is fixed!

The **PETRA IV project** timeline is still challenging



TDR extended with bridging fund from DESY (5M per year in 2023 - 2024) Procurement estimated to 3 years GAB occupation by Jan 2026 PXW occupation by August 2028 Installation completed October 2028 Three months commissioning time The draft breakdown below hinges on

start

- Project approval in mid 2024
- Call for tender start in mid 2024
- Dark period 24 months
- First light in Jan 2029

start

procurement



PIV ring

commissioning

PIII

assembly shut down



Cost of **<u>PETRA IV project</u>** and operation have been estimated

7.0 M€

8.4

60.8

PETRAIV	DES	Y's Own	Contributior	n Third Party Funding			Sum	_
	Per	sonnel	Investments	s Pei	rsonnel	Investments		29.3%
	PY	Mio.€	Mio.€	PY	Mio.€	€ Mio.€	Mio.€	PY = person/year over the proje
Accelerators	580	52.8	40.0	344	31.4	328.1	452.3	(machine project ends in 2029)
Experiments	634	57.7		365	33.3	3 223.5	314.5	
Logistics	22	2.0		180	16.2	2 13.2	31.4	on the accelerators.
Infrastructure	109	9.9		185	16.9	665.8	692.6	590/5 - 116 ETEs from DESV
Safety	19	1.7		24	2.4	20.0	24.1	500/5 - 110 FTES HOIH DEST
Management	52	4.7		219	19.8	3 2.4	26.9	344/5 = 69 FTEs new recruits
Sum in Mio.€		128.8	40.0		120.0	1,253.0	1,541.8	and 30 already hired in the TDR
								on the accelerators
Operatio	n Bud	get in M	€	PETRA		PETRA IV	1	108 -> 139 FTF
Personne	el				37.6	Ę	51.3	mostly in controls and
A	cceler	ator oper	ration 108	FTE		139 FTE		
		Experin	nents 145	FTE		206 FTE		infrastructure groups
Recurrer	nt				14.8	2	20.3	$74.3 \rightarrow 98.4 \text{ GWh}$
El	ectricit	y (2022 p	orice) 10 M	l€		13.3 M€		mostly due the cooling and air
		consum	ption 74.3	GWh		98.4 GW h		mostly due the cooling and all

21.3

92.9

- conditioning in the **whole tunnel + PXW**
- ~ 8 MW for accelerators in routine ops (6 MW SR + 2 MW injector)

Invest

Total

other recurrent costs 4.8 M€

NEW D

The lattices of PETRA IV and DESY IV are frozen

Minor chances are due only to engineering integration

The PIV lattice is based on a novel cell structure (H6BA)







Magnets design for Storage Ring almost completed



Each arc (octant) contains 9 cells The ring contains 8 octants

The arcs contains (cell*72):

- 432 DLQs permanent magnet dipoles
- 1224 quadrupoles
- 432 sextupoles
- 288 octupoles
- 216 standalone correctors

Including the straight sections, it is about 4000 magnets

PM dipoles reduce power consumption by 1.6 MW and require no cooling.

Measures to reduce the power consumption and the requirements on the infrastructure are being looked at





Reducing the power consumption with PM and optimisation of the resistive magnets design



To reduce the power consumption PM are extensively used (432 dipoles) and the design of the pole materials and yoke has been optimized for all resistive magnets



The coil size and the cooling diameter of the quadrupoles has been chosen to reduce the current density at the cost of a slight increase of the allowed temperature increase

Vacuum



The vacuum system guarantees a residual pressure < 10⁻⁹ mbar over the 2.3 km circumference in routine operation



Extensive use of NEG eliminates the need of pumps and reduce the power consumption.

Additional equipment and related electronics controllers, are equally distributed around the ring:

- 1000 pumps (SIPs and TSPs) Modern and more efficient power supplies will be installed, as compared to PETRA III

The vacuum chambers must be cooled to take the heat load from synchrotron radiation generated by the electron beam – flow on absorbers (800 kW with a flow < 1 litre/min – 4 bar pressure). Correct dimensioning of the cooling system to cater for ~400 kW

Strict avoidance of additional cooling circuits for Aluminum chambers (in the IDs and damping wigglers)

The RF system is designed. Prototypes are on-site and tested **PETRAIV**

The RF system provides the voltage (8 MV) and RF power necessary to keep the beam at the right energy in the machine. It will be installed in the straight section (North) and contains



DESY. PETRA IV TDR Phase – Progress Review Meeting, 11th May 2023, R. Bartolini

RF infrastructure



The total number of RF cavities was discussed considering the trade off between construction cost operating cost and reliability. The TAC endorses the RF architecture.



The initial cost of 24 RF cavities can be reabsorbed after 10 years operation (at 400 euros/kWh)

Although the number of cavities is kept to 24 the design of the cooling circuits will be optimized to merge them as much as possible and reduce them from the 6 independent cooling circuit presently in the cost estimates.

The total **power consumption** of the RF cavities is about **1.35 MW** Including the SSAs (50% efficiency) the total RF power is about **2.7 MW**

Including conditioning mode, the total power can rise to 4.8 MW.

Mock-up of a fully equipped girder is underway





Girder prototype specs doc written with DESY procurement PQA prototype contract placed with SIGMAPHI PSA prototype second round of CFT S/F corrector prototype specs almost finalized Dummy magnet in-house (climatic cabin with DESY procur.)

DLQ prototype

specs almost finalized **Dummy magnet** in-house

Vacuum chambers prototype in-house manufacturing

DESY. PETRA IV TDR Phase - Progress Review Meeting, 11th May 2023, R. Bartolini

Scope and sequences of tests is being collect



Number	Task	Goal	responsible WP 2.xx	Duration
1	Measure EF's of the bare Girder	Same EF'S as simulation	06	1 day
2	Measure transfer functions G2G	gain information for feedback	06	2 days
3	Measure deflection of bare vs equipped Girder	Same EF'S as simulation	06	1+1 day
4	Measure EF's of the equipped Girder	Same EF'S as simulation	06	4 days
5	Measure EF's of the Magnets on the equipped Girder	gain information for feedback	06	5 days
6	Measure vibrations generated on the Girder	gain information	06	
7	Mover Tests	see if the girder can be moved	06,xx	7 days
8	Magnet placement/coarse alignment	be able to align +-0,2mm	06,07	5 days
9	Magnet fine alignment		07,06	
10	Girder Transport test, fine aligned		07,06	
11	Girder Transport test, equipped coarse aligned	see if magnets fall off	07,06	
12	test gluing procedure	check time needed	07,06	12 days
13	Assembly test vacuum system supports	Initial verification of assembly concept	04	
14	Assembly test vacuum string	Verify GAB-like installation of full string	04	
15	Assembly test for activation configuration	Verify that activation can be done	04	
16	Tests on cable routing and cooling for vacuum system	Ensure access to all relevant components during operation. Ensure Maintainability.	04	



Courtesy N. Koldrack and C. Kula

DESY. PETRA IV TDR Phase - Progress Review Meeting, 11th May 2023, R. Bartolini

Accelerator stability and related infrastructure



PIV will reuse a large part of the original PETRA tunnel









Temperature up to $\Delta T \sim 10 \ ^{\circ}C$

Movement up to $200 \mu m$

Courtesy M. Bieler

Power consumption and cost reduction measures



Operating temperature in the tunnel:

- definition of the operating temperature in the tunnel set to 25 $^\circ\text{C}.$
- temperature stability requirements \pm 0.5 °C locally and \pm 1.5 °C across the whole tunnel as dictated by the permanent magnet temperature stability
- ongoing discussions on the inlet temperature of the water and the allowed ΔT in the magnet
- complex thermal simulations of the tunnel temperature distribution started with the collaboration of the Fraunhofer institute in Magdeburg



The power consumption of the cooling system is computed as a function of the operational tunnel temperature under different choices of the parameters above

and integrated over one year

to take into account of different external conditions balance winter/summer conditions

```
(rep WP104-rep-0001)
```

Courtesy T. Warnecke

Accelerator stability and related infrastructure



Temperature required to guarantee the stable operation of the accelerator is 0.5 °C locally (and 1.5 °C across the whole ring)

Water cooling of magnets, and vacuum system required (4 bars) Air Handling Units (AHU) necessary to guarantee local temperature stability

Complex thermal calculation to guarantee the thermal stability are done in collaboration with Fraunhofer Institute Magdeburg



Air flow and temperature simulations of the PETRA IV tunnel **PETRA**

NEW DIMENSIONS

Pattern of the AHU: presently set to one unit every 4m operating with the same power Each delivers 600 W in normal operation but has 1.7 W installed

These simulations should tell us if the air ventilation can be simplified, e.g. reducing the number of AHU or tailoring the power profiles.



The logistics plan for the machine assembly and installation has been developed.



The activities for all the technical subsystems are identified and allocated to existing or new buildings



Key to the logistic plan will be the new Girder Assembly Building (GAB)

DESY. PETRA IV TDR Phase – Progress Review Meeting, 11th May 2023, R. Bartolini

Space allocation on campus is defined

The new Girder Assembly Building (GAB) is in the planning stage The Reemtsma Halls 80b-c-d-e will be used for storage of components



and installation of PETRA IV are worked out.



80c

80d

80e

Courtesy D. Einfeld

NEW DIMENS

Draft installation plan is being prepared



Plans for decommissioning of PETRA III and installation of PETRA IV are worked out.

	4 P4_Installation	450 d	Mon 28.12.26	Fre 15.09.28												
	Incoming	396 d	Mon 28.12.26	Die 04.07.28	Ø)			 \odot	\odot	$\overline{\mathbf{O}}$					
	Outgoing	126 d	Fre 01.01.27	Fre 25.06.27	$\mathbf{\overline{v}}$		$\overline{\mathbf{O}}$	25.06								
	PETRA4 Installation	445 d	Mon 04.01.27	Fre 15.09.28	г											
	1 Straight North	337 d	Mon 04.01.27	Die 18.04.28												
	▷ 2 Arc1	317 d	Fre 05.03.27	Mon 22.05.28	1											
	3 Straight NE	157 d	Mit 03.03.27	Don 07.10.27	1											
	▷ 4 Arc2	162 d	Mit 03.02.27	Don 16.09.27	1											
	▷ 5 Straight E	263 d	Mit 17.02.27	Fre 18.02.28	1											
	▷ 6 Arc3	226 d	Fre 19.03.27	Fre 28.01.28	1											
	7 Straight SE	273 d	Mit 24.02.27	Fre 10.03.28	1											
	▷ 8 Arc4	220 d	Mon 04.01.27	Fre 05.11.27												
	9 Straight South	150 d	Mon 03.05.27	Fre 26.11.27	1											
	▶ 10 Arc5	256 d	Mon 04.01.27	Mon 27.12.27												
	11 Straight SW	392 d	Mon 04.01.27	Die 04.07.28												
	▷ 12 Arc6	407 d	Mon 04.01.27	Die 25.07.28		-							-			
	▷ 13 Straight W	417 d	Mon 11.01.27	Die 15.08.28	1											
	▶ 14 Arc7	429 d	Don 14.01.27	Die 05.09.28	1											
	15 Straight NW	435 d	Mon 18.01.27	Fre 15.09.28	1									-		
	▷ 16 Arc8	363 d	Mon 25.01.27	Mit 14.06.28	1											
	▶ 20 DESY	125 d	Mon 04.01.27	Fre 25.06.27									6	ourte		Hün
	▶ 26 MvL	379 d	Mon 04.01.27	Don 15.06.28									C	.00110	.sy Ivi.	iun
	▷ 27 D-Weg	345 d	Mon 04.01.27	Fre 28.04.28												
instal end to	ation rate fa compete the	irly f e oct	lat exce ants in t	pt rush a he PXW	15 t 10 5											

Conclusions and future work



- PETRA IV is the highest priority project at DESY
- Lattice of the accelerators well defined. Many elements of the machine are close to their final design.
- Prototypes are on the way.
- Requirements on infrastructure are being clarified
- All effort in the remaining TDR phase will be focused on measure to reduce the investment and operation cost

Thanks to many colleagues that provided material for this summary

Thank you for your attention!