


Technical Coordination & Logistics

Markus Hüning
Hamburg, 27.11.2023



- Roombooks
 - Structured Documents
 - Freeze/Release
- Layout of Supply Buildings
- Rack Planning
- Tunnel Layout
- Review of DESY4 Options
- Reemtsma-Halls
- GAB

Table Definition


Concentrate

Start from a template already used for the European XFEL

- One sheet per topic
(floor space, electrical power, cooling water, air conditioning)
- One cover page with the summary values
- Level of details adjusted to the stage of the project

Initially one person collected the input from each work package and copied the input into the correct position of the tables

The users had to check the whole table if their input was collected correctly



Splitting the Roombooks

Separate by Topic

1 file / 1 tab

1 file / 5 tabs

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
2	Building exterior		08.09.2021														
3	Building number	waterheater	Component (ref)	width [m]	length [m]	height [m]	area [m²]	volume [m³]	component	material	Power demand [kW]	Waterflow [m³/h]	LPG [kg/h]	Steam [kg/h]	System type		
4	2	1															
5	2	2	Supply Space HE								203	46.5	9.5	12.5			
6	3	1	3-Ray Sources	Unshielded Cobalt	26.3	1.7	2.7	204.6	775.175								
7	3	2	3-Ray Sources	Unshielded Cesium	2.4	2.4	2.2	4.5	1								
8	3	3	3-Ray Sources	Unshielded Cesium	10.5	10.5	2.2	18.7	1								
9	3	4	3-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
10	3	5	3-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
11	3	6	2-Ray Sources	Unshielded Cesium	0.9	3.2	2.2	22.09	46.63 m³/s 2 cooling units					9.5	1		
12	3	7	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
13	3	8	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
14	3	9	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
15	3	10	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
16	3	11	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
17	3	12	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
18	3	13	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
19	3	14	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
20	3	15	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
21	3	16	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
22	3	17	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
23	3	18	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
24	3	19	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
25	3	20	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
26	3	21	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
27	3	22	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
28	3	23	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
29	3	24	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
30	3	25	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
31	3	26	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
32	3	27	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
33	3	28	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
34	3	29	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
35	3	30	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
36	3	31	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
37	3	32	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
38	3	33	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
39	3	34	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
40	3	35	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
41	3	36	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
42	3	37	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
43	3	38	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
44	3	39	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
45	3	40	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
46	3	41	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
47	3	42	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
48	3	43	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
49	3	44	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
50	3	45	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
51	3	46	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
52	3	47	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
53	3	48	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
54	3	49	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
55	3	50	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
56	3	51	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
57	3	52	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
58	3	53	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
59	3	54	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
60	3	55	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
61	3	56	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
62	3	57	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
63	3	58	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
64	3	59	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
65	3	60	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
66	3	61	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
67	3	62	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
68	3	63	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
69	3	64	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
70	3	65	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
71	3	66	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
72	3	67	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
73	3	68	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
74	3	69	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
75	3	70	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
76	3	71	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
77	3	72	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
78	3	73	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
79	3	74	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
80	3	75	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
81	3	76	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
82	3	77	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
83	3	78	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
84	3	79	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
85	3	80	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
86	3	81	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
87	3	82	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
88	3	83	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
89	3	84	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
90	3	85	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
91	3	86	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
92	3	87	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
93	3	88	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
94	3	89	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
95	3	90	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
96	3	91	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
97	3	92	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
98	3	93	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
99	3	94	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
100	3	95	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
101	3	96	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
102	3	97	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
103	3	98	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
104	3	99	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
105	3	100	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
106	3	101	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
107	3	102	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
108	3	103	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
109	3	104	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
110	3	105	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								
111	3	106	2-Ray Sources	Cesium Vapour Controls	1.6	1.6	1.6	1.8	1								

The screenshot displays a Microsoft Excel spreadsheet with a data entry form overlaid. The form is titled '17.11.2021' and contains the following fields and data:

- Building number:** 11
- Building category:** 1-Supply Space
- Supply Space:** 1-Supply Space N
- Racks and Cabinets:** Only need to fill in for centrally managed racks and cabinets
- Level:** 5
- stakeholder:** WP
- Purpose:** 1-Supply Space N
- Width per rack:** (blank)
- Depth of racks:** (blank)
- Area (formula):** formula
- Doors:** drop down
- Cables:** drop

The spreadsheet background shows a grid of cells with various data entries and formulas. The 'Building number' field is highlighted in yellow. The 'Racks and Cabinets' field is highlighted in green. The 'Level' field is highlighted in blue. The 'Purpose' field is highlighted in red. The 'Width per rack' field is highlighted in orange. The 'Depth of racks' field is highlighted in purple. The 'Area (formula)' field is highlighted in pink. The 'Doors' field is highlighted in light blue. The 'Cables' field is highlighted in light green.

5 files

Footprint / surface

	A	B	C	D	E	F	G	H	I
1	Building category								
2									
3									
4	Building number	stakeholder	Component (text)	width	depth	height	area	volume	
5				[m]	[m]	[m]	[m²]	[m³]	
6	01-Supply Space N	1.02 Main Power Supplies	central supply ("Technikraum")				40		
7	01-Supply Space N	1.02 Main Power Supplies	local supply, close to user appliance				2		
8	01-Supply Space N	1.02 Main Power Supplies	UPS				5		
9	01-Supply Space N	1.02 Main Power Supplies	UPS-Battery				5		
10	01-Supply Space N	1.02 Main Power Supplies	central station safety-lighting						
11	01-Supply Space N	1.02 Main Power Supplies	storage (Senvicparts, Tools, Docs, Desk etc)				10		
12	01-Supply Space N	1.02 Main Power Supplies	transformer and highvoltage switchboard						
13	01-Supply Space N	1.03 Water Cooling	Cooling water supply	60	5	3.5	300	1050	9
14	01-Supply Space N	1.03 Water Cooling	Cooling tower	30	11		330		
15	01-Supply Space N	1.04 Air Conditioning	climate control heat supply	60	6.5	4	390	1560	1
16	01-Supply Space N	1.05 Technical Automation	Cabinets for cooling water	12.8	2.6	3.5	33	116	1
17	01-Supply Space N	1.06 Interlock Systems	switch cabinet	2	2.5	3	5	15	
18	01-Supply Space N	1.06 Interlock Systems	switch cabinet	1	2.5	3	3	8	
19	01-Supply Space N	1.07 IT Infrastructure	switch cabinet	4.4	2.8	3	12.3	37	
20	01-Supply Space N	1.14 Radiation Safety	Pandoras	1	1	2.5	1	3	

Electrical racks

[illegible]

Electrical power

Air conditioning

2	Building cataster							Air con
3								Stability
4	Building number	stakeholder	Component (text)	Heat to air	Temp.			
5				[kW]	[°C]		[K]	
6								
7	1-Supply Space N							
8	1-Supply Space N	1.02 Main Power Supplies	central supply ("Technikraum")	369	22	+/-3		
9	1-Supply Space N	1.02 Main Power Supplies	local supply, close to user appliance		22	+/-3		
10	1-Supply Space N	1.02 Main Power Supplies	UPS	2	22	+/-3		
11	1-Supply Space N	1.02 Main Power Supplies	UPS-Battery	2	22	+/-3		
12	1-Supply Space N	1.02 Main Power Supplies	central station safety-lighting	1	22	+/-3		
13	1-Supply Space N	1.02 Main Power Supplies	storage (Serviceparts, Tools, Docs, Desk etc)		22	+/-3		
14	1-Supply Space N	1.02 Main Power Supplies	transformer and highvoltage switchboard		22	+/-3		

	A	B	C	D	E	F	G	H	I
	Building number	stakeholder	Component (text)	Qty	Connection type	Nominal voltage	Special voltage	Power demand per unit [kW]	per power [kW]
11								6031	
12									
13	1-Supply Space N								
14	1-Supply Space N	1.04 Air Conditioning	climatization/ heat supply						
15	1-Supply Space N	1.05 Technical Automation	Group of cabinets for cooling water.	1	Fix connection	3-phase 400 V	non	810	810
16	1-Supply Space N	1.05 Technical Automation	Cooling water SPS	1	Fix connection	AC 230 V	non	1	1
17	1-Supply Space N	1.05 Technical Automation	Group of cabinets for cooling water.	1	Fix connection	3-phase 400 V	non	810	810
18	1-Supply Space N	1.06 Interlock Systems	switch cabinet	2	Fix connection	AC 230 V	no	1	-
19	1-Supply Space N	1.07 IT Infrastructure	Network equipment	4	Special connection	3-phase 400 V	no	5	-
20	1-Supply Space N	1.07 IT Infrastructure	Network equipment (cooling and lig	2	Schuko 230 V, 16 A	AC 230 V	no	1	-
21	1-Supply Space N	1.14 Radiation Safety	Pandoras	1	Fix connection	AC 230 V	no	0,03	-
22	1-Supply Space N	2.04 Vacuum Systems	electronic racks for lon-pump power	12	Fix connection	AC 230 V	no	4	4
23	1-Supply Space N	2.04 Vacuum Systems	Connection for service pumpstation	1	Schuko 230 V, 16 A	AC 230 V	no	0,5	1,0
24	1-Supply Space N	2.04 Vacuum Systems	Heating system for the NEG activation (Tunne			→ 230 V			

Cooling water

	Building Number	Stakeholder	Purpose	Qty	Water type	Cooling performance nominal case [kW]	Cooling performance extreme case [kW]
5							
7							
18	01-Supply Space N	2.12 RF Systems	Cavity area 4 1.5Ghz	4	30 °C VE	3	7
19	01-Supply Space N	2.12 RF Systems	Cavity area 5 500 MHz	4	30 °C VE	16	41
0	01-Supply Space N	2.12 RF Systems	Cavity area 5 1.5Ghz	4	30 °C VE	3	7
1	01-Supply Space N	2.12 RF Systems	Cavity area 6 500 MHz	4	30 °C VE	16	41
2	01-Supply Space N	2.12 RF Systems	Cavity area 6 1.5Ghz	4	30 °C VE	3	7
3	01-Supply Space N	3.01 X-Ray Sources	Cryo cooler	2	KW 18°C	12	
4	02-Supply Space NNE	1.04 Air Conditioning	Kühlleistung	1	KW 8°C for AC only	148	
5	02-Supply Space NNE	1.04 Air Conditioning	PXN	1	KW 8°C for AC only	437	
6	02-Supply Space NNE	2.05 Diagnostics	Diagnostic Rack Section 2a - LPC S	2	KW 18°C	6,0	10
7	02-Supply Space NNE	2.05 Diagnostics	Diagnostic Rack Section 2b - LPC S	2	KW 18°C	6,0	10

Splitting the Roombooks

Separate by Workpackage

! More than 100 files in total !

1 file per WP

1 file per WP

Footprint / surface

1 file per WP

1 file per WP

1 file per WP

Electrical racks

Electrical power

Air conditioning

Cooling water

Building number	stakeholder	Component (text)	width [m]	depth [m]
1-Supply Space N	1.02 Main Power Supplies	central supply ("Technikraum")		
1-Supply Space N	1.02 Main Power Supplies	local supply, close to user appliance		
1-Supply Space N	1.02 Main Power Supplies	UPS		
1-Supply Space N	1.02 Main Power Supplies	UPS-Battery		
1-Supply Space N	1.02 Main Power Supplies	central station safety-lighting		
1-Supply Space N	1.02 Main Power Supplies	storage (Serviceparts, Tools, Docs, Desk etc)		
1-Supply Space N	1.02 Main Power Supplies	transformer and highvoltage switchboard		
1-Supply Space N	1.03 Water Cooling	Cooling water supply		
1-Supply Space N	1.03 Water Cooling	cooling tower		
1-Supply Space N	1.04 Air Conditioning	climatization/ heat supply		
1-Supply Space N	1.05 Technical Automation	Cabinets for cooling water		
1-Supply Space N	1.06 Interlock Systems	switch cabinet		
1-Supply Space N	1.06 Interlock Systems	switch cabinet		
1-Supply Space N	1.07 IT Infrastructure			
1-Supply Space N	1.14 Radiation Safety	Pandoras		

Building number	stakeholder	Component (text)	Heat to air [kW]	Temp. [°C]	Air cond. stability [K]
1-Supply Space N			369	22	+/-
1-Supply Space N	1.02 Main Power Supplies	central supply ("Technikraum")		22	+/-
1-Supply Space N	1.02 Main Power Supplies	local supply, close to user appliance		22	+/-
1-Supply Space N	1.02 Main Power Supplies	UPS	2	22	+/-3
1-Supply Space N	1.02 Main Power Supplies	UPS-Battery	2	22	+/-3
1-Supply Space N	1.02 Main Power Supplies	central station safety-lighting	1	22	+/-3
1-Supply Space N	1.02 Main Power Supplies	storage (Serviceparts, Tools, Docs, Desk etc)		22	+/-3
1-Supply Space N	1.02 Main Power Supplies	transformer and highvoltage switchboard		22	+/-3

Building Number	Stakeholder	Purpose	Qty	Water type	Cooling performance nominal case [kW]	Cooling performance extreme case [kW]
01-Supply Space N	2.12 RF Systems	Cavity area 4 1.5GHz	4	30 °C VE	3	7
01-Supply Space N	2.12 RF Systems	Cavity area 5 500 MHz	4	30 °C VE	16	4
01-Supply Space N	2.12 RF Systems	Cavity area 5 1.5GHz	4	30 °C VE	3	7
01-Supply Space N	2.12 RF Systems	Cavity area 6 500 MHz	4	30 °C VE	16	4
01-Supply Space N	2.12 RF Systems	Cavity area 6 1.5GHz	4	30 °C VE	3	7
02-Supply Space N	3.01 X-Ray Sources	Cryo cooler	2	KW 18°C		
02-Supply Space NNE	1.04 Air Conditioning	Kühlleistung	1	KW 8°C for AC only	437	
02-Supply Space NNE	1.04 Air Conditioning	FXN	1	KW 8°C for AC only		
02-Supply Space NNE	2.05 Diagnostics	Diagnostic Rack Section 2a - LPC S	2	KW 18°C	6,0	10
02-Supply Space NNE	2.05 Diagnostics	Diagnostic Rack Section 2b - LPC S	2	KW 18°C	6,0	10

Area	Sub-Area	stakeholder	Component (text)	Qty	width per rack [m]	depth of racks [m]
1-Supply Space N			1.05 Technical Automation	232		
1-Supply Space N			1.06 Interlock Systems	16	0,8	0,8
1-Supply Space N			1.07 IT Infrastructure	2	0,5	0,6
1-Supply Space N			2.04 Vacuum Systems	2	0,8	0,6
1-Supply Space N			2.05 Diagnostics	12	0,5	1
1-Supply Space N			2.05 Diagnostics	8	0,8	1
1-Supply Space N			2.08 Diagnostics	3	0,3	1
1-Supply Space N			2.08 Diagnostics	1	0,5	0,6
1-Supply Space N			2.08 Feedbacks	1	0,5	0,6
1-Supply Space N			2.09 Timing and Synchronisation	8	0,8	1
1-Supply Space N			2.10 Machine Controls	2		


Connection type	Nominal voltage	Special voltage	Power demand per unit [kW]	peak power [kW]
3-phase 400 V	no	no	810	810
3-phase 230 V	no	no	1	1
3-phase 230 V	no	no	810	810
3-phase 230 V	no	no	1	1
3-phase 400 V	no	no	5	-
Schuko 230 V, 16 A	no	no	1	-
AC 230 V	no	no	0,03	-
AC 230 V	no	no	4	4
Schuko 230 V, 16 A	no	no	0,5	1,0

Structured Document Storage


- Each (sub-)roombook is stored as individual database item in the Teamcenter
 - The items are managed individually (freeze, sign, release, revise)
 - They are combined into a single master document item (structured document)
- The entries of the individual roombooks are collated into summary tables with an automated procedure
- The collated data is then available for analysis

▼	PIV Roombook
▶	PIV Roombook - Cooling Water
▶	PIV Roombook - Surface
▼	PIV Roombook - Racks
	Roombook - Racks - WP105
	Roombook - Racks - WP106
	Roombook - Racks - WP107
	Roombook - Racks - WP114
	Roombook - Racks - WP204
	Roombook - Racks - WP205
	Roombook - Racks - WP208
	Roombook - Racks - WP209
	Roombook - Racks - WP210
	Roombook - Racks - WP211
	Roombook - Racks - WP214
	Roombook - Racks - WP301
	Roombook - Racks - WP302
	Roombook - Racks - WP212
▶	PIV Roombook - Climatisation
	PIV Roombook - Compressed air
▶	PIV Roombook - Electrical energy

Requested Floor Space by Location



Requested Floor Space by Trade



Document Release


Need to freeze the Roombook for the Infrastructure Planning to proceed

- Need a stable set of roombook data for a reasonable infrastructure planning
- Therefore WP4.01 contacted WPs again to obtain missing signatures
 - Supply areas 1-16 (PETRA4) first
→ need closure this week
 - Supply area 17/19 (PXW and central supply) next, beginning of February
 - Supply area 18 (offices) postponed
 - Supply area 20 (DESY) depends on decision / update of booster design
- Once the roombooks are released, we will employ more strict change management

Layout of Supply Buildings


E.G. RF Hall

- Use the input from Roombook to populate supply buildings
- Started off with boxes sized according to roombook
- For the rack spaces a more detailed modelling proved necessary
- For this we created models for each rack type
 - Place them in the integration model and play with the arrangement



Models for Electronic Racks

Proper spacing contained in the DG2 models, great opportunities for integrated planning



- In the first step include maintenance rooms in each rack, to ensure proper spacing
 - Each rack is placed as an individual entity in the integration model
- ⇒
- This also means that it shows up as an entity in the Teamcenter database
 - This calls for closer linking of Teamcenter and KDS (already in contact with MDI)
 - Already thinking of extending this to patch panels and outlets

Critical Planning

Area West and North most critical for timely Shutdown

- Calculating backwards it is clear that civil construction and infrastructure planning for the PXW/endcaps and RF Hall have to urgently proceed
- That means that the layouting of those buildings has to proceed
- That also means that the requirements (roombooks) need to be



Southern End Cap

- Similar treatment as RF Hall
- Picture on the right shows high level separation between machine, beamlines and logistics
(infrastructure of PXW suppressed here, the focus was the end-cap)



NX - Konstruktion

SIEMENS

Datei Startseite MeineButtons Baugruppen Kurve Flächen Analyse Ansicht Werkzeuge Anwendung PMI Entwickler DESY-Tools PARTSolutions INT-Tools

Befehl suchen

Messen Weitere Bezugsebene Skizze Extrudieren Bohrung Formelement mustern Formelement spiegeln Vereinigen Basis Kantenverrundung Fase Gewinde Weitere Verschieben Ersetzen Löschen Weitere Synchrone Konstruktion Assembly Zeichnungserstellung Bearbeiten

Formelementwiedergabe Formelementparameter bearbeiten Formelement erneuern

Menü Kein Auswahlfiler Gesamte Baugruppe


0.0043

Baugruppen-Navigator

Objekt	Info	Bes...	Komponentenna...	S...	Geä...	Status	P..
[-] Schnitt							
[-] Schnitt 1 (Arbeit)							
[x] ZusammenstellungKopfbauSued-D1000000947688/A001 (Reihenfolge: ...)							
[x] Zwangsbedingungen							✓
[x] BOL_P4-Supply-Areas-D1000000876689/A001			MODULE_LATTICE				●
[x] P4_Straight_SW-D1000000945959/A001			TUNNEL				●
[x] Zwangsbedingungen							?
[x] PETRA4_ConstructionPoints-D1000000944294/A001			MODULE_LATTICE				●
[x] P4_Chicane_small-D1000000947013/A002			D10000000947017				○
[x] P4_Chicane_right-D1000000947017/A001			D10000000947017				○
[x] P4 Supply area SW DG-D1000000775075/A001			P4SUPPLIES				●
[x] Zwangsbedingungen							✓
[x] P4 Supply area SW DG1-D1000000775074/A001			DG1				●
[x] P4 Supply area SW DG2-D1000000775073/A001			DG2				●
[x] P4 Supply area SW DG3-D1000000775072/A001			DG3				●
[x] Zwangsbedingungen							✓
[x] Schleppkurve-D1000000945991/A001			CRANEMOVE				○
[x] Geb101_Kopfbau_S-D1000000946098/A001			CONCRETE				●
[x] P4_SA_11_Racks-D1000000946112/A001			ALL_RACKS				○
[x] Area 11 - WP1.04 - climatization/ heat supply-D1000000876352/A0...			D1000000876352				○
[x] Area 11 - WP1.02 - storage (Serviceparts, Tools, Docs, Desk etc)-D1...			D1000000876349				○
[x] Area 11 - WP1.02 - local supply, close to user appliance-D10000000...			D1000000876345				○
[x] Area 11 - WP2.04 - space for service pumpstation-D100000087635...			D1000000876357				○
[x] Area 11 - WP4.03 - Rigging Equipment-D1000000876367/A001			D1000000876367				○
[x] Area 11 - WP1.02 - UPS-D1000000876346/A001			D1000000876346				○
[x] Area 11 - WP1.14 - Pandoras-D1000000876355/A001			D1000000876355				○
[x] Area 11 - WP4.03 - Spread beam-D1000000876369/A001			D1000000876369				○
[x] Area 11 - WP4.03 - Workbench-D1000000876371/A001			D1000000876371				○
[x] Area 11 - WP1.02 - transformer and highvoltage switchboard-D100...			D1000000876350				○
[x] Area 11 - WP1.02 - UPS-Battery-D1000000876347/A001			D1000000876347				○
[x] Area 11 - WP4.03 - Cabinets for Tools-D1000000876370/A001			D1000000876370				○
[x] Area 11 - WP4.03 - Tunnel Vehicle + Charger-D1000000876366/A001			D1000000876366				○
[x] Area 11 - WP1.02 - central supply ("Technikraum")-D10000008763...			D1000000876344				○
[x] Area 11 - WP1.03 - Cooling water supply-D1000000876351/A001			D1000000876351				○
[x] Area 11 - WP4.03 - Forklift + Charges-D1000000876368/A001			D1000000876368				○
[x] Area 11 - WP1.02 - central station safety-lighting-D100000087634...			D1000000876348				○
[x] Area 11 - WP4.03 - Tunnel Vehicle and Charger-D1000000894583/...			D1000000894583				○
[x] Area 11 - WP1.04 - tunnel ventilation-D1000000946240/A001			TUNNEL_VENTILA...				○
[x] P4_SA_11_AirDucts-D1000000947625/A001			AIR_DUCTS				●
[x] PETRA_IV_SW_Logistics_DG1-D1000000944739/A001			LOGISTICS				●

Vorschau

Abhängigkeiten



Draft Installation Plan


The Schedule is dominated by Civil Construction (and the assumptions are still optimistic)



Machine Layout Review


Review Questions from the Summer, signoff procedure pending

- Do all permanent installations have a space allocation (3D Model, Listing)?
- Have all media (cables) been considered (Cable List, Stromkreisliste)?
- Is there enough reserve (risk assessment)?
- Does the tunnel support all required installations (statics)?
- Will the installation procedures work (incl. safety requirements)?
- Is the accessibility the best we can do?



DESY 4: Statics Limits, Anchors

- Based on estimated weights of the magnets (incl. suspension frames, piping, cabling,...) the load capacity of the ceiling was checked
- The result is very tight (98-105% of capacity used) not including dynamic load
- Furthermore, anchoring the suspensions in the ceiling proves to be difficult
- Last but not least the necessary preparations became more and more involved



Referenz	Masse	Länge	Breite
A	3000kg	1500mm	400mm
B	600kg	400mm	400mm
C	400kg	300mm	300mm
D	1800kg	1500mm	400mm
E	1200kg	1550mm	1100mm

Belastungen


Grafik

Einwirkung

Belastungen auf das System

Belastungsgrafiken (einwirkungsbezogen)

Gk



Eigengewicht
in z-Richtung

Einw. Gk

Streckenlasten
in x-Richtung

Einw. Gk

(a)

(b)

Streckenlasten
in z-Richtung

Einw. Gk

(a)

Punktlasten

Eigengewicht am Stab
Stab Kommentar

1

2

3

Streckenlasten am Stab
Stab Kommentar

(a,b)

1

3

(a)

(b)

Streckenlasten am Stab (auf Stablänge)

(a)

(a)

Finnzellenlasten am Stab

Qz

[kN/m]

12.00

16.80

12.00

Qz,li

[kN/m]

54.70

20.40

-20.40

-54.70

54.70

20.40

Qz,li

[kN/m]

60.00


60.00

60.00

60.00

DESY Ringträger

- Looked into lowering the ring and placing it on the Ringträger (with extensions to the side)
- From the mechanical (statics) point of view acceptable
- But are confronted with problem that already haunted our predecessors in the 60ies



Assessment of Solutions

- Currently are collecting possible solution together with an assessment of their viability


(statics, mounting, logistics, maintenance, civil construction, movements, vibrations, lattice, transport lines, schedule...)

- Started off with installation options for the hexagonal lattice ring
- Meanwhile also looking into new lattice (octagonal) and even a solution based on keeping DESY II

		Ceiling direct	Ceiling via crane	Ring girder	Inner ring floor	Outer ring floor
Checklist Mounting Options						
Position		Deckenmontage <i>Ceiling direct</i>	Decke Kranhalterung <i>Ceiling on the crane supports</i>	Ringträger	innere Kragdecke <i>Inner floor</i>	Outer floor
Load capacity	assessment	problematic	to be checked	ok	to be checked	problematic
	description	the structural analysis shows a utilization of the maximum ceiling load of up to 105 %.	A.P.: Die Verankerung einer möglich Lastverteilkonstruktion / Stahlrahmen an den vorhandenen Kranauflegerpunkten müsste auf Machbarkeit geprüft werden. Gem. ersten Abschätzungen (Statik Kapp) ist eine Durchankerung der Decke notwendig.	the structural analysis shows that the Ringträger is stable enough to support the booster. Torque and vibrations should be checked separately.	DESY II is mounted on the inner floor. The load capacity should be high enough to support DESY IV, at least after disassembly of DESY II. <i>Siehe Statik Kapp</i>	The load capacity of the outer floor is 3 t/m². With a preliminary estimated magnet weight of 1.5 t and the same weight for the support structure, this is close to the limit. <i>Siehe Statik Kapp</i>
Mounting option	assessment	problematic	to be checked	ok	ok	ok
	description	For the mounting of the booster at least 4 cm long anchor bolts are needed. The ceiling is heavily reinforced, with reinforcement bars just 2 cm beneath the surface. A.P.: Zwecks Vervollständigung der Statik sind Angaben zur Eigenschwingung und zur horizontalen Aussteifung in Längs- und Querrichtung erforderlich	A.P.: Eine Möglichkeit der Befestigung eines Stahlrahmens an den Kranfestpunkten/Schienen ist denkbar. Statische Betrachtung ist ausstehend	The booster could be mounted on a steel frames positioned on the Ringträger and if necessary laterally supported. A.P.: Nachweis für Bolzenanker FBZ 16/25, Verankerungstiefe 85mm nebst Ankerplatte t = 15mm wurde erbracht (Statik ab Seite 103)	The booster would be mounted on standard concrete stands and alignment frames.	The booster would be mounted on standard concrete stands and alignment frames.
Logistic concept	assessment	problematic	problematic	ok	ok	ok
	description	A floor based transport and lifting system is needed. At the moment the outer floor is not sufficiently stable and smooth. Access to the hall must be created for the delivery of the components	A floor based transport and lifting system is needed. At the moment the outer floor is not sufficiently stable and smooth. Access to the hall must be created for the delivery of the components	The positioning of the components is done by crane. Components could be delivered via the ceiling hatches.	The positioning of the components is done by crane. Delivery of components via ceiling hatches. Alternatively access to the hall must be created.	The positioning of the components is done by crane. Components could be delivered via the ceiling hatches.
Maintenance concept	assessment	problematic	problematic	to be checked	ok	problematic
	description	work scaffoldings are needed.	work scaffoldings are needed.	Depending on the height of the booster above the Ringträger level, the machine would be accessible just standing on the Ringträger. A guardrail on the outer side of the Ringträger might be beneficial.	The booster would be installed in the height of DESY II and so be easily accessible standing next to the machine.	The booster would be installed in the height of DESY II. Near the Ringträger the machine could be accessible, when standing on the Ringträger. For the other parts of the machine work scaffoldings are needed.
Civil construction	assessment	problematic	problematic	ok	ok	to be checked
	description	Outer floor must be reinforced. Ringträger must be lowered or dismantled. A smooth and stable surface for transport and lifting vehicles must be prepared. <i>Remediation of Ringträger</i>	Outer floor must be reinforced. Ringträger must be lowered or dismantled. A smooth and stable surface for transport and lifting vehicles must be prepared. <i>Remediation of Ringträger</i>	Crane must be replaced. Remediation of Ringträger - Umfang unbekannt	Crane must be replaced. <i>Keine großen Baumaßnahmen notwendig</i>	Crane must be replaced. Additional support pillars might be needed to absorb vibrations.
movements	assessment	to be checked	to be checked	to be checked	to be checked	to be checked
	description	movements sensors are installed at the walls and should give a first indication also on the ceiling movement along an expansion joint.	movements sensors are installed at the walls and should give a first indication also on the ceiling movement along an expansion joint.			
vibrations	assessment	to be checked	to be checked	problematic	to be checked	to be checked
	description			The Ringträger has high mechanical eigenfrequencies in the range of 10 to 20 Hz. Magnets ramped at 5 Hz would excite these vibrations. The overall vibration amplitude must not		at least higher than on the inner floor, as the pedestals of the magnets have to be higher to have the same beam line height.
Impact on DESY IV lattice	assessment	ok	ok	ok	problematic	problematic
	description	no redesign needed	no redesign needed	no redesign needed	redesign needed	redesign needed
Impact on transfer lines design	assessment	ok	ok	problematic	problematic	problematic
	description	no redesign needed	no redesign needed	redesign needed	redesign needed	redesign needed
Impact on technical design	assessment	ok	ok	ok	problematic	problematic
	description	technical design can proceed	technical design can proceed	technical design can proceed	magnet design has to restart	magnet design has to restart
schedule	assessment	critical	critical	critical	to be checked	to be checked
	description	Dark period: Q1/Q2 civil construction work in DESY tunnel Q3 Installation of booster	Dark period: Q1/Q2 civil construction work in DESY tunnel Q3 Installation of booster	Dark period: Q1/Q2 civil construction work in DESY tunnel Q3 Installation of booster	Maybe some steps can be done during the operation period of PETRA III	Maybe some steps can be done during the operation period of PETRA III
risks	assessment					
	description					





DESY 4 Octagon

- The most promising candidate is a ring placed on the inner ring floor
- Investigating stability of the floor but expect good results because there are stiffening pillars close to the devised position of the ring



Reemtsma-Halls

Detailing of Planning revealed Room for Optimisation



External storage

No on-site Solution for Storage of Cables and Concrete blocks



Cable drum

- More than 100 km cables.
- Storage space: 1000 m².
- In/near Hamburg.



Shielding stone


- 768 pc. (max. two pc. stackable).
- Numbering necessary.
- W: 1m, L: 6-8m
- Storage space: 6000 m².
- In/near Hamburg (XFEL or HERA).

- We need to continue clearing out the Reemtsma halls
- When the big contracts start delivering they have to be ready $\Rightarrow$ empty beforehand (Basically at T0)
- Sakshi Pahalwan will revive the clearing effort
 - Update and refine the Inventory
 - Collect a schedule for clearing out
 - Track progress
- As important as clearing out the halls is preventing uncontrolled filling up
 - Anybody who brings new stuff inside needs to declare when it will leave again
 - Storage only through Sakshi

Remark: PETRA IV does not have the capability to search for replacement storage areas

GAB

Ground Floor & Cross Section



Construction Timeline

GAB Schedule underway but critical, Need support from higher up

- Schedule critical
- Identified approval process with authorities as most promising handle to expedite progress (need support by DIR and City)
- The date for handing in the building permit could not be held, shift from 28.11.23 to end of January 2024
- When we shift the shutdown from 2027 to 2028, the GAB changes from „too late“ to „tight but OK“
- Installations like assembly lines or cleanroom are not included in this schedule, they come after

