

FLASH2020+

10th Progress Review Meeting

Welcome

Lucas Schaper

On behalf of all people contributing to the success of FLASH2020+
Hamburg, 08.03.2024

HELMHOLTZ



Agenda

Start	End	Topic	Speaker	Duration
10:00	10:05	Welcome + Agenda	Lucas Schaper	5
10:05	10:35	Project Update	Lucas Schaper	20+10
10:35	11:05	Sub-Synchronisation	Sebastian Schulz	20+10
11:05	11:35	Seeding Updates	Pardis Niknejadi	20+10
11:35	12:05	Seed laser and Transport	Ingmar Hartl	20+10
12:05	13:05	Lunch Break		60
13:05	13:15	Science @ seeded high rep rate FELs	Markus Guehr	5+5
13:15	13:45	Tunnel Infrastructure	Olaf Rasmussen	20+10
13:45	14:25	Electron Beamline Installation	Christopher Gerth	25+15
14:25	14:45	Discussion and AOB	Lucas Schaper	20

FLASH2020+

10th Progress Review Meeting

Project Update

Lucas Schaper

On behalf of all people contributing to the success of FLASH2020+
Hamburg, 08.03.2024

HELMHOLTZ





One Mission: External Seeding

Remaining project goals will be realized in when resources are available

go to the moon
We choose to seed FLASH!

In this decade [...]. Not because it is easy, but because it is hard,
because that goal will serve to organize and measure the best of
our energies and skills, because that challenge is one that we are
willing to accept, one we are unwilling to postpone, and one which
we intend to win.

original by JFK on 12.09.1962



Credits: NASA

FLASH2020+


Modifications to FLASH facility

Tackled

3rd BC FLASH2	Injector laser
New BCs (linac)	Energy upgrade
Laser heater	Afterburner FLASH2
Fast orbit correctors	New beamline FL23 (FLASH2)
TDS (FLASH2)	Interim P-P laser (FLASH1)


Now: Seeding

High rep. rate seeding (FLASH1)
Photon diagnostics (FLASH1)
THz Source



FLASH2020+

Project timeline




FLASH2020+

Project timeline

DAYS TO GO

95



FLASH2020+

Organization

- No changes in structure since last PRM
- Katja H. (WP M3) & Siegfried S. (EPT) currently on temporarily undefined sick-leave & unavailable for communication
- (Interim) machine coordinator: Mathias Vogt
- RSOs: Juliane Roensch-Schulenburg & Arne Brinkmann
- LSO: Work in progress



Budget & controlling

Highest priority project for FS & M (until end of shutdown)

- Project has been given highest priority by M and FS department
 - Full support of both directors → FLASH2020+ is crucial for mission success of DESYs
- Ordering, manufacture and preparation of installations for shutdown is key → Notify EPT in case of problems
 - Please participate in Monday 14:00 construction meeting
- No pot of gold for currently unforeseen expenses or increase in prices → Notify EPT if there is any
 - Please keep FIRDs up to date to allow for better tracking
 - Please clearly indicate project context in ANY internal or external order (WA and PO) → **“FL2020+”**
 - PSPs from finished sub-projects of last shutdown have been closed
- Resources on manpower are very limited throughout most of DESY, a drastic change compared to the project start
 - E.g. for design and manufacturing the project survives on a delivery and installation slot driven prioritization
 - Should a change of priorities be required for specific components keep project lead in the loop

Project Status Reporting

New reporting format for faster turn-around

- Biweekly reporting format
- Filled out by subproject- and pillar leaders
 - All WPs kindly asked to contribute
- Usual status reporting for all WPs set on hold to evaluate if 4P is a sufficient and a suitable replacement

4P Reporting

Report 23.02.2024

Progress

- Shutdown schedule published in confluence on 12.02. (<https://confluence.desy.de/s/125627>)
- Trees to be felled behind 28h have been examined, but time was too short to get a permit. Therefore, they can't be felled until October.
- Concept for retaining wall between 28h annex and 42B has been reviewed & will be revised.
- Coordination meeting for integration of technical installations into the building has taken place; structural engineer and architect will prepare a draft until end of KW9.
- Meeting with painter in tunnel happened, offer received (therefore decision needed):
 - with four periods: 2 days, 8h each & using cement: 1 week, 17.000 gross hours
- Movable work platforms for tunnel have been ordered (4x).
- Support structure for removal of old fixed-gap umbilators is designed & will be built soon.
- Meeting with MRS: solution for cooling water route into building 48 found.
- Radiators have been removed (preparation for Sublync).
- Offer received for Schreff racks; some discussion about details pending.

Problems & Solutions

- Drawings of dump area needed for planning & tender; STEP Export was generated & drawings will be done by external draftsman.
- Staff shortages at MEAS (as well as other groups) will likely become a problem during the shutdown and might endanger the timely execution of various tasks.
- Decision needed: will the control area in the FL2 tunnel definitely be suspended, and when? This has a huge impact on tenders which need to be published asap!
- Ventilation fan (for using diesel fork lift in 42B) discarded, alternative solution in the making.
- Crane trolleys for monorail (for umbilator transport) already exist at MEAS.
- Additional time slot needed during shutdown for new measurements from 42B to 28h.
- Installation time for electrical system in building 48 needs to be optimized to minimize lay-down time.

Plans

- Floor plates for tunnel to be ordered soon, same as concrete blocks for dump section.
- Call for tender for container building (28h south) has been checked by V4; will be published in KW9.
- Risk assessment for work in tunnel with 28h fork lift (with V8 & MEAS) soon to be finished, risk assessment for umbilator installation in revision.
- In-house production quality control for welding of umbilator supports to be finished soon.
- Concept for bringing out components from control area will be developed together with FLASIN SSB & Sven Zander (SSB).
- Preparation for new electrical supply in 28h/FL2/001&002 will start in KW9 (removal of old power strips etc.).
- MRS will prepare drawings for A/C routing in building 48.
- Construction of wall (Sublync) will start soon.

Pictures

DESY | FLASH2020+ 4P Reporting |

Page 1


FLASH2020+

Modifications to FLASH facility

Tackled


3 rd BC FLASH2	Injector laser
New BCs (linac)	Energy upgrade
Laser heater	Afterburner FLASH2
Fast orbit correctors	New beamline FL23 (FLASH2)
TDS (FLASH2)	Interim P-P laser (FLASH1)

- ✓ Improved electron beam & diagnostics
- ✓ New operation modes
- ✓ Increased parameter range
- ✓ Opportunities for new experiments




New injector lasers unlock new operation modes


In regular user operation now!




Constant charge




Variable charge pattern




Single laser FL1 & FL2



Different patterns FL1 & FL2



Bandwidth control → pulse duration





- two separate FEL branches FLASH 1 and FLASH2 with independent user experiments
- typically different requirements on charge, bunch length, rep-rate, etc



- Transited into user operation at beginning of 2024
- High flexibility in operation schemes
- Offer potential for new experiments, e.g. tunable SASE pulse duration

APPLE 3 radiators: Afterburner commissioning


Demonstrated boost of 3rd harmonic and polarization control



- Very high circular polarization for “plus”
- Slight ellipticity for “linear vertical” (see red dots)
- Strong 3rd harmonic increase in resonance
- 2 Experiments schedules before shutdown start on 10th of June!



- **Linear vertical**
- (red would be 100% linear)



- **Circular ‘plus’**

FLASH2020+


Modifications to FLASH facility

Tackled

3rd BC FLASH2	Injector laser
New BCs (linac)	Energy upgrade
Laser heater	Afterburner FLASH2
Fast orbit correctors	New beamline FL23 (FLASH2)
TDS (FLASH2)	Interim P-P laser (FLASH1)


Now: Seeding

High rep. rate seeding (FLASH1)
Photon diagnostics (FLASH1)
THz Source





Capabilities of Seeded FLASH1

What we can build under given circumstances




Upgrade to full version when budget becomes available





← Seeded operation
→ SASE operation

Seed laser availability is crucial for successful beam delivery & experiments!



FLASH1 sectional view


Breaking down into sections allows for more efficient planning and tracking



Seeded FLASH 1 in section perspective

- Seed Laser & Beamtransport
- Electron beam preparation
- Seeding Section
- Radiators & LOLA
- PARC to DUMP
- Infrastructure → I-Pillar lead

A glimps at timescales




Shutdown in a nutshell: Empty and refill tunnel

Begin, intermediate and finished rebuild of FLASH1

10.06.2024



Shutdown start



Ansicht aus Bauantrag (1998)

03.08.2024


Shutdown end




Cables and controlled access area

Completely empty tunnel allows lifting of radiation controlled area

- Cable-grave below walkway needs to be completely emptied
 - Currently working out different scenarios for removal process
 - External vs internal
 - Cost, time, compatibility to shutdown schedule, ...
 - Once converged to a solution it will be presented!
- Once tunnel is emptied: Lifting of radiation controlled area possible
 - Allows for external companies to work in the tunnel without §25
 - Likely final position of separation zone around 160m
 - FLASH0 "the linac" will remain controlled area
 - Currently working on solution for access during interlock exchange




Ansicht aus Bauantrag (1998)



Rote, Gruene, Gelbe, Blaue

Liebe DESYaner kommt und labelt!







DAYS TO GO

95

Thanks for making good use of the maintenance days to prepare!

Next Opportunity: 16th April 2024

Potentially also 30th April 2024


- All components without label will turn red by default
- Shutdown colour code:
 -  Sell or Dispose
 -  Back to owner
 -  Reinstall at FLASH1
 -  Remains in tunnel (optional)
- Include group, POC, phone number on label
- Include electronics and control boxes in containers!

Shutdown: Radiation safety


Removing components from the tunnel

Chronologisch

- Rolltor Hockeyschläger wird mit Schlüsselschalter versehen (Schlüssel nur an MEA, D3)
- Ausbau der Beschleunigerkomponenten von der Dumpseite zurück zum Septum (über Hockeyschläger)
- Ebenso Container, Kabel und Wasserleitungen (über Hockeyschläger)
- Abbau Dump folgt
- Leerer Tunnelbereich wird von D3 ausgemessen und Kontrollbereich aufgehoben (neues gelbes Gitter im Tunnel an der Kontrollbereichsgrenze, verdachst)




Ansicht aus Bauantrag (1998)



How to get stuff out?

Alles wie gewohnt: Ticketsystem und Formular zum Herausbringen

Anmeldung zum Herausbringen per
Ticketsystem durch den SSB:



Freigabe potentiell aktivierter Komponenten

ausführender SSB

Vorname

Nachname

Mail

Telefon

Gruppe

Ausführende Person

- möglichst mit Foto
- frühe Anmeldung erwünscht (mit geplanter KW)

Formular zum Herausbringen durch
tätige Person vor Ort:



Formular zum
Herausbringen
(FLASH Shutdown)

Name/ Telefon/Gruppe

Ticket-Nr: !!!

Kommentar/Beschreibung




MEA

- Nach Farbe und Gruppe sortiert im Hockeyschläger bereitstellen
- Formular muss an Komponente/Box etc befestigt sein

Colour determines trajectory

Vorsortierung auf Palette und Kisten nach Farbe



FLASH2020+

Modifications to FLASH facility

Tackled

3rd BC FLASH2	Injector laser
New BCs (linac)	Energy upgrade
Laser heater	Afterburner FLASH2
Fast orbit correctors	New beamline FL23 (FLASH2)
TDS (FLASH2)	Interim P-P laser (FLASH1)

Now: Seeding


High rep. rate seeding (FLASH1)
Photon diagnostics (FLASH1)
THz Source

Actively delayed

Flexible pump-probe lasers
New beamlines
THz Source

Future

New undulator schemes (FLASH2)
New lasing concepts (FLASH2)



Thank you

Contact

Deutsches Elektronen-
Synchrotron DESY

www.desy.de

Lucas Schaper

E-mail: Lucas.Schaper@desy.de

Phone: +49 (0)40 8998 5073


THz from FLASH1 after upgrade

Developing towards full parallel operability

Parallel to seeding: Post compression of electron beam required for meaningful THz intensity

- Without post compression: factor 1000 intensity reduction


Dedicated THz only runs at high bunch compression without seeding feasible




Upgrade path:

1. Install THz beam transport from tunnel to experiments
 - We are trying hard to make this possible during the next shutdown already
2. Pump probe laser for FL11
3. Install dedicated post compression chicane upstream THz undulator → full parallel operation to seeded FEL
 - THz + FEL + PP laser
 - THz standalone, FEL at other beamline

Current THz geometry at FLASH1




New THz geometry at FLASH1




Next: External seeding

Unlocking new universe of beam properties




Seeded **FLASH1**

- Narrow bandwidth
- Stability
- Longitudinal coherence



**Facility will provide both
simultaneously**



SASE FLASH2

- Low complexity
- Pulse energy
- Shortest pulses
- Repetition rate