

PETRA IV.
NEW DIMENSIONS

PETRA IV Projekt Infos


KITE. 11th DESY Engineering & Innovation Day, 20 Juni 2024

Harald Reichert

(on behalf of the entire PETRA IV team)

60 Years of Synchrotron Radiation at DESY

From basic science to broad application – a swiss army knife for science



PETRA III – One of the Core Facilities at DESY

~ 6500 h/year operation – serves thousands of users every year

Ada Yonath Hall
Extension Hall East



Max von Laue Hall

Paul Peter Ewald Hall
Extension Hall North

The PETRA IV Project



Extension/Refurbishment of the existing infrastructure, accelerator complex, and experimental facilities

Baseline design is fixed and costs have been assessed and reviewed on that basis


Increase in performance by a factor of 500



25%





30%





From PETRA III to PETRA IV

Smaller electron beam produces smaller photon beam until the diffraction limit is reached

3rd generation
light sources



4th generation
light sources



PETRA III / IV



X-Ray analytics for a broad field of applications

PETRA III focus


Human hair

50 μm


Health:
Hierarchical imaging and
functional analysis from
molecules to whole organs



Chip development:
nondestructive
analysis of chips;
quality & conformity



Renewable Energy: Analytics
for the development of new
materials for energy production,
storage and conversion



Transport:
Precise 3D-analysis of
entire devices under
operating conditions



27 beamlines operating in parallel with more than 62 endstations




PETRA IV.
NEW DIMENSIONS

PETRA IV Project Status

PETRA IV – Project Structure

Work package structure


➤ 45 Work Packages



PETRA IV – Revised Schedule 2024 (Optimum)

Project fixed by (external) boundary conditions

- Start of operation Q2/2032 with 19 BLs
- Shutdown of 2 – 2.5 years (2030/2032)
- Project duration: 9 years (2025-2033)



PETRA IV – The clock is ticking.....

Worldwide competition




Worldwide Race for 4th Generation X-ray Sources

Many big projects in X-Ray science: >10 running or planned projects

3rd generation synchrotrons

4th generation synchrotrons

LINAC Free electron lasers



PETRA IV.
NEW DIMENSIONS

The PETRA IV Infrastructure

PETRA IV – Infrastructure

Civil construction programme (status end of January 2024)

organised in 11 packages

- **GAB**
- **PXW, Tunnel NWN, RF Sector (TP2)**
- **DESY Complex**
- **Supply Buildings**
- **Building Refurbishments**
- **Tunnel refurbishment (old sections)**
- **Underground Networks (Heating, Cooling, IT, etc.)**

+ preparatory works

- Relocation of the biotopes
- Replacement of sports facilities
- Reconstruction Lise-Meitner-Park



PETRA IV Preparation – WPG1 Critical Path for Infrastructure


Planning for civil construction & technical infrastructure

Zeitkritische Baumaßnahmen

- Endcap South
- PXW
- Supply Building West
- Endcap North
- Tunnel NNW
- RF Hall
- Supply Building NNE

PETRA IV West/Nord


Underground media supply: *Campus West*



PETRA IV – PXW Building Design

3D CAD Design progressing well


Endcap North – Ground Floor



PXW – Stability



Quest to increase stability for operation – floor vibration & temperature stability

DESY Campus East



→ Talk by Roland Platzer

Curve Criterion	Amplitude ₁ μm/s (μin/s)	Detail Size ₂ μm
Workshop (ISO)	800 (32,000)	N/A
Office (ISO)	400 (16,000)	N/A
Residential Day (ISO)	200 (8000)	75
Op. Theatre (ISO)	100 (4000)	25
VC-A	50 (2000)	8
VC-B	25 (1000)	3
VC-C	12.5 (500)	1 - 3
VC-D	6.25 (250)	0.1 - 0.3
VC-E	3.12 (125)	< 0.1
VC-F	1.56 (62.5)	N/A
VC-G	.78 (31.3)	N/A
NIST-A		



PETRA IV – RF Hall / Supply Space North

3D CAD Design progressing well


Needs of user have been reviewed

- RF system
- Diagnostics
- Magnet power supply
- Environmental control (T)
-






Primary supply needs fixed

- Power supply
- Cooling water
- AC capacity
-



RF Hall (PRN) – Connection to Tunnel NW

Detailed planning for media supply




PETRA IV – Sustainability / Refinement of the Room Books

Quest to increase sustainability for construction and operation

Requested nominal Power with coincidence factor in kW, per Supply area -

TOTAL = 19179 kW

26/05/2023




PETRA IV – Sustainability / Refinement of the Room Books

Quest to increase sustainability for construction and operation

Requested nominal Power **with coincidence factor** in kW, per supply area

Total: **17442 kW** - 21/02/2024

(Reduction by 1737 kW)





PETRA IV.
NEW DIMENSIONS

The PETRA IV Machine Upgrade

From PETRA III to PETRA IV

New storage ring

1300 pm·rad → 20 pm·rad



Eight Arcs (45°), 201.6 m long

One arc build from 9 **DBA cells** $L_{\text{cell}} = 23$ m, 5 m ID straight sections
5 pure FODO-arcs + 2 modified FODO arcs with 2 **DBA cells**

Beamlines

Max von-Laue Hall:14; PXN:5; PXE: 7

Eight Arcs (45°), 201.6 m long

72 cells **H6BA cells**
9 cells per arc $L_{\text{cell}} = 22.75$ m, 4.3 (tbc) m ID straight sections


Straights for Beamlines

Max von-Laue Hall: 9; PXN: 3; PXE: 3 + PXW Hall: 9 + 9(8)

PETRA IV Prototype Programme

The most challenging subsystems have been prototyped

- alpha girder: casted at Coswig – visit 20/12/23
<https://syncandshare.desy.de/index.php/s/tescg9wJGbZKewC>
- high gradient quadrupole PQA at SIGMAPHI
- Sextupole PSA on track at DANFYSIK
- All dummies for the TDR girder mock-up under production
e.g. DLQ
- Cabin for magnetic measurements installed in Hall 2




PETRA IV Prototype Programme

Engineering integration progressing well

- More prototypes continue to arrive on site
- TDR girder mock-up assembly to start when girder pedestals and movers are on site: → August 2024

Talk by Normann Koldrack




PETRA IV Prototype Programme

The RF system is designed – Prototypes are on-site and tested

- The RF system provides the RF power necessary to keep the beam at the right energy in the machine.
- It will be installed in the straight section (North) and contains

24 RF cavities: 500 MHz cavities



24 harmonic RF cavities: 1.5 GHz third harmonic cavities



WP 1: PETRA IV Preparation – Accelerator Engineering Design

Prototyping for PETRA IV / WPG 2 (Accelerators) and PETRA IV / WPG 3 (Experiments)


3.5 M€ Investment

1.5 M€ Personnel

Work Package	Item
2.02 Magnets - Resistive	Slow / Fast Corrector
2.02 Magnets - Resistive	Quadrupole PQD/PQE
2.02 Magnets - Resistive	Benches: small equipment
2.02 Magnets - PM	Variable gap damping wiggler (prototype)
2.02 Magnets - PM	Bench for DLQ (to be reused for undulators?)
2.02 Magnets - PM	Bench DW - stretched wire bench
2.02 Magnets - PM	Cooperation ESRF (JC)
2.02 Magnets - PM	8th module for DLQ
2.02 Magnets - PM	DLQ prototype
2.04 Vacuum Systems	NEG Coating and Chamber Prototypes
2.05 Diagnostics	Stripline BPM Detector
2.05 Diagnostics	BPM electronics and feedthroughs prototypes
2.05 Diagnostics	BPM mechanics prototypes
2.06 Girders	Mock-up TDR steel plates
2.07 Alignment	Acceleratometer
2.08 Feedbacks	Electronic development - Fast-corrector test stand - Essential
2.08 Feedbacks	Electronic development - Additional
2.11 Magnet Power Supplies	FOFB cables prototyping
2.11 Magnet Power Supplies	Test system for hot-swap
2.11 Magnet Power Supplies	Electronic racks testa, water cooled
2.11 Magnet Power Supplies	Prototype power supply for FOFB
2.12 RF Systems	Shintake cavity prototype including SSA
2.12 RF Systems	Low-level RF test system
2.12 RF Systems	Circulator for main RF
2.12 RF Systems	cleaning booster cavities
2.14 Injection and Extraction	Prototype dump kicker
3.03 Ultra-Precision Mechanics	Parts for SPIDER
3.03 Ultra-Precision Mechanics	Parts for CRL-Transfocator
3.04 Nano-Optics	Budget for lens polishing studies (external partners)
3.04 Nano-Optics	Budget for lens polishing studies (internal studies, parts)
3.04 Nano-Optics	Laser objective/instrumentation for pinhole manufacturing
3.04 Nano-Optics	Instrumentation in-vacuum coherence sensor prototype
3.04 Nano-Optics	Instrumentation in-vacuum wavefront sensor prototype

WPG2


WPG3



DESY IV Lattice

The DESY IV lattice has been revisited

The Beam Physics group provided lattices for all options with equivalent performance to the baseline DESY IV: From hexagonal to octogonal symmetry to follow the floor layout with better compatibility for the test beamlines



Parameter	3h3l-v8 ceiling	Option 3 Intermediate
Circumference C	316.8 m	304.8 m
Nat. emittance $\epsilon_{x,0}$	19.0 nm	19.0 nm
Tune Q_x/Q_y	17.37 / 12.15	15.18 / 8.27
Nat. chromaticity ξ_x/ξ_y	-41.7 / -13.8	-24.4 / -10.9
MCF α_c	$3.2 \cdot 10^{-3}$	$3.2 \cdot 10^{-3}$
Hor. damp. par. nr. J_x	2.56	2.29
Rel. energy spread σ_E	$2.6 \cdot 10^{-3}$	$2.1 \cdot 10^{-3}$
Energy loss/turn ΔE	6.5 MeV	6.6 MeV

DESY IV parasitic operation for testbeamlines

discussion ongoing on the required modification to the baseline operation:
ramped 5Hz for top-up, followed by CW operation for test beamlines

PETRA IV.
NEW DIMENSIONS


PETRA IV Beamline Programme

PETRA IV – Beamline Portfolio

Beamline village concept



Phase-II (PXW) beamlines

Phase-I beamlines



PETRA IV – Beamline Portfolio Development


Beamline Conceptual Design – translate the excellent source properties into experiments



PETRA IV – Beamline Technology


Enhanced Beamline Capabilities

4-bounce monochromator



D. Lübbert et al., Acta Cryst. (2004). D60, 987-998


Diamond CRLs and Lens changer




B. Nagler et al.
Rev. Sci. Instrum. **87**, 103701 (2016)

M. Polikarpov et al., Physics Procedia **84** (2016) 213 – 220


Wavefront Sensor



Scanning Platform for Imaging and Diffraction with Extreme Resolution



SPIDER-Project



PETRA IV – List of Major Items

Buildings/Infrastructure

Experimental Hall West (PXW)

Supply Buildings

RF Hall

Refurbishment of a large number of Buildings

- 39 New buildings & building extensions
- 11 Existing buildings to be refurbished
- 28 Buildings to be demolished
- 4 refrigeration plants
(13 MW water cooling)
- Air handling systems (8 MW)
- Expansion of power supply network
- Renewal and/or expansion of IT networks
- 2400 Electronic racks

New Accelerator structures

LPA injector

DESY IV Booster synchrotron

H6BA PETRA IV storage ring

Transfer lines

- 2300 Resistive magnets (SR)
- 300 Resistive magnets (Booster)
- 432 Permanent magnet dipoles
- 288+6 Girders
- 48 RF cavities
- 48 (SR) + 9 (Booster) SSAs
- 1250 Vacuum chambers
- 1000 Vacuum pumps
- 5000 power supplies
- 10 Kickers & HV pulsers 10
- 4 septa
- BPMs, Diagnostics, etc.

Experiments

16 new beamlines

10 completely refurbished beamlines

5 partially refurbished beamlines

- 34 Insertion Devices
- 102 Hutches
- 20 Monochromators
- 41 Transfocators
- 26 Mirror systems
- 22 KB systems
- 39 Pixel detectors
- 35 Other detectors
- 62 Endstations
- 445 BL control electronics elements
(ZMX, MicroTCA, Timer, NIM, ADC)
- Large amount of IT hardware