

FLASH2020+

13th Progress Review Meeting

Welcome

Lucas Schaper

On behalf of all people contributing to the success of FLASH2020+
Hamburg, 28.02.2025

HELMHOLTZ



Agenda

Start	End	Topic	Speaker	Duration
10:00	10:15	Welcome + Agenda		15'
10:15	10:45	Project Update	Lucas Schaper	20'+10'
10:45	11:15	Shutdown Schedule & Infrastructure	Olaf Rasmussen	20'+10'
11:15	11:45	Electron Beamline Installation	Christopher Gerth	20'+10'
11:45	12:15	Photon Diagnostics Update	Sven Toleikis	20'+10'
12:15	13:15	Lunch Break		60'
13:15	13:45	Seed Laser & Laser Transport	Ingmar Hartl	20'+10
13:45	14:15	Update on Sub-synchronisation	Sebastian Schulz	20'+10
14:15	14:45	Seeding Update	Pardis Niknejadi	20'+10
14:45	15:00	Discussion and AOB	Lucas Schaper	15'

FLASH2020+

13th Progress Review Meeting

Project Update

Lucas Schaper





On behalf of all people contributing to the success of FLASH2020+
Hamburg, 28.02.2025

FLASH




Accelerator - Lasers - Photon Science

A Bit of History




CCD image: 1 bunch(es), 1 min, 5 mm aperture, 22 Feb 2000



Construction of FLASH tunnel in 2002

The last time tunnel and hall were empty



Organization

- Machine coord: Mathias Vogt (interim)
→ Please include in all discussions on safety and operational aspects!
- Radiation SOs: Juliane Roensch-Schulenburg & Arne Brinkmann
- Laser SO: Maximilian Falke
- Schedule: Olaf Rasmussen
- Seed laser: Ingmar Hartl
- Beamline inst.: Christopher Gerth
- Commissioning
without beam: Katja Honkavaara
with beam: Juliane Roensch-Schulenburg



 Confluence





- Please help in preventing spread of rumours / gossip / 'fake news'
- Participate in project meetings for most recent information

In doubt?

→ **Redirect people to project management**

Migration from Confluence to XWiki finished

- Far from ideal...
- ...especially during project execution & shutdown
- Please continue using XWiki
 - FLASH2020+ project
<https://xwiki.desy.de/xwiki/bin/view/FLASH2020/>
 - FLASH machine operation
<https://xwiki.desy.de/xwiki/bin/view/FLM/>



FLASH2020+

Lifecycle management via continuous upgrades

Facility is in shutdown

DAYS TO GO
156

Linac upgrade: *Finished*

3rd BC FLASH2	Injector laser
New BCs (linac)	Energy upgrade
Laser heater	Afterburner FLASH2
Fast orbit correctors	New beamline FL23 (FLASH2)
TDS (FLASH2)	Interim P-P laser (FLASH1)

Seeding upgrade: *Now!*

High rep. rate seeding (FLASH1)
Photon diagnostics (FLASH1)
THz generation

Short term upgrades

Flexible pump-probe lasers
New beamlines
Intense THz Source


Mid term upgrades

New undulator schemes (FLASH2)
New lasing concepts (FLASH2)

- Added new operation modes
 - Increased parameter range
 - Improved electron beam & diagnostics
- Enabled new user experiments already



New Sub-Synch
Sub 50 fs FWHM demonstrated



FLASH2020+

Lifecycle management via continuous upgrades

Facility is in shutdown

DAYS TO GO
156


Linac upgrade: *Finished*

3rd BC FLASH2	Injector laser
New BCs (linac)	Energy upgrade
Laser heater	Afterburner FLASH2
Fast orbit correctors	New beamline FL23 (FLASH2)
TDS (FLASH2)	Interim P-P laser (FLASH1)

Seeding upgrade: *Now!*

High rep. rate seeding (FLASH1)
Photon diagnostics (FLASH1)
THz generation

- Added new operation modes
 - Increased parameter range
 - Improved electron beam & diagnostics
- Enabled new user experiments already




Shutdown on a tight schedule

Transition from construction to assembly phase

Rough overview: 4 phases

- 1) Dismantling/removal
- 2) Construction work
- 3) Assembly/installation
- 4) Technical commissioning





Installation started!

Thanks for all the hard work you put in!

Changes in tunnel since shutdown start


- Containers out
- Bilge emptied & covered with new plates
- Old cables and walkway removed
- Old FLASH1 deconstructed
- Monorail power rails removed
- Old AC removed
- Part of the tunnel transferred to radiation monitored area
- Already installed: Water pipes, cable trays, air condition, ...



Cables, power, ...

Check if everything you need is included in plan

- All cables can be installed from now on
 - Cable routing layout exists
 - Please use feedthroughs to technical support buildings according to plan!
- Critically reevaluate & check if all infrastructure and cables you need is in the corresponding plans → Now is the last chance



No controlled, but monitored area

Remains controlled area

Controlled area?

Allows companies without §25 permit to work

Überwachungsbereich



Components that can be installed:


- Installation of weakly activated components possible:
Dose rate < 5 $\mu\text{Sv/h}$ at 30 cm distance

Clearing components:

- If something from within tunnel needs to be brought outside and may have seen beam: Usual procedure!
 - Generate clearance ticket in D3 ticket system via SSB
- Exception: Everything that was brought into the tunnel during the shutdown or any newly fabricated components that have never seen beam.
- In doubt generate ticket!

Installation 'holy' stone upfront dump:

- Tunnel will temporarily become controlled area again for a few days in week 11




FLASH2020+ : Progress

Infrastructure modifications in progress

DAYS TO GO

156



	Vorç	Task Name	Dau	Anfang	Ende
1		FLASH SHUTDOWN 2024-2025 (FLASH1 Tunnel)			
41		Construction / infrastructure work outside tunnel			
122		Install FLASH1 tunnel infrastructure and beamline supports			
123		Exchange tunnel lighting			
127		Install gangway on right side of beamline (below cable trays)			
128		Cables for electrical power supply (tunnel)			
140		install crane at dump section			
150		Connect new water pipes to existing installations			
152		Renewal of Interlock System			
159		Install supports / stones			
166		Install IT infrastructure in Tunnel (incl. Wifi)			
167		Clean tunnel after "dirty work" (walls & floor; NOT machine)	3 d	Don 06.03.25	Mon 10.03.25
168		Install (long) cables	40 d	Mon 10.02.25	Fre 04.04.25
172		Install new power outlets in tunnel	10 d	Mon 03.03.25	Fre 14.03.25
173		Install fixed electrical connections in tunnel	3 d	Mon 17.03.25	Mit 19.03.25
174		VDE 0100-600 inspection	10 d	Don 20.03.25	Mit 02.04.25
175		Install safety lighting in entire tunnel	10 d	Mon 24.02.25	Fre 07.03.25
176		Install LOLA waveguide supports	5 d	Don 13.02.25	Mit 19.02.25
178		Installation of tunnel A/C	64 d	Mon 16.12.24	Mon 24.03.25
196		Grounding of all conductive parts	10 d	Mon 17.02.25	Fre 28.02.25
197		Install FLASH1 beamline components	283 d	Die 11.06.24	Mit 30.07.25
198		mark drill holes on beamline supports (stones etc.)	3 d	Mon 03.03.25	Mit 05.03.25
199		drill holes on beamline supports	3 d	Mit 05.03.25	Fre 07.03.25
200		Install LOLA waveguides	7 d	Don 20.02.25	Fre 28.02.25
201		Prepare vacuum installation (e.g. bring in new clean rooms)	2 d	Die 11.03.25	Mit 12.03.25
202		Control area restored	0 d	Fre 28.03.25	Fre 28.03.25
203		DUMP area	20 d	Mon 17.02.25	Fre 14.03.25
204		Install new dump & beam pipe	5 d	Mon 17.02.25	Fre 21.02.25
205		Installation of FS-BT clean rooms at DUMP section	10 d	Mon 03.03.25	Fre 14.03.25
206		DIAG Section	43 d	Mit 12.02.25	Fre 11.04.25
207		Drill holes on beamline supports (existing supports @ DIAG)	1 d	Mit 12.02.25	Mit 12.02.25
208		Install magnet supports, magnets, ... (components with survey mark) on existing supports	5 d	Don 13.02.25	Mit 19.02.25
209		Survey/Adjust components on existing supports (10)	2 d	Don 20.02.25	Fre 21.02.25
210		Prepare vacuum installations (open magnets etc.) on existing supports (10)	2 d	Mon 24.02.25	Die 25.02.25
211		Vacuum installation on existing supports (10)	7 d	Don 13.02.25	Fre 21.02.25



Shutdown schedule available at: <https://xwiki.desy.de/xwiki/short/7e569>

Optimized facility design for scientific output

Highly sustainable solution for seeded FELs



- Full wavelength range with only 3 linac operation points
→ reduced setup time, better optimised machine
- Spectrally wide tunable laser system with high system availability
→ successful beam delivery & user experiments
- Increased complexity in operation compared to SASE
→ well prepared via training of staff & experiments

Commissioning Schedule

Priority: FL0 > FL2 > FL1

Technical commissioning **with beam**
Point of contact:

Juliane Roensch-Schulenburg

- Prioritisation

- FLASH0
- FLASH2

Transiting into user

operation 3. Nov. 2025

- FLASH1

Beamline commissioning
until end 2025. First
experiments are being
developed in community
proposals.

August 2025																							
KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun	KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun	KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun
33	11.08.	12.08.	13.08.	14.08.	15.08.	16.08.	17.08.	34	18.08.	19.08.	20.08.	21.08.	22.08.	23.08.	24.08.	35	25.08.	26.08.	27.08.	28.08.	29.08.	30.08.	31.08.
Polarity								Beam optics FLO (on-crest)								on-crest							
Beam FLO (through modules)								Optimize FLO, golden orbit								off-crest							
LLRF with Beam								Electron beam diagnostics FLO								Optimize off-crest beam							
MPS, Controls								BAMs FLO								BAM, BCM, Feedbacks							
Electron beam diagnostics FLO								Laser Heater								Laser Heater (with PolariX)							
BAMs FLO								LOLA conditioning								Inj. Laser							
Set-up 920 MeV (on-crest)								Seed Laser commissioning								LOLA conditioning							
LOLA conditioning								Polarity								Seed Laser commissioning							
Seed Laser commissioning								Electron beam FL2								Optimise FL2							
PolariX conditioning								Optics FL2 (on-crest)								Und. Contrl.							
Magnet tests FL2+EXTR								Optim., g.orb.								SASE FL2							
								Electron beam diag. FL2								Photon diag. FL2							
								BAM FL2								Electron beam diag. FL2							
								MPS, Controls								MPS, Controls							
								PolariX conditioning								PolariX with Beam							
								Magnet tests FL1								Magnet tests FL1							

September 2025																							
KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun	KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun	KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun
36	01.09.	02.09.	03.09.	04.09.	05.09.	06.09.	07.09.	37	08.09.	09.09.	10.09.	11.09.	12.09.	13.09.	14.09.	38	15.09.	16.09.	17.09.	18.09.	19.09.	20.09.	21.09.
LLRF FL1+FL2								Electron beam FL1								Maint.							
Polarity								Optics FL1								Electron beam FL1							
Electron beam FL1								E-beam diagnostics FL1								Optics FL1							
E-beam diagnostics FL1								LOLA with beam								BBA FL1							
BAMs FL1								BAMs, Feedbacks								Golden orbit							
MPS, Controls FL1								MPS, Controls, Undulator cont.								SASE FL2							
Electron beam / SASE FL2								SASE FL2								FLASHForward							
Undulator optics / BBA								Photon diagnostics FL2															
Magnet tests FL3 (EForward)																							


September 2025												October 2025											
KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun	KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun	KW	Mon	Tue	Wed	Thu	Fri	Sat	Sun
39	22.09.	23.09.	24.09.	25.09.	26.09.	27.09.	28.09.	40	29.09.	30.09.	01.10.	02.10.	03.10.	04.10.	05.10.	41	06.10.	07.10.	08.10.	09.10.	10.10.	11.10.	12.10.
Optimise FLO								Seeding preparation FL1								Studies FLO							
Optimise FL1								SASE FL2								Studies / Seeding preparation FL1							
Optimise FL2								Afterburner								Studies FL2							
Optimise SASE FL2								PP-laser FL2								Photon beamlines FL2							
Photon diagnostics / beamlines FL2								Photon beamlines FL2															

New near term upgrades

Unlocking additional capabilities in near future

Overall financial situation at DESY benefits of using of the FLASH invest budget from years 2026 and 2027 in 2024 and 2025

- Will allow for partial realisation of project components originally delayed beyond 2025
- Still: Finite resources → Carefull selection based on expected scientific significance




- **THz bunch compressor :** Allows to generate 3 orders of magnitude more intense THz radiation
- **New beamline FL11 :** Higher transmission for shortest wavelength
- **P-P laser MOD1 :** Adds high intensity pump probe capabilities for new FL11
- **Wireshcanners :** Optimizing performance of undualtor section
- **Advanced seeding chicanes :** Improves operation and unlocks new operation modes

New PSP elements in place for each sub-project → Component ordering has started




More details in presentations in the next progress review meeting

Why chicanes?

New operation modes






- Shift of the source point towards the users
 - This can be critical at long wavelengths
 - Transport only an energy modulation to avoid debunching
- Efficient multicolor emission in EEHG:
 - One or multiple pulses from from seed2
 - Tweak EEHG optimum using the chicanes
- Also benefits for
 - short pulse generation and
 - short wavelength operation



Driving seeding innovation

Cascaded EEHG scheme improves performance




EEHG Cascade provides superior pulse properties at minimized undulator length

- Avoids harmonic crowding → clean spectra at lowest wavelength
- Harmonic down- and up- conversion at superior bunching fraction possible → wider tuning range
- Designed for FLASH, applicable to existing and future seeded FELs worldwide


FLASH & FLASH2020+

Fully coherent beams at MHz rep. rate




Finished: Linac successfully upgraded & operational

Now: Externally seeded pulses & variable polarization



Strategy: Maximize scientific output deploying short- & mid-term upgrades

Teamwork makes the beam work



HELMHOLTZ



Agenda

Start	End	Topic	Speaker	Duration
10:00	10:15	Welcome + Agenda		15'
10:15	10:45	Project Update	Lucas Schaper	20'+10'
10:45	11:15	Shutdown Schedule & Infrastructure	Olaf Rasmussen	20'+10'
11:15	11:45	Electron Beamline Installation	Christopher Gerth	20'+10'
11:45	12:15	Photon Diagnostics Update	Sven Toleikis	20'+10'
12:15	13:15	Lunch Break		60'
13:15	13:45	Seed Laser & Laser Transport	Ingmar Hartl	20'+10
13:45	14:15	Update on Sub-synchronisation	Sebastian Schulz	20'+10
14:15	14:45	Seeding Update	Pardis Niknejadi	20'+10
14:45	15:00	Discussion and AOB	Lucas Schaper	15'