



Photon Systems Progress Report

Tobias Haas
PPR1-2012
19 April 2012




- Regular Technical Meeting
- Experimental Hall floor planning
 - layout
 - services
- XHQ Labs
- Installation Schedule
- Temporary lab space in HERA-S
- Things next and things to worry about!



- More time for talks and discussions
- Still
 - What has been achieved since the last PPR (Nov 2011)?
 - What are your next plans?
 - What are your concerns?
- Financial information is **NOT** requested during the presentation.
- Let's see how this works

Photon Systems Technical Meeting Format





- Friday 9:00 - 11:00
- Bi-weekly
- Strict time limit
- Agenda agreed in advance
- Minutes
- Decisions
- Action items with owners and dates



- Experimental Hall Floor allocation
- TGA planning
 - power
 - air/water
- XHQ Labs
- Engineering resources for instruments
- ...

Beam line allocation



From TC meeting, February 4, 2011


Experimental Hall

7


SASE3

SASE1


SASE2



Conceptual floor plan for SASE 1 instruments



(work in progress, MMM= 80-90 m², FXE= 87.5 m², SPB= 95 m²)



Some numbers (boxes 1x1 m²)


- Total SASE 1 floor space: ~43x15 m² (2 x 1.4 m separation of incoming x-ray beams)
- Control: 4x6m², Electronics: 4x2 m², optics: beam 50 cm from wall, 0.1 m x-ray wall t.)

Conceptual floor plan for SASE 2 instruments


(rough outline as of Jan 5, 2012)



9



Advantages:
 Access to HED & MID optics ensured
 No invasion of neighbor "U" area
 Almost space filling at SASE-2




Total: $15 \times 36 = 540 \text{ m}^2$

93 m²
SCS2/SQS2


Laser: $6 \times 12 = 72 \text{ m}^2$


184 m²
SQS

2x4=8m²




SASE1 Layout






Layout remarks




- Racks on top of instrument hutch
- Media distribution along pillar axis
- Access to hutches from the top via crane
- Space for third instrument is quickly shrinking to zero



Concept is converging

Power/Rack estimates




- Method:
 - WP84 estimate: motors, pumps, detectors numbers
 - WP76 estimate: WP84 + rest of Beckhoff + DAQ + det.cooling
- Compared numbers and good agreement found
- Electrical power breakdown
 - 98kW = motors - 5kW, pumps - 19.5kW, rest of Beckhoff - 11kW, DAQ - 32kW, DAQ extension - 30kW
 - ≤ 10 kW missing (fume cupboard, lights, power bars, webcams, displays)
- Need 110kW of electrical power
- Water cooling 80% of power in 98kW
- Need 80kW of water cooling power
- Expt. Hutch air-conditioning 13.5kW heat load x 2.5
- Need 30kW of air-conditioning

■ Rack space needed

What	SPB	SFX	Tunnel	Optics
Beckhoff	2	1	0,3	0,1
Cooling	1	4	-	-
E-racks	5	4	0,3	0,3



- **How to proceed suggestion:**
 - **TC check through input spreadsheets**
 - **TC decide on safety factors**

Next Steps



- Fix beam port allocation
- Produce room books for the experimental areas
- Further detail
 - hutches
 - media distribution
 - access
- Integrate instrument and infrastructure planning

XHQ: Layout lab floor



Next Steps




19

- Public result presentation by planners (probably) 5 May
 - consistent picture
 - building
 - TGA
 - labs
 - cost
- Go into the next planning phase

Time Schedule



we are here

20




Next Step: “Raumbedarfsantrag” (until 20 Apr 12)

Project Installation Time Schedule



Other important topics



22

- Move into HERA-S for temporary labs has started
 - WP73, WP74, WP75 are the first occupants
 - Instruments will follow
- Had a nice party on 2 March
- Floor in hall will fixed next - then we are done!!!





Things next and things to worry about



- Build up of instrument engineering group:
 - Very, very slow
- Cable and electronics planning
 - we are in the process of hiring
- Refine the installation schedule
 - REMEMBER: First activities in XTDs are only 1 year away
- Get XHQ going
- Agree on a take over of the barracks in Schenefeld