


WP-78

XFEL Project Progress Report (1-2012)

presented by
Max Lederer


Comparison of forecast and achieved progress: Jan. 12 -> Mar. 12



■ Main WP-78 activities scheduled for reporting period:


- **Pump-Probe laser R&D project:** High rep-rate burst-mode pump-probe laser for XFEL.
 - Fibre Front-End:
 - Milestone 1 of delivery-plan reached.
 - Delivery delayed by 3 months.
 - 20kW burst-mode booster amplifier:
 - OEM-type contract started: „20kW, 10Hz burst-mode InnoSlab Yb:YAG booster amplifier“.
 - NOPA:
 - Change of plan: no experiments with Front-End ⇒ start with AMPHOS400.
 - Conceptual design of 4-stage NOPA operating at 4.5MHz, 1MHz and 200kHz.
 - Determined scheme for dispersion management.
 - Stage 1 and 2 of NOPA designed and layouted.
 - System layout of R&D laser:
 - First iteration
 - Special and/or Single-Source Components:
 - CFBGs, CVBG, MLDGs, low jitter seeder, various optics ⇒ now received.
 - Pulse-on-demand ⇒ pre-projects finalised, negotiation phase.
 - Pointing stabilisation ⇒ progress, but still pre-project.
 - Drift stabilisation ⇒ no further progress.

Comparison of forecast and achieved progress: Jan. 12 -> Mar. 12 (contd.)



- **R&D-lab in 49d (shared with Kärtner/CFEL-group):**
 - ➔ Lab accession:
 - Delayed by another 3 months.
 - Procurement finished.
- **General:**
 - ➔ Laser group:
 - 5 members.
 - Hired in March: 1 Sci/Eng and 1 Eng.
 - ➔ Laser Advisory Committee (LAC):
 - Reported to LAC in March.
 - Verdict: LAC is very impressed with world class laser R&D-program.

Reasons for schedule deviations Jan. 12 -> Mar. 12



- Delivery of Fibre Front-End is 3 months late.
 - Redesigning required due to change of CFBG supplier.
 - Rescheduled due to lack of lab 49d.

- Laser-lab 49d is 6 months late.
 - Construction delays.

Activities and milestones scheduled for the next half year




- Equip and access lab 49d in June 2012.
- Take delivery of all-fibre front-end amplifier in June 2012.
 - Verify and review performance.
 - Characterise supercontinuum from various crystals.
- Take delivery of AMPHOS400 booster amplifier in June / July.
 - Verify and review performance.
- NOPA with AMPHOS400.
 - Start building 2-stage NOPA.
- Start sub-projects on the following topics.
 - Pulse-on-Demand
 - beam pointing stabilisation
 - timing drift stabilisation
- Interaction with Instrument Scientists and Control.
 - Start defining requirements and work on solutions for instrument laser areas.
- TW-laser scouting.
 - Installation of 200TW system at CLPU.

	Year	2011				2012				2013				2014				2015				2016			
	Quarter	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Tasks																									
(10) PP-Laser R&D																									
Front-end																									
Burst-mode power booster 20kW																									
NOPA with front-end / Amphos 400																									
NOPA with power booster																									
Pulse-on-Demand																									
Timing, sync, pointing, beam delivery																									
(11) Facility																									
RnD labs																									
Layout XHEXP1 (laser relevant)																									
Hutches planning and realization																									
PP hutch 1, SASE 1																									
TW hutch, SASE 2																									
PP hutch 2, SASE 2																									
PP hutch 3, SASE 3																									
Laser tables																									
Laser safety concept and realisation, interlocks, shutters																									
(20) PP-Laser Production:																									
Detailed laser system layout and design																									
Procurement of PP 1 (SASE 1) plus some parts of all systems																									
Build-up of PP 1 (SASE 1) incl. local sync hutch. Test and char.																									
Procurement of PP 2/3 (SASE 2/3)																									
Build-up of PP 2/3 (SASE 2/3). Test and characterisation.																									
(30) TW-Laser for HED:																									
TW-laser planning																									

■ **Progress-critical for next 6 months:**

- Accession of Lab 49d in June 2012.
- Delivery of Fibre-Front-End in June 2012.
- Delivery 1st stage booster amplifier in June 2012.
- Speedy start of first NOPA experiments.



- Mainly due to delay with R&D-lab, activities till end of 2012 had to be compressed to make up for lost time.
 - There is no room for contingencies.
- Active project controlling at XFEL GmbH is still somewhat lacking.
 - No project controller / manager to drive the project and interact regularly and often with all WPLs across WPG-3:
 - Collect info regarding interfaces, important milestones, problems requiring WP-external action, etc.
 - Consolidate important info from WP-plans in master-plan.
 - Ascertain concerted action on issues concerning different WPs.
 - Uncover and deal with problems due to complexity.