

XFEL Top Level Milestones

From LLRFWiki

ID	Name	Description	Deadline	Date out of PTT	Status	Comment
1	Injector tunnel closed	Technical commissioning of warm injector done. Injector is ready to be cooled down in order to take beam.	30-Jun-2014	01-May-2014	OK	
2	First beam to Injector dump	Beam has been passed through the injector from the gun all the way to the injector dump	30-Sep-2014	14-Jan-2015	delay 3 Mons	Critical Items are: Master Laser Oscillator
3	Linac tunnel closed	Technical commissioning of warm linac done. Linac is ready to be cooled down in order to take beam	30-Jun-2015	11 Dec 2015	delay 6 Mons	Critical Items are: Cryomodules ready for installation, Cryo String Assembly, RF-System commissioning, and the path after installation of the last Cryo-String: Rack-Electronics, Cryo-Transferline.
4	SASE1 Instruments ready for beam	The SASE1 instruments are ready to open the beam shutters	31-Aug-2015	05 Jun 2015	OK	
5	First beam to XSI Dump	Beam has been passed through the linac from injector all the way to the main dump	30-Sep-2015	07 Mar 2016	Delay 6 mons	Additional critical things are: Machine Commissioning.
6	XTD2, XTD4, XTD9, XTD10 closed	Technical commissioning is complete and this machine section is ready to take beam	30 Sep 2015	12 Oct 2015	Delay: 1 mon	

7	Beam to XSDU2	Beam has been passed through the SASE1/3 electron beam line all the way to XSDU2	15 Oct 2015	07 Mar 2016	Delay 6 mons
8	First Lasing SASE1 possible	First SASE1 (SPB & FXE) Photons in XHEXP1 possible	15 Dec 2015	08 Apr 2016	Delay 4 mons
9	XTD1, XTD3,XTD5, XTD6, XTD7, XTD8 closed	Technical commissioning is complete and this machine section is ready to take beam	31 Dec 2015	28 Dec 2015	OK
10	Beam to XSDU1	Beam has been passed through the SASE2 electron beam line all the way to XSDU1	15 Jan 2016	25 Mar 2016	Delay 3 mons
11	SASE3 Instruments ready for beam	The SASE3 instruments are ready to open the beam shutters	31 Jan 2016	20 Nov 2015	OK
12	First Lasing SASE3 possible	First SASE3 (SQS & SCS) Photons in XHEXP1 possible	31 Jan 2016	22 Apr 2016	Delay 4 mons
13	Start Operation	Operation starts when the accelerator complex and SASE1 start operation with a photon beam in SASE1 achieving parameters compatible to the intermediate values of Table 4.1 in the Technical Document 1 attached to the Convention and sufficient equipment installed and commissioned to perform first scientific experiments. The parameters in Table 4.1 are: ■ Wavelength < 0.2 nm	31 Mar 2016	08 Apr 2016	Delay 1 mons

		<ul style="list-style-type: none"> ■ Peak brilliance > 10^{30} Photons/s /mm²/mrad²/0.1%BW ■ Dimension at sample < 1 mm² (FWHM) ■ Positional Stability < 50% of beam size (RMS) ■ Photon Energy Stability < 0.1% ■ Shot-to-shot Intensity Fluctuation < 10 			
14	SASE1 Instruments users operation	First user SASE1 (SPB & FXE) possible	31 Mar 2016	08 Apr 2016	Delay 1 mons
15	SASE2 Instruments ready for beam	The SASE2 instruments are ready open the beam shutters	31 Mar 2016	05 Feb 2016	OK
16	First Lasing SASE2 possible	First SASE2 (MID & HED) Photons in XHEXP1 possible	31 May 2016	06 May 2016	OK
17	SASE3 Instruments user operation	First user experiment at SASE3 (SQS & SCS) possible	30 Apr 2016	22 Apr 2016	OK
18	SASE2 Instruments user operation	First user experiment at SASE2 (MID & HED) possible	31 Jul 2016	06 May 2016	OK
19	Extended beam delivery	Extended beam delivery specification reached with delivery of full number of hours under user operation conditions Dec 2017	-	?	

Retrieved from "http://mskpc14/wiki/index.php/XFEL_Top_Level_Milestones"

- This page was last modified 13:03, 13 August 2012.