

Short update on FEC lab and packaging process status



FEC lab has a clearroom now

PICTURES FROM THE CONSTRUCTION SITE (*STILL*)



Installed: Electricity, LAN, Exhaust tubes

To be installed: Tubing for Compressed air and N₂

Prototype processes ongoing at Pac Tech

DETAILS AND PLANS

Analog ROC wafer to be processed in **April**

- 1 setup wafer
- 1 good one

Sensor wafers (old ingot) to be processed in **April**

- 1 setup wafer
- 5 good wafers

VTT Dummies for 15 μm opening

- 15 wafers currently in process setup
- Process should work beginning of **April**

FEC Lab installations planned to finish in April

AGREED PLANS

Formic acid ventilation

Friday, **April 5th**

Compressor installation

Friday, **April 5th**

Femto installation

Monday to Friday, **April 8th to 12th**

SBB installation

Monday to Friday, **April 22nd to 26th**