

Nr.		Vorgangsname	Dauer	Anfang	Ende	August 2013					September 2013					Oktober 2013					Nove
						3 16	9 22 25	8 31 03	6 09 12	5 18	1 24 27	0 02 05	8 11 14	7 20 23	6 29 02	5 08 11	4 17	0 23 26	9 01 04		
1		Gun	13 Tage	Do 12.09.13	Mo 30.09.13																
2		Aufbau im Tunnel	2 Wochen	Do 12.09.13	Mi 25.09.13																
3		Vortests	3 Tage	Do 26.09.13	Mo 30.09.13																
4		Gunkühlung	50 Tage	Mo 29.07.13	Fr 04.10.13																
5		Installation	7 Wochen	Mo 29.07.13	Fr 13.09.13																
6		Steuerung	2 Wochen	Mo 16.09.13	Fr 27.09.13																
7		Inbetriebnahme	1 Woche	Mo 30.09.13	Fr 04.10.13																
8		Magnetnetzgeräte	42 Tage	Do 01.08.13	Fr 27.09.13																
9		Aufbau	1 Monat	Do 01.08.13	Mi 28.08.13																
10		Magnetverkabelung	2 Wochen	Do 29.08.13	Mi 11.09.13																
11		Ansteuerung	2 Wochen	Do 29.08.13	Mi 11.09.13																
12		FernErdung	2 Wochen	Do 29.08.13	Mi 11.09.13																
13		Tests	2 Tage	Do 26.09.13	Fr 27.09.13																
14		HF	60 Tage	Mo 01.07.13	Fr 20.09.13																
15		Hohlleiter	60 Tage	Mo 01.07.13	Fr 20.09.13																
16		Montage	11 Wochen	Mo 01.07.13	Fr 13.09.13																
17		Test	1 Woche	Mo 16.09.13	Fr 20.09.13																
18		Klystron	16 Tage	Di 20.08.13	Di 10.09.13																
19		Einbau 5UG	1 Tag	Di 20.08.13	Di 20.08.13																
20		Anschluss	3 Wochen	Mi 21.08.13	Di 10.09.13																
21		Trafo	19 Tage	Fr 16.08.13	Mi 11.09.13																
22		Einbau 5UG	1 Tag	Fr 16.08.13	Fr 16.08.13																
23		Anschluss	3 Wochen	Do 22.08.13	Mi 11.09.13																
24		Racks 5UG	15 Tage	Mo 26.08.13	Fr 13.09.13																
25		Aufbau	5 Tage	Mo 26.08.13	Fr 30.08.13																
26		Verkabelung	2 Wochen	Mo 02.09.13	Fr 13.09.13																
27		Senderstromanschluss	1 Woche	Mo 09.09.13	Fr 13.09.13																
28		Doppelbodenmontage	2 Wochen	Do 05.09.13	Mi 18.09.13																
29		Vakuum	15 Tage	Mo 02.09.13	Fr 20.09.13																
30		PS Installation UG4/13	2 Wochen	Mo 02.09.13	Fr 13.09.13																
31		Verkabelung	1 Woche	Mo 16.09.13	Fr 20.09.13																
32		Maschinen Interlock	13 Tage	Do 05.09.13	Mo 23.09.13																
33		Installation	1 Woche	Do 05.09.13	Mi 11.09.13																
34		Wasserdurchfluss	1 Woche	Do 12.09.13	Mi 18.09.13																
35		e-/Licht	1 Woche	Do 12.09.13	Mi 18.09.13																
36		Refl. Power	1 Woche	Do 12.09.13	Mi 18.09.13																
37		Verkabelung	3 Tage	Do 19.09.13	Mo 23.09.13																
38		Personen Interlock	20 Tage	Mo 02.09.13	Fr 27.09.13																
39		GitterTüren	2 Tage	Mi 04.09.13	Do 05.09.13																
40		Stahltüren	2 Tage	Mi 11.09.13	Do 12.09.13																
41		Elektronik	2 Wochen	Mo 02.09.13	Fr 13.09.13																
42		Notaus	2 Wochen	Mo 02.09.13	Fr 13.09.13																
43		Warneinrichtungen	2 Wochen	Mo 02.09.13	Fr 13.09.13																
44		Verkabelung	3 Wochen	Mo 02.09.13	Fr 20.09.13																
45		Interlocktest	4 Tage	Mo 23.09.13	Do 26.09.13																
46		TÜVTermin	1 Tag	Fr 27.09.13	Fr 27.09.13																
47		XTIN	24 Tage	Di 27.08.13	Fr 27.09.13																
48		XTIN reinigen	1 Tag	Di 27.08.13	Di 27.08.13																
49		Boden beschichten	2 Tage	Do 05.09.13	Fr 06.09.13																
50		Markierung f. Gun anbringen	1 Tag	Mo 09.09.13	Mo 09.09.13																
51		Löcher bohren Gun	1 Tag	Di 10.09.13	Di 10.09.13																
52		Dump hinter Gun aufbauen	3 Tage	Mi 18.09.13	Fr 20.09.13																
53		Betontür einsetzen	2 Tage	Do 26.09.13	Fr 27.09.13																
54		Absperrgitter montieren	1 Woche	Mo 23.09.13	Fr 27.09.13																
55		Böden Medienschächte sichern	1 Woche	Mo 23.09.13	Fr 27.09.13																
56		MS-XSIN Klappen entfernen/Geländer	2 Tage	Mo 23.09.13	Di 24.09.13																
57		Öffnungen XTIN zustapeln	2 Tage	Mo 16.09.13	Di 17.09.13																
58		Öffnung XTIN-Gunkühlung vergießen	1 Woche	Mo 16.09.13	Fr 20.09.13																
59		Timing	10 Tage	Mo 09.09.13	Fr 20.09.13																
60		Aufbau Racks	1 Woche	Mo 09.09.13	Fr 13.09.13																
61		Verkabelung	1 Woche	Mo 16.09.13	Fr 20.09.13																
62		Software	20 Tage	Mo 02.09.13	Fr 27.09.13																
63		Magnetnetzgeräte	1 Monat	Mo 02.09.13	Fr 27.09.13																
64		Vakuum	1 Monat	Mo 02.09.13	Fr 27.09.13																
65		HF	1 Monat	Mo 02.09.13	Fr 27.09.13																
66		Wasser	1 Monat	Mo 02.09.13	Fr 27.09.13																
67		Masch.Interlock	1 Monat	Mo 02.09.13	Fr 27.09.13																
68		Pers. Interlock Status	1 Monat	Mo 02.09.13	Fr 27.09.13																
69		ZZ-Bedienung	1 Monat	Mo 02.09.13	Fr 27.09.13																
70		Infrastruktur	11 Tage	Mi 04.09.13	Mi 18.09.13																
71		UG2/12 (MKK) Baustromeinspeisung	1 Tag	UG 16.09.13	Mo 16.09.13																
72		UG3/10 (MHF-p)	8 Tage	Mi 04.09.13	Fr 13.09.13																
73		Wasserverteiler montieren	1 Woche	Mo 09.09.13	Fr 13.09.13																
74		UV -Rack Verkabelung	1 Woche	Mi 04.09.13	Di 10.09.13																
75		Start Klimabetrieb	0 Tage	Mo 09.09.13	Mo 09.09.13																
76		Netzwerkanschluss	1 Woche	Mo 09.09.13	Fr 13.09.13																
77		UG3/22 (MPS)	5 Tage	Mo 09.09.13	Fr 13.09.13																
78		E-Verkabelung	1 Woche	Mo 09.09.13	Fr 13.09.13																
79		Netzwerkanschluss	1 Woche	Mo 09.09.13	Fr 13.09.13																
80		UG4/13 (MVS)	5 Tage	Do 12.09.13	Mi 18.09.13																
81		E-Verkabelung	1 Woche	Do 12.09.13	Mi 18.09.13																
82		Netzwerkanschluss	1 Woche	Do 12.09.13	Mi 18.09.13																
83		UG5/11(MO,Timing)	5 Tage	Do 12.09.13	Mi 18.09.13																
84		E-Verkabelung	1 Woche	Do 12.09.13	Mi 18.09.13																
85		Netzwerkanschluss	1 Woche	Do 12.09.13	Mi 18.09.13					</											