


European XFEL Project

R. Brinkmann, DESY
For the XFEL Team



Introduction




Oct 2002 : XFEL supplement to TESLA TDR → Feb 2003 approval by German government to realize the XFEL as European project with at least 40% funding contributions from partners → **intense preparation work on technical design, industrialization of components, evaluation of cost/schedule, international project organization**

July 2006: completion of XFEL TDR, submitted to and approved by International Steering Committee → **986M€/y2005 construction cost (+preparation & commissioning cost), negotiations of funding contributions continuing**

June 5, 2007: Official project start announced on basis of initially de-scoped start version at 850M€/y2005 construction cost → **launch tender process for civil construction, finalization of legal documents & prep of XFEL GmbH foundation, negotiations of in-kind contributions**



The FLASH VUV-FEL facility at DESY




→ 6 accelerator modules routinely in operation; design beam energy & photon wavelength (6.5 nm) reached Oct. 2007

→ Pilot facility regarding practically all aspects (accelerator technology, beam physics, FEL process, user operation) of the XFEL




Status of financial commitments to European XFEL project

Includes ~90 M€ project preparation phase & commissioning costs



Overall layout of the European XFEL

← 3.4km →




XFEL site in Hamburg/Schenefeld



... after construction (*computer simulation*)

Civil construction tender process
ongoing – place orders autumn 2008

Building Phase 1





Properties of XFEL radiation

X-ray FEL radiation (0.2 - 12.4 keV)


- ultrashort pulse duration <100 fs (rms)
- extreme pulse intensities 10^{12} - 10^{14} ph
- coherent radiation $\times 10^9$
- average brilliance $\times 10^4$

Spontaneous radiation (20-100 keV)

- ultrashort pulse duration <100 fs (rms)
- high brilliance



Beam lines in start version



Additional initial cost saving by shortening
s.c. linac 20 → 17.5 GeV

→ *Photon wavelengths below 0.1 nm design
value require linac gradient above 23.6 MV/
m design value*

Selection of first instruments


Hard X-rays

Soft X-rays

Instrument	Brief description of the instrument
SPB	Ultrafast Coherent Diffraction Imaging of Single Particles, Clusters, and Biomolecules – Structure determination of single particles: atomic clusters, bio-molecules, virus particles, cells.
MID	Materials Imaging & Dynamics – Structure determination of nano- devices and dynamics at the nanoscale.
FDE	Femtosecond Diffraction Experiments – Time-resolved investigations of the dynamics of solids, liquids, gases
HED	High Energy Density Matter – Investigation of matter under extreme conditions using hard x-ray FEL radiation, e.g. probing dense plasmas.
SQS	Small Quantum Systems – Investigation of atoms, ions, molecules and clusters in intense fields and non-linear phenomena.
SCS	Soft x-ray Coherent Scattering – Structure and dynamics of nano-systems and of non-reproducible biological objects using soft X-rays.

Distribution of first instruments


Source	Photon beam line characteristics
SASE 1	FEL radiation ~12 keV High coherence Spontaneous radiation (3 , 5 harmonics)
SASE 2	FEL radiation 3-12 keV High time-resolution Spontaneous radiation (3 , 5 harmonics)
SASE 3	FEL radiation 0.25 – 3 keV; High flux FEL radiation 0.25 – 3 keV; High resolution



Photon beam systems developments


- Undulators: prototyping ongoing (synergy with PETRA-III), studies of mech. Tolerances, temperature stabilization, ...
- Photon diagnostics: conceptual design & tests of beam diagnostics, photon beam based alignment for undulator sections, ...
- Investigations of photon beam transport systems
- 2D-Detectors: major challenge e-beam time structure, R&D program launched in two consortia (HPAD, LPD), 3 under discussion (DEPFET)
- DAQ work package recently established & active

XFEL Company & Accelerator Consortium



Accelerator in-kind contributions (*total value ~500 M€*)

Figures will change in detail – negotiations ongoing!



Many institutes from TESLA collaboration & new partners

R. Brinkmann
M. Altarelli, K. Witte

WPG-1: LINAC	WPG-2: Accelerator Sub-Systems	WPG-4: Control and Operation	WPG-5: Infrastructure	WPG-3: Photon Beam Systems	WPG-6: Sites and Buildings
WP-01* RF System	WP-12* Warm Magnets	WP-28* Accelerator Control System	WP-10* AMTF	WP-71 Undulators	WP-73 X-Ray Optics & Beam Transport
WP-02* Low Level RF	WP-14* Injector	WP-29* Operability & Reliability	WP-13* Cryogenics	WP-72 FEL Concepts	WP-78 Optical Lasers
WP-03* Accelerator Modules	WP-15* Bunch Compression	WP-35 Radiation Safety	WP-32* Survey & Alignment	WP-74 X-Ray Diagnostics	WP-81 Scient. Instrument FDE
WP-04* S.C. Cavities	WP-16* Lattice	WP-36 General Safety	WP-33* Tunnel Installation	WP-75 Detector Development	WP-82 Scient. Instrument HED
WP-05* Power Couplers	WP-17* Standard e-Beam Diagnostics	WP-38 Personnel Interlock	WP-34* Utilities	WP-76 DAQ & Control Systems	WP-83 Scient. Instrument MID
WP-06* HOM Couplers	WP-18* Special e-Beam Diagnostics	WP-39* EMC	WP-40* Information & Process Support	WP-79 Sample Environment	WP-84 Scient. Instrument SPB
WP-07* Frequency Tuners	WP-19* Warm Vacuum			WP-85 Scient. Instrument SQS	
WP-08* Cold Vacuum	WP-20* Beam Dumps			WP-86 Scient. Instrument SCS	
WP-09* Cavity String Assembly					
WP-1* Cold Magnets					
WP-46* 3.9 GHz System					

WP Cold Linac Coordinator, H. Weise

WP Machine Layout Coordinators, W. Decking/T. Limberg

WP Technical Coordinator, T. Hott

WP Scientific Director S. Molodtsov

WP Scientific Director A. Schwarz

WP Scientific Director T. Tschentscher

* Work Packages, which are covered by the Accelerator Construction Consortium

Accelerator complex


**100 accelerator
modules**




**800 1.3 GHz cavities
 $g=23.6$ MV/m**



**25 RF stations
 $P=5.2$ MW**



Cavity Fabrication





Half cells are produced by **deep drawing**.

Annealing is next to achieve complete re-crystallisation.

Dumb bells are formed by **electron beam welding**.

RF measurements support visual **inspection**.




After proper **cleaning** eight dumb bells and two end group sections are assembled in a precise fixture.

All **equator welds** can be done in one production step.


Engineering Data Management Systems (EDMS) is used for the **documentation of the cavity fabrication process**.

Cavity Preparation (Electrolytical Polishing)




Electro-polishing (EP) instead of the standard chemical polishing (BCP) eliminates grain boundary steps.

Gradients above 40 MV/m at Q values above 10^{10} have been achieved.




Cavity preparation cont'd




- Industrialization of EP ongoing: 10 cavities received from each of two companies

Cavities since Jan 2006, 1st test



Q_0 vs gradient: best results with final ep



Cavity string & module assembly




Using experience gained at DESY and results of industrial studies, the assembly facility for all 100 XFEL modules will be set up at the CEA-Saclay site



Assembly facility at CEA/Saclay – industrial study near completion

*RF coupler
processing
facility under
preparation at
LAL/Orsay*



Operation of CMTB at DESY *(cryo module test bench)*

- Four modules tested on CMTB → 3 installed @FLASH, 1 in 2009
- Positive experience for later series tests:
 - Fast conditioning of RF-power coupler
 - little additional conditioning in FLASH linac necessary
- Good performance of the modules → **design beam energy reached in FLASH**
- “crash test” of fault conditions (using old module M3* from FLASH)



M3* “crash test” – worst case vacuum faults

Venting system beam-pipe-vac DN 100




Venting system Iso.-vac DN 100




After recovery from iso-vac “accident”,
module could be operated with
unchanged performance (16 – 20 MV/m)

Pressure front in beam-vac takes
~4s(!) through module length


Cav.-Vak-Fluten 8.5.08



Fast coupler processing (in CHECHIA → in M6,7,8)




Module performance in FLASH linac




At present in operation @
FLASH

Module #8 test results



New pre-adjusted waveguide system tested at FLASH/ACC6

Power distribution and phase distribution for the individual cavities almost perfect




Initial phase
distribution

Waveguide distribution ACC6

4.0 dB
(3.0)

3.0 dB
(4.77)

4.8 dB
(6.0)



RF system – hor. Klystron



Toshiba E3736H at test stand in August 2007 at Toshiba in Nasu, Japan

Prototypes from two more manufacturers in near future

Test Results (Toshiba)		(design)
Peak Output Power at 117kV (MW)	10.3	(10)
Efficiency (%)	~67	(65)
Beam Pulse Length (ms)	1.7	
RF Pulse length (ms)	1.5	(1.5)
Repetition Rate (pps)	10	(10)
Saturation Gain (dB)	50	

- Factory Acceptance Test in Nasu successfull on August 22/23, 2007
- Klystron arrived at DESY on 18th Sept.
- Site Acceptance Test at DESY

Modulator prototyping




Test stand @ DESY-Zeuthen

Prototype from 1st of two
companies recently arrived –
test program started



Pulse cable test in FLASH



→ No perturbation of FLASH operation due to EMI from pulse cables

Tunnel mock-up completed and installations ongoing



Injector R&D - PITZ

August 2007:

$$\epsilon_{x,n} = 1.25 \pm 0.19 \text{ mm mrad}$$


$$\epsilon_{y,n} = 1.27 \pm 0.18 \text{ mm mrad}$$

@1nC

for 100 % RMS emittance !

With 10% charge cut:


$$\epsilon_{x,y,n} \approx 0.9 \text{ mm mrad}$$




XFEL design values is 0.9 mm mrad from the gun and 1.4 mm mrad in the undulators for FEL saturation at 0.1nm wavelength

Further improvement of projected emittance with laser upgrade

Reduced dark current with new CO₂ cleaned gun 4.2




Bunch compressor & diagnostics stations



Extensive S2E studies of beam dynamics


→ Slice emittance at undulators < 1 mm*mrad

3rd harmonic RF-system → FLASH



Will gain invaluable experience for XFEL!


- Complete cryomodule delivered by FNAL
- Installation after ACC1 scheduled for 2009



- module with four nine cell cavities
- fits type 2 TESLA module
- XFEL will use three 6m modules/8 cavities (DESY & INFN coop.)


Beam distribution

Different beam time structure to different experiments – concept using kicker devices permits large flexibility without having to change the (preferably homogenous) bunch train structure in the linac



**Fast intra-train feedback system
(DESY & PSI cooperation)**

Schedule (as of July 2007)



Estimated delay ~ 10 months (tender process
underground construction)

The end