




Installation of Undulator Systems


J. Pflüger, WP71



Each Undulator System is built up in three steps:

1. The complete Pre-assembly of the Intersection Units by the MEA4 workshop
2. The installation of the undulator systems in the tunnel:
Dirty part: Installation of pillars, floor mounts, supports
Clean part: Installation of Intersection Units and vacuum chamber.
3. Installation (Roll In) of the Undulator Segments and subsequent Commissioning







1.) Assembly of Intersection Units


SASE2 Type Intersection

5







1. The Support Base Plate is equipped with
 - the parts needed for the turnbuckle adjustor (Bed Plates, actuators etc)
 - the alignment fiducials
2. The BPM is mounted by or with assistance of WP17
3. The first part of the vacuum system, Ion-Getter-Pump, Angle Valve and Absorber are inserted either by or through assistance of WP19. The vacuum to the BPM is connected.
4. Quadrupole Mover is mounted by MEA4 / WP71 / CIEMAT details tbd.
5. The Phase Shifter is mounted by MEA4 / WP71
6. The BLM is mounted by or with assistance of WP17
7. The Quadrupole is mounted by MEA4. The vacuum chamber is NOT yet inserted. This is postponed until the installation in the tunnels.
8. Wrap in protective plastic foil and keep covered




9. Alignment and survey: includes two steps:
 1. the transfer measurement of the survey fiducials including those on the BPMs
 2. Initialization measurement of the position of Quadrupole Mover axes: The LVDT reading at the nominal beam position is determined and protocolled.
 3. QM must be moveable. There must be a readout of the LVDT
10. Transport / locking belts to secure the Quadrupole on the Mover need to be applied.
11. The support base plate is wrapped in protective plastic foil
12. These steps are the same irrespective whether a SASE1/3 or SASE2 support base is assembled.
13. After these steps are done all components are pre-assembled on the support base plate, which is now ready for further installation.
Until the items are needed for installation intermediate suitable buffer storage space is required. (WP71)





- Workshop area minimum 50-70 m² (better 100-150m²)
'clean': "Non magnetic dust" area, needed. Can be separated by a plastic foil tent.
- No heavy crane needed
Loads: Base plate $\approx$ 150kg fork lift; Phase Shifter $\approx$ 200kg roller crane sufficient
- Final Survey and Alignment / Transfer Measurements. Needs to be organized with MEA.
Where it can be done?
- Special Requirements:
 - Intersection Units are sensitive Items. QMs with mounted Quadrupoles require sensitive transport with $< 0.5g$.
 - Transportation locking of Quadrupole on the Mover required.
 - Cleanliness
Plastic covers, protective plastic foils, hoods etc. for transport and intermediate storage.
- Buffer storage space needed:
for 3 – 6 months starting August 2014: 100-200m² · Space at DESY minimizes transport



- March 2014: Components Readiness Review
- Start 17.6.2014: Assembly of first batch of 35 Intersections
Duration: 2.5 Months
- Start 26.8.2014: Second batch Duration 2.5 Months
- Start 11.12.14: Third Batch; Duration 2.5 Months





The End