

Short update on FEC lab and packaging process status



Femto FC Bonder installed and accepted

PICTURE OF FEC BONDING MACHINE INSIDE THE CLEANROOM



Installed: Femto Flip-Chip Bonder at FEC lab
Commissioning in progress

FEC Lab installations

AGREED PLANS

Formic acid ventilation
Friday, **April 5th**

finished

Compressor installation
Friday, **April 5th**

finished

Femto installation
Monday to Friday, **April 8th to 12th**

finished

SBB installation
Monday to Friday, **April 22nd to 26th**

delayed

SB2 Jet installation plans

Delivered today




To be installed next week

Training and acceptance until May 17th

Preacceptance of SB2 machine finished

PICTURES OF THE FEC MACHINE AT PAC TECH



- Placement speed > 5 Hz achieved
- Average speed per 4160 bumps incl. cleaning etc.: 3.5 to 4 Hz achieved

Prototype processes ongoing at Pac Tech

DETAILS AND PLANS

Analog ROC wafer to be processed in **April** ← Delayed (no offer yet)

- 1 setup wafer
- 1 good one

Sensor wafers (old ingot) to be processed in **April** ← Delayed but in process

- 1 setup wafer
- 5 good wafers

VTT Dummies for 15 μm opening


- 15 wafers currently in process setup
- Process should work beginning of **April**

← Setup completed, wafers in process


Electroless plating of 15 μm openings works fine and better than expected

electroless UBM & solder jetting

Step 1: UBM Process



Step 2: Jetting Process



Bump Bonding plan at DESY

