


First operation of the Gun at XFEL ... and the next steps


F.Brinker for the XFEL collaboration



Injector Tunnel (one year ago)



First operation of an accelerator at XFEL started December 2013




To make this happen a huge amount of work had to be done


After finalizing the construction work the infrastructure had to be installed in the complete injector building:

- Light
- Electric power
- Cooling water
- Air conditioning
- IT network
- Fire safety
- ... things I forgot

We did the gun test during 4 weeks in December and learned a lot about the different systems involved



- the operation of the high power RF including modulator, transformer, klystron waveguides
- the gun with cathode, solenoids, vacuum system, input coupler and window
- the temperature regulation system
- the low level RF system
- the timing system the machine protection system
- the personal interlock system
- control system hard- and software





The 2 injectors and the main linac have to be independent

-> Separate regions are needed for the injectors, the main linac, the media shafts and the labyrinths



IL-regions needed for the gun test


Concrete shielding door







3 hot water reservoirs





Arrival of the pulse transformers







and klystrons



Waveguides – the power is distributed over 4 waveguides and recombined before the gun




From model ...






Gun conditioned at DESY-Zeuthen with up to 6MW
Intentionally limited to this value to avoid risk of failures (RF-window)

Operational experiences – Thanks a lot for the good preparation !



- Magnet power supplies : used for solenoids , OK
- Cooling water : OK, minor water temperature issues during the first days at pulse transformer (power too low)
- Modulator : OK beside a single server failure
- Pulse transformer, Klystron : OK
- Waveguides, circulators directional couplers ... : OK
- Personal interlock : OK, no failures – operation without temporary access
- Timing : OK – some reboots necessary (unstable power ?)
- LLRF : (no feedbacks used) no failures but some measurements need further checks
- Machine protection : OK, no failures observed
- Gun cooling : OK – works very stable under steady state or ramping conditions. Further improvements needed (and foreseen) for fast power changes like trips.
- Control system : OK – operation completely from BKR (control room bldg. 30), no high level applications yet

- Gun has been conditioned at Zeuthen to 6MW – no “Gun” interlocks observed (no vacuum break out or reflected power ILs)




RF Run from 9th to 23rd of Dec.

Development of pulse energy over time


■ Goal :

$$6.5\text{MW} \cdot 650\mu\text{s} = 4.2 \text{ kJ}$$




So, what limited the power / pulse length ?

→ Interlocks only from light sensors at RF window




Interlocks Gun Test Dec 23rd






- Signal from photodiode on air side (Spark) increases slowly with pulse energy
- Photomultipliers on vacuum side detect only high spikes together with spark det.
- One exception only after 6:10, Dec 23rd for about 1h with light on vacuum side



Hint to problems with RF spring:




- Strong vacuum activity behind the cathode – no activity seen within the gun
 - Same behavior when changing the magnetic field. Ramping up the solenoids with RF-power without any problems – beside pressure increase in the cathode chamber
 - No interlocks !
-
- After the test the gun was opened to examine the cathode holder
 - The holder is a new design after damages have been observed at the gun backplane at FLASH

Massive damages of Cathode spring after operation







- The gun 4.4 has been opened after operation at Zeuthen last week
- Cathode spring in much better condition
- No melting
- Nevertheless 3 broken fingers



- Improvement of surfaces (test in Zeuthen starts now):
 - Cathode holder have been gold plated
 - Spring has been rhodium and gold coated
 - Cathode plugs have been electro polished
- In parallel : modification of the geometry
 - A different spring geometry (“watchband design” used at FLASH) is in preparation for this autumn







- The light emission seen at the window is a hint for RF-induced discharges
- These can be reduced by ultra high vacuum in the waveguides, fillings of SF6 or increasing the air pressure
 - SF6 is practically excluded due to safety reasons
 - For UHV operation waveguide components like in-vacuum T-combiner and directional couplers are needed – these are presently under tests at Zeuthen
 - At XFEL the waveguides will be prepared for higher air pressure of up to 3 bar for the next run


- Add dispersive arm and diagnostics to the gun
- Major part of the warm beamline
- Injector dump
- Cryo installations for injector
- Laser system

Installation of Cryo transfer lines



Installation of Cryo-Module supports





- Charge
 - Toroid
 - Dark current monitor
 - Faraday Cup
 - Integrated Faraday Cup
- Position
 - BPM
- Beam shape
 - Screens
- Energy
 - Spectrometer magnet
 - Screen






UV-Laser (MBI) installation in UG5 started, beamline design ready

27





XFEL UV laser beamline concept (FS-LA)







- Charge
 - Toroid:
 - DCM:
- Position
 - BPMC/R:
 - BPMA:
 - BPMF:
- Beam Shape
 - OTRL:
 - Mover + Screen:
 - Chamber: to be delivered by Uni Upsala
 - Loss monitors:
 - BLM:
- TDS will come later in 2014




- Charge
 - Toroid:
- Position
 - BPMA:
 - BPMD:
- Beamshape
 - OTRC:
 - OTRD:
- Losses
 - Loss monitors


Fast Kicker allow the selection of bunches for diagnostics



Laser Heater system with undulator and infrared Laser



- **OS1**
- **Diagnostics after undulator**
- **Online Monitoring**
 - Power
 - Position Sensitive Det. (PSD)
 - photon beam size (camera)
 - Timing (photo diodes)





■ **OS0**

- Telescope
- photon waist size and position
- 4D laser stabilisation system
- **2 Attenuation systems**


Magnets are in house and RFI Girder pre-installation started






Schedule for the next steps

33



Longer perspective until mid of 2015



Thank You !