





# Status XFEL

Hans Weise



**TESLA Technology Collaboration Meeting  
New Delhi, October 20<sup>th</sup> – 23<sup>th</sup>, 2008**

# Introduction / History



Oct 2002: XFEL supplement to TESLA TDR → Feb 2003 approval by German government to realize the XFEL as European project with at least 40% funding contributions from partners → *intense preparation work on technical design, industrialization of components, evaluation of cost/schedule, international project organization*


July 2006: completion of XFEL TDR, submitted to and approved by International Steering Committee → *986M€/y2005 construction cost (+preparation & commissioning cost), negotiations of funding contributions continuing*

June 5, 2007: Official project start announced on basis of initially de-scoped start version at 850M€/y2005 construction cost → *launch tender process for civil construction, finalization of legal documents & prep of XFEL GmbH foundation, negotiations of in-kind contributions*



# Overall layout of the European XFEL

← 3.4km →




# XFEL site in Hamburg/Schenefeld



## ... after construction (*computer simulation*)

Civil construction tender process  
ongoing – place orders autumn 2008

Building Phase 1





# Properties of XFEL radiation

X-ray FEL radiation (0.2 - 12.4 keV)


- ultrashort pulse duration <math><100\text{ fs (rms)}</math>
- extreme pulse intensities <math>10^{12}\text{-}10^{14}\text{ ph}</math>
- coherent radiation <math>\times 10^9</math>
- average brilliance <math>\times 10^4</math>

Spontaneous radiation (20-100 keV)

- ultrashort pulse duration <math><100\text{ fs (rms)}</math>
- high brilliance



# Beam lines in start version



three photon beamlines

superconducting linac: 17.5 GeV

→ Photon wavelengths below 0.1 nm design value require a linac gradient above 23.6 MV/m (design value)


# Selection of first instruments was made

Hard X-rays  
Soft X-rays

Instrument	Brief description of the instrument
<b>SPB</b>	Ultrafast Coherent Diffraction Imaging of <b>S</b> ingle <b>P</b> articles, Clusters, and <b>B</b> iomolecules – <b>Structure determination of single particles: atomic clusters, bio-molecules, virus particles, cells.</b>
<b>MID</b>	<b>M</b> aterials <b>I</b> maging & <b>D</b> ynamics – <b>Structure determination of nano- devices and dynamics at the nanoscale.</b>
<b>FDE</b>	<b>F</b> emtosecond <b>D</b> iffraction <b>E</b> xperiments – <b>Time-resolved investigations of the dynamics of solids, liquids, gases</b>
<b>HED</b>	<b>H</b> igh <b>E</b> nergy <b>D</b> ensity <b>M</b> atter – <b>Investigation of matter under extreme conditions using hard x-ray FEL radiation, e.g. probing dense plasmas.</b>
<b>SQS</b>	<b>S</b> mall <b>Q</b> uantum <b>S</b> ystems – <b>Investigation of atoms, ions, molecules and clusters in intense fields and non-linear phenomena.</b>
<b>SCS</b>	<b>S</b> oft x-ray <b>C</b> oherent <b>S</b> cattering – <b>Structure and dynamics of nano-systems and of non-reproducible biological objects using soft X-rays.</b>

# Distribution of first instruments



Source	Photon beam line characteristics
<b>SASE 1</b>	FEL radiation ~12 keV High coherence Spontaneous radiation (3 <sup>rd</sup> , 5 <sup>th</sup> harmonics)
<b>SASE 2</b>	FEL radiation 3-12 keV High time-resolution Spontaneous radiation (3 <sup>rd</sup> , 5 <sup>th</sup> harmonics)
<b>SASE 3</b>	FEL radiation 0.25 – 3 keV; High flux
	FEL radiation 0.25 – 3 keV; High resolution




# FLASH – Free-Electron Laser in Hamburg




<b>Wavelength (fundamental)</b>	<b>47 – 6.5 nm</b>	<b>(tunable!!!)</b>
<b>FEL range (harmonics)</b>	<b>→ 2.7 nm</b>	
Average energy per pulse	up to 100	μJ
Maximum energy per pulse	200	μJ
Radiation pulse duration	10 – 50	fs
Peak power (calc. from average)	~ 3 – 4	GW
<b>Spectral width (FWHM)</b>	<b>0.5 – 1 %</b>	
Angular divergence (FWHM)	160	μrad
<b>Peak brilliance (calc. from max)</b>	<b>5-10×10<sup>29</sup></b>	<b>ph/s/mrad<sup>2</sup>/mm<sup>2</sup>/(0.1% bw)</b>



$\langle E \rangle = 70 \mu\text{J}$



# The FLASH VUV-FEL facility at DESY



→ **6 accelerator modules** routinely in operation; design beam energy & photon wavelength (6.5 nm) since Oct. 2007

→ **pilot facility** regarding practically all aspects (accelerator technology, beam physics, FEL process, user operation) of the XFEL



# FLASH and XFEL



## Time to explore the femtosecond dynamics of nature

- *Ever seen the machinery of **a living cell at work** at atomic resolution?*
- *Observed how **molecules change shape in femtoseconds** during chemical or biochemical reactions?*
- *Watched a drug **molecule** enter a protein receptor **in real time**?*

*Soon X-ray free-electron lasers will enable us to probe ultra fast physical, chemical and biochemical processes at atomic resolution, opening new frontiers for science and technology.*

*At long last we may see, and not just model, how molecular machines really work.*

# FLASH References





Operation of a free-electron laser from the extreme ultraviolet to the water window

nature [photonics](http://www.nature.com/naturephotonics) | VOL 1 | JUNE 2007 | [www.nature.com/naturephotonics](http://www.nature.com/naturephotonics)

©2007 Nature Publishing Group

<http://flash.desy.de/>

# Experiments with the FEL Beam



about 30 publications already,  
many more to come

11 PRL

6 APL

1 Nature,




1 Nature Physics

4 Nature Photonics

...


See, e.g.,

<http://hasylab.desy.de/facilities/flash/publications>



# Accelerator complex & TESLA Technology


100 accelerator modules




800 accelerating cavities  
1.3 GHz / 23.6 MV/m



25 RF stations  
5.2 MW each



# XFEL cavity fabrication





Half cells are produced by **deep drawing**.

**Annealing** is next to achieve complete re-crystallisation.

Dumb bells are formed by **electron beam welding**.


RF measurements support visual **inspection**.



After proper **cleaning** eight dumb bells and two end group sections are assembled in a precise fixture.

All **equator welds** can be done in one production step.

Engineering Data Management Systems (EDMS) is used for the **documentation of the cavity fabrication process**.



# XFEL cavity preparation test cycle

Proposal for minimum cost: One RF Test @ 2K only

Minimum manipulations on CV after 2K test (ready for module assembly)

## Final EP:

**Tuning**

**Final EP (40  $\mu\text{m}$ )**

**HPR**

**Installation of FMS**

**TI-cone rings welding**

**FM control/ tuning**

**Tank welding**

**Removal of FMS**

**Installation of probes**

*(HOM /Pick Up)*

*HQ Antenna (Fixed coupling)*

**HPR**

**120 C bake**

Acceptance test @ 2K

Ready for module

## Flash BCP:

**Tuning**

**Installation of FMS**

**TI-cone rings welding**

**FM control/ tuning**

**Tank welding**

**Removal of FMS**

**Flash BCP (10  $\mu\text{m}$ )**

**Installation of probes**

*HOM /Pick Up*

*HQ Antenna (Fixed coupling)*

**HPR**


**120 C bake**

Acceptance test @ 2K


Ready for module

\*\* FMS= field profile measurement system

# Cavity preparation at DESY




# Cavity preparation cont'd




- Industrialization of EP ongoing: 10 cavities received from each of two companies
- **Decision on final treatment before end of 2008**
- If final EP then large overlap with ILC interest

# Cavities since Jan 2006, 1<sup>st</sup> test



# Cavities since Jan 2006, 1<sup>st</sup> test




*more on cavity results later this morning  
and in WG 3  
by Detlef Reschke*

# Large Grain Cavities

Results of the DESY / W.C. Heraeus Collaboration on large grain material

- **Positive experience**  
several large grain ingots were produced  
large grain crystals are growing in axial direction
- **Disappointing**  
transition phase from start crystal to continuously growing crystal is critical  
quite a few of the well prepared start crystals were destroyed



different start crystals produced by W.C. Heraeus




the goal and the problem

not a stable process

no reproducible growth of the required 150 mm diameter central grain

→ **the XFEL unfortunately can no longer support this interesting program**

## HAZEMEMA (machine RF measurement of dumb bells etc.)



- prototype has been tested at ACCEL and ZANON during fabrication of last 30 cavities
- some improvements in design were done
- main parts for two equipments are ordered
- final assembly to be done at DESY
- ready end of 2008

Equipments for RF measurement of half cells, dumb bells and end groups


# Niobium Scanning



DESY eddy current apparatus

- Niobium for the pre-series (ca. 30 cavities) will be scanned on the existing prototype equipment at DESY
- equipment will be renovated for that purpose
- order of a new equipment is not critical in time and will be shifted to 2009

# Niobium Scanning



actually existing tuning machine at DESY

- 4 tuners are going to be built in collaboration with FNAL and KEK, two of them for XFEL
- final assembly and commissioning as well as certification at DESY
- main parts are ordered
- project should be completed in Q2 2009

# Cavity string & module assembly




Using experience gained at DESY and results of industrial studies, the assembly facility for all 100 XFEL modules will be set up at the CEA-Saclay site.


CEA (IRFU), CIEMAT, DESY, INFN-Milano, LAL Orsay, Swierk take the responsibility for the cold linac.



# Assembly facility at CEA Saclay – industrial study near completion



**RF coupler processing facility under preparation at LAL Orsay**



- More during this TTC meeting / WG2**
- Assembly plan for XFEL cryomodule
  - Assembly infrastructure as Saclay
  - Industrialization of XFEL couplers

**Corinne Liguoro (Thales)**  
**Olivier Napoly (CEA Saclay)**  
**Serge Prat (LAL Orsay)**

# Module Transport Frame




- The Frame is equipped with two **Data Loggers** EnDal Curve 1111
- INFN equipped the Frame and the Module with **additional sensors and** uses **3 geophones** inside of the module (2 on the magnet and 1 on the coldmass' center)
- The INFN electronic will also **readout the vacuum gages** on the beam pipe and coupler pump line and the is permanently checking all RF main input couplers with respect to a short circuit.

*More during this TTC meeting / WG2 by Rolf Lange*


- *DESY – CEA Saclay – DESY transport scheduled for week 45*
- *re-test at CMTB in end of November '08*

# Coldmass vs. Vacuum Vessel Caps


Feed-cap side



End-cap side



Beam pipe  
Vacuum gage  
End-cap



# Operation of CMTB at DESY *(cryo module test bench)*

- **Four modules tested** on CMTB → 3 installed at FLASH, 1 in 2009
- **Positive experience** for later series tests:
  - Fast conditioning of RF-power coupler
  - little additional conditioning in FLASH Linac necessary
- **Good performance** of the modules → design beam energy reached in FLASH
- **“crash test”** of fault conditions (using old module M3\* from FLASH)




# M3\* “crash test” – worst case vacuum faults

Venting system Iso.-vac DN 100



Venting system beam-pipe-vac DN 100




After recovery from **iso-vac “accident”**, module could be operated with unchanged performance (16 – 20 MV/m)


**Pressure front in beam-vac takes ~4s(!) through module length**

*More during this TTC meeting / later this morning by Rolf Lange*

• **High pressure vessel code: Test of module 3\***



# XFEL Prototype Cryogenic Modules



One cryomodule each from ...



- Thales / Phoebe (France) delivery expected for December 2008
- FCM (Spain) delivery expected for January 2009
- IHEP / Aerosun (China) delivery expected for February 2009 (?)

*More during this TTC meeting / WG2*

*• Cold mass prototyping and industrialization*

*Rolf Lange (DESY)*

# Frequency Tuner Parts: Overview



# Tuner WP-07: Ongoing Work

## – Tests

- M3\*: Motors survived crash test
- M8: Is done, final acceptance of piezo fixture and choice of pre-tuning

## – Mechanics

- Qualification of vendors
  - Need 24 prototypes for M10-M12

## – Drive unit

- Found vendors to deliver full drive unit
- Vendor qualification is underway

## – Piezo system

- Beginning installation of permanent FLASH setup
- Tested piezo for breakdown under He atmosphere (INFN)

## – Work on specifications and procedures

- Detailed assembly steps are available (INFN, DESY)
- Development of a semi-automatic test system for verification during installation


# Detailed tuner assembly steps

## Goal:

- Verification of current procedure
- Very detailed description, e.g. for training purposes
- for both, the piezo and the mechanical system




# Module #8 test results



*More during this TTC meeting / WG3 by Hans Weise*

# New pre-adjusted waveguide distribution system for ACC6


Power distribution and phase distribution for the individual cavities almost perfect



Initial phase distribution

## Waveguide distribution ACC6

4.0 dB (3.0)      3.0 dB (4.77)      4.8 dB (6.0)



# Klystron and modulator prototyping



Toshiba E3736H at Toshiba, Japan

- Factory Acceptance Test in Nasu successfull on August 22/23, 2007
- Klystron arrived at DESY on 18<sup>th</sup> Sept.
- **Site Acceptance Test at DESY successfull!**

*Prototypes from two more manufacturers in near future*



Test stand @ DESY, Zeuthen



Prototype from 1<sup>st</sup> of two companies recently arrived – test program started

# Tunnel mock-up completed and installations ongoing




# Other important XFEL R&D at DESY

- **Injector R&D at PITZ**  
→ small emittance, dark current reduction
- **Extensive S2E simulations**  
→ Slice emittance at undulators < 1 mm\*mrad
- **FEL simulations**  
→ SASE1: 0.1nm with wakefields
- **Slice emittance diagnostics**  
→ different methods tested at FLASH
- **Timing / synchronisation**  
→ diagnostics in fs-regime
- **Beam distribution**  
→ Fast intra-train feedback system  
(DESY & PSI cooperation)





Injector R&D at PITZ

*Most of the R&D is done in collaboration between DESY & PhD students from different universities*




Slice emittance diagnostics

# Slice emittance diagnostics (method developed @SLAC)



XFEL layout: Single bunches can be extracted from bunch train  $\rightarrow$  continuous monitoring of bunch slice parameters



simulation





Example of measurement at FLASH ("LOLA")

M. Roehrs / DESY & Hamburg Univ.

# Timing/synchronisation diagnostics in fs-regime


Arrival time monitor installed and tested at FLASH

Timing information of electron bunch is transferred into a laser amplitude modulation.




F. Loehl / DESY & Hamburg Univ.

# XFEL Company and Accelerator Consortium




# Accelerator Consortium work packages




# Financial commitments to the European XFEL project

Includes ~90 M€ project preparation phase & commissioning costs




# Accelerator in-kind contributions (total value ~500 M€)

Figures will change in detail – negotiations ongoing!



Many institutes from TESLA collaboration & some new partners

# Schedule (as of July 2007)



**Estimated delay ~ 10 months**  
*(tender process underground construction)*

# The end