

A wireframe model of a particle accelerator, showing a large oval ring and several smaller circular and linear sections. The model is rendered in a light gray, grid-like style.

News from FAIR


Status and strategy towards completion

Paolo Giubellino

Outline

1. Major events and recent decisions by the FAIR Council
2. Civil construction – realization plan
3. Integrated Project Time Schedule
4. Progress achieved in the Accelerator and Detector Projects
5. Research at GSI continues – beam time 2016
6. Intermediate research program FAIR Phase 0
7. Summary and outlook

FAIR Accelerator Complex



GSI

FAIR

FAIR Accelerator Complex



FAIR


... accelerates particle beams from (anti)protons up to uranium ions with

- very high intensities
 - up to a factor of ~100 increase for primary Uranium beams ($\sim 5 \times 10^{11}$ U^{28+} ions /s),
 - up to a factor of ~10.000 increase for secondary rare isotope beams
- high pulse power (up to ~ 50 kJ / 50 ns)
- suite of storage cooler rings equipped with stochastic and electron cooling for brilliant beam quality

... develops and exploits innovative particle separation and detection methods, as well as novel computing techniques

... to perform forefront experiments towards the production and investigation of

New Extreme States of Matter.



FAIR – four research pillars



APPA

- Atomic Physics and Fundamental Symmetries,
- Plasma Physics,
- Materials Research,
- Radiation Biology,
- Cancer Therapy with Ion Beams / Space Res.

CBM

- Dense and Hot Nuclear Matter


NUSTAR

- Nuclear Structure far off stability,
Physics of Explosive Nucleosynthesis (r process)

PANDA

- Hadron Structure & Dynamics with cooled antiproton beams

FAIR – four research pillars



International Participation in FAIR



- FAIR governed by international convention
 - 9 shareholders + 1 assoc. partner (orange)
- Scientists from all over the world are engaged
 - More than 200 institutions from 53 countries are involved with their scientists (orange + blue) → FAIR community growing

Important recent achievements and events

- In the course of 2016: Development of a comprehensive civil construction plan for completing all buildings until 2022
- 13 September 2016: BMBF approved funding for the civil construction of FAIR northern site area
- 26 September and 22 November 2016: Inquiry and contracting of civil construction has started; first calls for tender for ground water lowering, trench sheeting, excavation and building shell for construction have been launched.
- 7 December 2016: Full integrated planning for the FAIR construction and commissioning presented in the Council. Solid resource loaded plan for completion of the full project by 2025.

Civil construction – realization plan


FAIR CC animation

Integrated Project Time Schedule: FAIR Buildings, Accelerators & Experiments




- Planning scope is the FAIR MSV
- Completion by 2025
- Full integration in planning of Civil Construction, Machine & Experiments is achieved
- A staged approach is realized (“Along the Beamline” / North & South) to speed up the start of experiments
- Installation windows prior finalization of Civil Construction starting in 2021 until 2024
- Components (Machine & Experiments) for this installation identified & respective dates set
- Continuous progress monitoring is defined and established

Integrated Project Time Schedule – Level 1: FAIR Buildings, Accelerators & Experiments




Integrated Project Time Schedule – Level 1: FAIR Buildings, Accelerators & Experiments



Progress achieved in the
FAIR Accelerator and
Experimental Projects



S.c. dipol magnet: Release of series production in July 2016 (Germany)



First SIS100 s.c quadrupole yoke and s.c. coil at JINR (Russia/Germany)



FoS bunch compressor for SIS100

First SIS100 bunch compressor cavity: SAT (on-site acceptance test) successful (Germany)



First cryogenic bypass line delivered and under cold testing at GSI (Poland)




FoS (First of Series) Resonance Sextupole Magnet

FOS (first of series) sextupole magnet delivered. SAT successful, Series released (Denmark).





Parts for FOS acceleration cavity produced. Assembly started. FAT (factory acceptance test) in Dec. 2016 (Germany)

~70 ton




FOS s.c multiplett: PDR approved in July. Steel and wire orderd. Coil mock-up in production (Italy).




Target chamber with plug ins. Collaboration and R&D contracts with KVI-CART (NL)



Radiation hard dipole. Prototype testing almost completed. Tendering on short term (Russia)





Collaboration agreement signed with CEA, including design and technical follow-up (France)



Set-up of test facility started at CERN, Commissioning of cryogenics system in 2016. First magnet end of 2017.





FOS debuncher cavity
SAT ongoing.




Prototype stochastic cooling tank at GSI

- The update of TDR (Annex) is ready and approved. Several spec. completed
- The full 3D model of CR system is ready (DMU model)
- MA debuncher cavity in SAT at GSI.
- Prototype of Stochastic cooling Pick-up under development.



December 2016: Collaboration contract signed for the dipole magnets (production until 2021) and potentially for all other components with BINP, Novosibirsk (Russia)



APPA


Sophisticated & Versatile Instrumentation





Observables: Photons, electrons, positrons, ions





Targets




Position-sensitive solid-state detectors





High-resolution spectrometers



Particle detectors




Particle spectrometers





High pressure cell



Traps




X-ray optics, channel-cut crystals




Laser systems

Novel detectors developed for NUSTAR


O-TPC: discovered β -delayed 3p-emission of ^{31}Ar




Backward-angle neutron detector for tensor-force experiments




Ion Catcher \rightarrow LEB-MATS/LASPEC




GADAST prototype measurements at S2







Full integrated S2 fiber tracker



Simulations for a pion detector integrated at S2



New detectors and DAQ for HADES, CBM and PANDA



New detectors and DAQ for HADES, CBM and PANDA



DiRICH MAPMT/MCP readout chain common development for **HADES**, **CBM** and **PANDA**





DiRICH 3x2 PMT readout module

- Perfect synergy between FAIR experiments
- **Based on TRB3 project** (GSI development)
- Development funded by BMBF
- **prototypes** of all modules **available** and under evaluation (06 / 2016)
- **Very promising first results**


Urgent needs:

- Man-power for FPGA TDC development (FAIR / GSI)
- Additional Funding (~230k€) to equip full HADES RICH (presently 50% funded)




DiRICH Front-end

- 32ch low-power preamp,
- **discrimination** (FPGA)
- high precision **FPGA-TDC**
- Time+ToT measurement
- **< 50ps RMS precision**



DiRICH Power

- Common LV+HV supply



DiRICH Combiner

- 12 DiRICH → single fiber


- Beam Time 2016
 - 3 months during the first half year
 - Global machine availability about 75% for parallel operation
 - Very efficient parallel operation at SIS/ESR:
on average beam delivery to three experiments in pulse-to-pulse operation
 - Instrumental highlight: start of commissioning of the Crying
 - Physics highlight: pioneering measurements of proton-capture reactions at the internal target of ESR
→ demonstrating the feasibility of precision studies of astrophysical reactions at storage rings.

Highlights from 2016 Beam Time at GSI




- Successful start of commissioning of the Crying@ESR (first turn achieved)


- Successful proof-of-concept of nuclear astrophysics studies in storage rings using the $^{124}\text{Xe} (p,\gamma)$ nucleosynthesis reaction



- Successful test of novel APPA / SPARC instrumentation



- Tests of CVD diamond detector
 - In vacuum operation without cooling
 - Rate capability up to 10^7 MIPs/s/mm²
 - Timing resolution (sigma) 90ps
 - Radiation hard material CVD diamond






Intermediate Research Program FAIR Phase 0



- Goals
 - Forefront research by employing and testing new FAIR detectors
 - Exploiting upgraded GSI accelerator facilities
 - ongoing upgrade of SIS18 completed by mid 2018
 - Education of young scientists
 - Maintain and extend skills and expertise
 - Serve national and international user community
- Plan
 - Establish an international Program Advisory Committee
 - 1st call for proposals for beam time slot 2018/19 in spring 2017

FAIR Phase 0 Program

- Benefit from UNILAC and SIS18 upgrade
- Make use of Cryring, R3B magnet and other novel FAIR instrumentation



FAIR Phase 0 – scientific opportunities for the four research pillars of FAIR



APPA	Facility	Research Activity
SPARC	ESR-HITRAP-	Strong field QED, atomic collisions, fundamental symmetries, border to nuclear physics Biophysics, heavy ion therapy, Material Science Equation-of-state studies; phase transitions in matter Laser plasma interaction and acceleration
SPARC	CRYRING	
BIOMAT	M Branch, Z0/ A	
WDM/HEDgeHOB	HHT/PRIOR	
WDM/HEDgeHOB	PHELIX	
CBM		
CBM/HADES	HADES@SIS18	Di-lepton production in pion-induced and HI reactions
miniCBM	miniCBM@SIS18	Test of subsystem plus data acquisition of CBM
CBM	External	Beam energy scan at STAR/RHIC (tests/ physics at NICA)
NUSTAR		
NUSTAR	FRS	Separator-/spectrometer expt.'s with exotic nuclei
NUSTAR	FRS-ESR	Nuclear physics with exotic beams in storage rings
NUSTAR	HISPEC/DESPEC	In-beam and stopped-beam spectroscopy experiments
NUSTAR	R3B@SIS18	Reactions with relativistic radioactive beams
NUSTAR	SHIP, TASCA	Physics and chemistry of SHE
PANDA		
PANDA	HADES	Hyperon Dalitz decays with HADES (use of PANDA F-TRK)
PANDA	External	Search for exotic states, charmonium and time-like form factors at BESIII/Beijing/IHEP. Magnetic moment of $\Delta(1232)$, e-m universality, multi π^0 prod. at MAMI

FAIR is in good shape for full completion by 2025.

Installation incl. commissioning of the experiments is planned during 2021-2024

GSI/FAIR Research Strategy towards 2025:

- **R&D for and construction of the FAIR experiments**
- **FAIR phase 0 – intermediate research program**
bridging the construction phase from 2018 until commissioning of the FAIR accelerators and experiments.

FAIR 2025



Thank You!