

Accelerator Status




Status Accelerator: Achievements




 12 GeV, compressed Beam, 30 bunches transported to TLD dump

Status: Collimation set-up; Magnet PS test XTD2-XTD4

News: 12 GeV, compressed Beam, 30 bunches transported to TLD dump





Shortest Beam at 80 fs



Accelerator Status Cont'd




- Interlock test last week on 12/13 Apr was ok
 - Now waiting for letter of approval
- Currently restarting LINAC
- Magnet current tests are ongoing in XTD2/4
 - Interrupt for Interlock test of CS8 in XTL on Monday morning
- Regular maintenance day on 25 Apr cancelled
- Access (controlled) likely on 27 Apr
 - DESY needs to re-program the fire protection system to avoid triggering trigger fire alarms with Beam losses



This morning





XTDs



- We had a very effective effort over the last 3 weeks to get the SASE1 tunnels ready
 - Daily meeting took place at 09:30
- In summary all components needed for day one are ready and remotely operated in XTD2.
- In XTD9 there is more work to be done but the remaining time appears sufficient.
- In parallel, commissioning work restarted on the SASE1 instruments which are in the focus now.

Work coordinated through ELOG

droup detector rage Oriola recommon		
SASE1 Readiness		L
	New Reply Edit Duplicate Find Config Logout Help	
Message ID: 153 Entry	time: Thu Apr 20 10:25:59 2017	
Author:	Tobias Haas	
Location:	General	
Severity:	Information	
Subject:	Status and Plans after 09:30 meeting	

Tunnels XTD2 and XTD4 are closed, XTD9/10 remain open

Vacuum:

- PLC/Karabo Running stably
- Local tests of ion pumps in XTD9 being done by J. Eidam
- Work continues on M3 in XTD9 and on the vacuum in XTD10
- DPS in XTD9 should be integrated into the vacuum loop. This requires a cycling of the loop. Timing should be coordinated with WP74 be from WP74 attended the meeting. Hence it was decided to perform the work tomorrow morning.

EPS Loop:

Checks for the signal from the undulators and for the fast valve will be done with DESY MPS today

PBLM/Motion Loop:

- . Work on the PBLM motors (ELMO controller) continues.
- Yesterday it was possible to align the screens
- . There is a resource problem when trying to read out the cameras. For this reason an additional server needs to be set up dedicated to

SPB Tunnel components

- · Crate that was checked in the lab yesterday was moved back into the tunnel
- · The unstable support of the imager was fixed
- . B. Weinhausen and M. Messerschmidt are testing
- · All modules necessary for loops 1 & 2 were received from Poland
- Waiting for the "Freigabe" of the cables for SPB Optics

FXE

- Loops 1,2 and 4 are waiting for input from EETF
- Loops 38.5 are running
- · No visible testing activity from FXE team

Karabo:

Cleanup continues



XFEL Next Week's Plans



Message ID: 154 Entry time: Thu Apr 20 17:18:09 2017

Author: Tobias Haas

Location: General

Severity: Information

Subject: Maintenance/Access in KW17

In KW17 there will be NO maintenance day on Tuesday (25.04.)

On Monday (24.04.) morning up to about 11:00 we will have the TÜV approval of CS8. During that time NO access of "other people" to the XTL tunnel is possible. After the TÜV approval up to 13:00 there will be the possibility for URGENT access to the XTL. Access requests have to written to the logbook/access requests entry.

The tunnel XTL/XTIN will stay in interlock, access will be possible by ZZ only.

The northern branch XTD2->XS3->XTD4->XDU2 will stay closed, in order not to interrupt the magnet commissioning.

This elogbook entry was sent to following experts: xfel-opl@desy.de RC mailing list

impressum