

GBP meeting


M. Morandin for the GBP team
INFN- PD

2 Fev. 2022

The GBP Schedule


- created and maintained with **Libreproject**
 - open source tool available on all platforms (Linux, Windows, MacOS)
 - <https://www.projectlibre.com/>
- stored as a GBP_Schedule_Vx.y file in Confluence
 - <https://confluence.desy.de/display/LUXE/Project+organization>

I part



II part

□ DAQ
□ Concentrator boards
PRR passed
Conc. board procurement
□ DAQ cables
PRR passed
DAQ cables production for station 1 and 2
□ DAQ stand alone system
SPR, PDR, FDR passed
Procurement and installation
DAQ system SW development
DAQ system integration and test
□ Power system
□ Power supplies
SPR,PDR,FDR, PRR passed
Power supplies procurement and validation
□ Power cables
SPR,PDR,FDR,PRR passed
Power cables procurement and validation
Power system assembling and validation
□ Slow Control and related systems
System design
□ Slow control
HV and LV PS control unit procurement
Slow control system tested
□ Environmental monitoring
Environmental sensors procured
Env. monit. control unit procured and assem
Env. monit. system test
Interlock system
□ System laboratory and beam tests
4-ch test detector produced and validated
Perform irradiation test at Elbe
Electronics slice test
Perform final prototype test at Elbe/LNF
Assemble the detector
Test integrated detector
CRD detector ready for installation



Main milestones


- March 15: 4-channel detector ready
- April 26: Elbe test
- June 15: full prototype system ready
- October 15: final test at Elbe or LNF

Status 4-channel PCB

- Just resubmitted the order for production
 - see details in Michele's presentation
- unfortunately final offer was much higher than anticipated and we had to re-start the purchasing procedure from scratch
- in addition delivery time is 2 weeks instead of one
- all components have been collected
- if everything goes OK, shipment to Tomsk should be done on Feb. 16-17

HV connectors

- Will be tested soon



Concern about noise

N Gamma / bunch		1.0E+07					
CCE		10.00%					
				I station		II station	
				upstream	downstream	upstream	downstream
Peak deposit	<u>GeV</u>			0.09	0.21	0.33	0.45
e-h pairs generated				3.3E+06	7.8E+06	1.2E+07	1.7E+07
e collected				3.3E+05	7.8E+05	1.2E+06	1.7E+06
charge collected	<u>pC</u>			0.05	0.12	0.20	0.27
noise	<u>fC</u>			10	10	10	10
peak-to-noise ratio				5.33	12.44	19.56	26.67