# **ARES Operation Meeting**

**Summary of week 47 / 2022** 

Max Kellermeier, on behalf of the ARES crew





# **Summary of week 47**

Achievements

Difficulties

Mon. 21 <sup>st</sup> November	Tue. 22 <sup>nd</sup> November	Wed. 23 <sup>rd</sup> November	Thu. 24 <sup>th</sup> November	Fri. 25 <sup>th</sup> November
		<ul> <li>Laser auto-alignment works again (exposure and gain adjusted)</li> <li>Prepared machine state for high charge, low DC WP</li> <li>Transportable Charge range tested for MDI shift (with high DC) → up to ~70 pC</li> <li>MDI shift: intensity measurements for proper calibration</li> <li>Pulse shot mode tests</li> </ul>	Auto Acc. Shift • Continuing BO vs. RL studies	<ul> <li>Bunch duration measurement with Three-phase method</li> <li>MMG phases determined and set to on-crest</li> <li>Momentum and Pointing jitter measurements for arrival time stability</li> </ul>
		<ul> <li>Local modulator reset of TWS2 necessary</li> <li>Pulse shot mode requires further investigations; No. pulses not reliable yet</li> </ul>		<ul> <li>Severe reference phase drift of TWS2 (no live correction applied)</li> <li>Periodic vertical oscillations in pointing stability measurements</li> </ul>
Tunnel open	Tunnel open for cabling work			Tunnel opened for the weekend


# **MIN X-Band cabling**




+ floor painting works in the Xband Modulator room.

### **Laser Auto-alignment**

Works again, but slow (0.5 Hz)






# **High Charge settings for MDI shift**

#### **Transport up to SH.E2**


62pC (FC1), 71pC (DaMon 1 coarse)



 PHAROS 28%, aperture 320um, user attenuator 8000

FC1: 70pC


Damon 1 coarse: 80pC



### Laser pulse shot mode


#### **Further investigations needed**

#### Sent 5 shots:




- -1 Bug fixed by Hannes
- Tests continued with panel from MCS and test panel
- Charge counter panel extended with pulse counter

Example:
Counters at 9 and 11 → 99 shots
Sometimes only 98 were counted







#### **Autonomous Acc Shift**

 Comparison of RL and BO: Results in good agreement with results from week before

### Measurements for arrival time stability


- MMG phase of all three structures measured and set to nominal zero (on-crest), low charge (0.12 pC at FC1)
- Momentum and pointing stability measurements for:
  - 1. TWS1 on-crest + TWS2 off
  - TWS1 on-crest + TWS2 on-crest
  - 3. TWS1 on-crest + TWS2 -90° off-crest
  - 4. TWS1 on-crest + TWS2 +90° off-crest

### Stability of vertical beam position

TWS2 on-crest vs. off-crest

70µm Peak-to-peak

200µm Peak-to-peak




On SH.E2


Similar with TWS2 off-crest

### Periodic Vertical osc. in pointing stability measurements

TWS2 off



- Vertical beam variation of about 200µm peak-to-peak verified at end of shift
- No periodic features observed anymore



# Ultra-low charge BPM / 1D beam profile monitor



#### D3 tests??

To be clarified with Oliver

#### **Plan**

#### Week 48

- Monday
  - Tunnel open
    - Painting
    - cabling
- Tuesday
  - MSK gun gradient attenuator adjustments
  - Ultra-low charge BPM tests
- Wednesday
  - BPM & intensity monitor tests (tbc)
  - Beam manipulation in the EA in air.
- Thursday
  - AutoAcc
  - (BKR Jahresabschlussbesprechung)
- Friday
  - Tbd
  - (tunnel search training)

#### **Schedule**

#### Week 48

Date	Schedule
28.11.	Tunnel open
29.11.	Frank
30.11.	Willi
01.12.	Thomas
02.12.	Hannes

If you want to learn or join the shift: please give the shift leader a call (BKR 2840 / SINBAD Box 2454)