ARES Operation Meeting

Summary of week 02

Hannes Dinter, on behalf of the ARES shift crew



Summary week 02


	Mon 9 th January	Tue 10 th January	Wed 11 th January	Thu 12 th January	Fri 13 th January
Achievements / Overview	• Tunnel open	 Ramping up after winter shutdown Fixed a lot of issues Over night: stability measurement 	 Pulse shot mode tests Restored bash aliases and juypter lab Added buttons for conditioning tools to main taskbar Adjusted sampling point of TWS2 RB Added RF power readback values to alarm server D3 Pandora tests Over night: stability 	 Measured beam on in air screen station Setting up max charge operation Testing and adjusting the collimator in the FL section Testing low beam momentum WP Test for AutoAcc 	 Checking MMG phases Planning discussion Machine setup for BPM tests BPM tests
Difficulties		 Many (see next slide, all fixed) FC1 DC baseline is at around -12pC 	 Vacuum valves except for LI closed by "SSK" event (false alarm) ZZ camera image is delayed w.r.t. audio by ca. 5 seconds (expert informed) 		


Difficulties after winter shutdown / controls system update

- DIO 0 and DIO 1 cannot be switched on (fixed by MPC)
- TWS2 water heater was switched off (fixed by MKK)
- Terminal aliases for conditioning tools gone (fixed, additionally added buttons to the main taskbar)
- Cannot bring TWS2 modulator to TRIGGER mode due to OpLocation fault (fixed by MIN)
- TWS2 voltage SP and RB differ by a factor of 2 (fixed by MSK)
- TWS1 power is way too low, even though the amplitude RB is fine (fixed by MSK)
- FL observation camera and in-air camera not reachable (fixed)
- FC signal shows disturbances when TWS1 modulator is in higher states than STDBY. Maybe this causes the baseline calculation for the dark charge measurement to fail, resulting in the negative dark charge (under investigation)

FC signal + TWS1 modulator

Presumably the reason for the negative dark charge









TWS1 modulator on

TWS1 modulator off

New candidate for oscillations: ambient air temperature



Turbo-ICT and sample holder for user experiment installed



Plan for this week

- Monday
 - MDI ICT installation
 - MIN x-band cabling
- Tuesday
 - Close tunnel, ramp up
 - Bring beam to end of linac
 - Test with different charges (around 30pC)
- Rest of week
 - Preparation of user experiment

Schedule

Week 03

Date	Shift leader
16.01.	Florian Burkart, MDI, MIN (tunnel open)
17.01.	Frank Mayet, Max Kellermeier
18.01.	Willi Kuropka, Florian Burkart
19.01.	Hannes Dinter, Max Kellermeier, Frank Mayet
20.01.	Thomas Vinatier, Max Kellermeier (morning)

If you want to learn or join the shift: please give the shift leader a call (BKR 2840 / SINBAD Box 2454)