

# Introduction


Tobias Haas  
Technical Meeting  
3 February 2012

# Homework from last time

- Beam line separation for SASE 3
  - The final decision on this issue still requires discussions between **S. Molodtsov**, the instrument scientists and **H. Sinn**
- DAQ and Control racks
  - Produce a first layout for DAQ and control racks (**C. Youngman**)
- Labs in XHQ
  - Circulate the list with all information and answer the questions (**All**)



- Information received from
  - J. Grünert, M. Kuster, M. Lederer, C. Youngman
- Information announced by
  - C. Bressler, M. Meyer
- Discussions have taken place with
  - A. Mancuso, J. Schulz
- Additional (significant) requests from
  - EMBL
- Propose 2 working groups
  - Bio labs: J. Schulz, A. Mancuso, S. Kozielski, R. Menzel (EMBL)
  - General labs: M. Kuster, J. Grünert, M. Dommach



- All specs come from this doc:
  - 220 m<sup>2</sup>
  - Includes needs from
    - WP73:
      - 40m<sup>2</sup> optics metrology
      - 15m<sup>2</sup> integration area
    - WP74
      - 20m<sup>2</sup> integration and test


**Clean Room Laboratory**  
**XHQ Schenefeld**

**Specifications and Requirements**

Prepared by  
M. Kuster, A. Koch

With contributions by  
M. Dommach, J. Grünert, C. Schulz, H. Sinn

European XFEL GmbH




**Revision History**

Revision Number	Date	Authors	Comments
0.5	2011 August 4	M. Kuster, A. Koch	Draft version distributed to Harald Sinn, Jan Grünert, Chris Youngman, and Carola Schulz
0.7	2011 August 22	M. Kuster, A. Koch	Draft version, which includes WP-74 part and comments provided by Carola Schulz.
1.0	2011 Sept. 19	M. Kuster, A. Koch	WP-73 requirements have been added.



- Setup, assembly and maintenance of bulky mechanical parts like supports frames including mechanical stages, stepper & servo motors, position encoders etc. During this work, the frames might already have vacuum chambers installed.
- Calibration of position encoders and precision motors
- Mounting mechanical setups that do not require clean room environment or that are not permitted to enter the clean room area
- Optionally: 3D measurement device (like FARO arm)
- The mechanical preparation lab is NOT intended for any mechanical machining in the style common at a mechanics workshop.

- Storage of larger frames and setups such as test setups when they are not used for durations of several months.
- Total combined area of Mechanical Preparation Lab and WP74 diagnostics lab should be at least 150m<sup>2</sup>.
- In current layout, the diagnostics lab is quite far from the elevators and the cleanroom lab which is also used by WP74. This is ok as long as the corridors remain wide enough (current width seems ok).
- Office work places for 4 persons are in general critical. Are the lighting aspects for computer screen working areas now respected (e.g. line-of-sight parallel to window)



## Maintained by WP79

- Wet labs and bio-sample preparation 200m<sup>2</sup>
- Dry sample preparation 200m<sup>2</sup>
- X-ray lab 50m<sup>2</sup> (better more)
- Photoelectron and Auger spectroscopy (not yet on the plan)
- Microscopy (included in dry labs)
- Nano-fabrication (not yet on the plan)

J. Schulz

## EMBL and WP79 Biolab WG

- Bio labs 300m<sup>2</sup>
- Crystal storage 40m<sup>2</sup>
- Mechanical workshop 40m<sup>2</sup>
- Electronic workshop 40m<sup>2</sup>

## Not in WP79

- General electronics lab 300m<sup>2</sup>
- Mechanical preparation lab 100m<sup>2</sup>
- Cleanroom area
- Laser labs
- Vacuum preparation labs 200m<sup>2</sup>

General Labs WG

## ■ How were the 300m<sup>2</sup> arrived at

// legend: the row in the table, name, quantity, m<sup>2</sup> //

19, optical microscope, 2, 1

21, ultrasonic bath, 1, 0.4

22, hot plate, 1, 0.4

27, electronic racks, 10, 5

28, workbench, 15, 20

30, oscilloscope, 6, 2

31, soldering station, 8, 7.2

32, motor testing station, 2, 2.5

34, gas cylinder, 2, 0.5

41, ccd camera microscope set up, 1, 0.8

53, open frame metal frame shelves, 10, 12

51&52, computer printer station, 1, 1

36, roller table cart, 4, 2


TOTAL 54.8m<sup>2</sup>

total x 2.4 = 131.2 m<sup>2</sup>

this accounted for circa 50% responses, so the total needed space for  
electronic related (type) lab 300m<sup>2</sup>



# Current State of Planning



- First meeting with lab/TGA planners on 27 Jan
  - ScholzeJaeger/Dr. Heinekamp
- Next meeting on 10 Feb.
- Contact to planners: C. Schulz
- First conclusions:
  - Layout will probably change
  - Our requirements may have to be adjusted/revised
  - First new layout to be presented on 17 Feb.



# Unspecified labs



- Detector development lab (WP75/50m2)
- Vacuum transport assembly (WP73/50m2)
- SQS lab (WP85/50m2)
- Lab 86 (WP86/50m2)
- Dosimetry lab (TC/RadProt/50m2)
  
- Remark: WP81 has no lab of its own...



# ... + 300 m2 elsewhere



		Datum: 30.01.2012		 <b>EMBL</b> Europäisches Laboratorium für Molekularbiologie		Grundrissplan Laborplanung div Räume		M 1:100					
		Gezeichnet: Körmann						Datei: P:\2012\Umbau\2011\2012\2012_Umbau_Arbeit		Blatt:			
		Geprüft: Menzel						von: XFEL-Grunderung		von: 02			
Zustand	Änderung	Datum	Name	Nom.	Uhrzeit	Druck Nr.	Einl. Anst.						

## Goals for today



- Agree on working groups
  - Biolabs (Schulz, Kozielski, Mancuso, Menzel)
  - General Labs (Kuster, Grünert, Dommach)
  - Results by 10 Feb.
- Get commitment on unspecified labs:
  - Data by 10 Feb, otherwise will remove from list
- Get the management to make a statement on EMBL in XHQ